

Belmont Middle High School -22Dec22 Schedule Update - BEL-87				Work to Complete Summary							Data Date: 22-Dec-22 / Run Date: 06-Jan-23 15:08										
Activity ID	Activity Name	Remaining Duration	Start	Finish	2023												2024				
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb		
Belmont Middle & High School -22Dec22 Schedule Update																					
Construction Summary																					
No Bid Package																					
SUM-3070	Exterior Facade	13	12-Apr-22 A	11-Jan-23	Exterior Facade																
SUM- 2230	Construct Sports Fields	172	29-Apr-22 A	28-Aug-23	Construct Sports Fields																
SUM-3090	Interior Drywall & Finishes	53	08-Aug-22 A	09-Mar-23	Interior Drywall & Finishes																
SUM-3410	Final Building Inspections for Phase 2	30	03-Mar-23	13-Apr-23	Final Building Inspections for Phase 2																
SUM-3390	Install Photovoltaic System	106	03-Apr-23	31-Aug-23	Install Photovoltaic System																
MILE-3330	Turnover Building - Phase 2	0		13-Apr-23	◆ Turnover Building- Phase 2																
SUM-3400	Complete Phase 1 / Phase 2 Integration	97	14-Apr-23	31-Aug-23	Complete Phase 1 / Phase 2 Integration																
SUM- 2220	Site Improvements	85	27-Apr-23	25-Aug-23	Site Improvements																
MILE-3340	Substantial Completion - Phase 2	0		21-Jul-23	◆ Substantial Completion - Phase 2																
MILE-3310	Complete Integration / Receive Final Certificate of Occupancy	0		31-Aug-23*	◆ Complete Integration / Receive Final Certificate of Occupancy																
Construction																					
Rough Carpentry & Drywall																					
F1-1190	Install Drywall & Cement Board at Walls - F1	10	28-Nov-22 A	06-Jan-23	Install Drywall & Cement Board at Walls - F1																
F1-1300	Install Doors & Hardware - F1	5	16-Feb-23	23-Feb-23	Install Doors & Hardware - F1																
Casework																					
F2-1250	Install Casework - F2	11	19-Dec-22 A	10-Jan-23	Install Casework - F2																
D1-1250	Install Casework - D1	10	19-Dec-22 A	09-Jan-23	Install Casework - D1																
D4-1250	Install Casework - D4	5	22-Dec-22	29-Dec-22	Install Casework - D4																
F3-1250	Install Casework & Epoxy Counters - F3	13	28-Dec-22	16-Jan-23	Install Casework & Epoxy Counters - F3																
F1-1250	Install Casework & Epoxy Counters - F1	10	24-Jan-23	06-Feb-23	Install Casework & Epoxy Counters - F1																
Resilient Flooring																					
D4-1420	Install Rubber Flooring & Base - D4	2	28-Nov-22 A	28-Dec-22	Install Rubber Flooring & Base - D4																
F2-1420	Install Rubber Flooring & Base - F2	3	15-Dec-22 A	27-Dec-22	Install Rubber Flooring & Base - F2																
F3-1420	Install Rubber Flooring & Base - F3	10	23-Jan-23	03-Feb-23	Install Rubber Flooring & Base - F3																
F1-1420	Install Rubber Flooring & Base - F1	10	06-Feb-23	17-Feb-23	Install Rubber Flooring & Base - F1																
Carpet																					
F1-1425	Install Carpet & Base - F1	5	15-Feb-23	22-Feb-23	Install Carpet & Base - F1																
Miscellaneous Specialties																					
F1-3183	Install Wak off Grille - F1	3	03-Mar-23	07-Mar-23	Install Wak off Grille - F1																
F1-3193	Install Wak off Carpet - F1	3	08-Mar-23	10-Mar-23	Install Wak off Carpet - F1																
Skanska																					
F1-3213	Skanska Punch List - F1	5	01-Mar-23	07-Mar-23	Skanska Punch List - F1																
LSI-3000	Final Plumbing Inspection	5	03-Mar-23	09-Mar-23	Final Plumbing Inspection																
LSI-3010	Final Electrical Inspection	5	13-Mar-23	17-Mar-23	Final Electrical Inspection																
LSI-3020	Final Life Safety Walkthrough	5	21-Mar-23	27-Mar-23	Final Life Safety Walkthrough																
LSI-3030	Final Building Department Inspection	13	28-Mar-23	13-Apr-23	Final Building Department Inspection																
LSI-3060	Complete Phase 1 / Phase 2 Integration	94	14-Apr-23	28-Aug-23	Complete Phase 1 / Phase 2 Integration																
LSI-3050	Substantial Completion - Phase 2	0		21-Jul-23*	◆ Substantial Completion - Phase 2																
LSI-3040	Building Departments Issues C of O Phase 2	3	29-Aug-23	31-Aug-23	Building Departments Issues C of O Phase 2																