

Belmont Middle High School - 16Mar23 Schedule Update - BEL-90				Work to Complete Summary							Data Date: 16-Mar-23 / Run Date: 28-Mar-23 14:39								
Activity ID	Activity Name	Remaining Duration	Start	Finish	2023												2024		
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
Belmont Middle & High School - 16Mar23 Schedule Update																			
Construction Summary																			
No Bid Package																			
SUM-3070	Exterior Facade	13	12-Apr-22 A	03-Apr-23	Exterior Facade														
SUM- 2230	Construct Sports Fields	118	29-Apr-22 A	31-Aug-23	Construct Sports Fields														
SUM-3090	Interior Drywall & Finishes	26	08-Aug-22 A	21-Apr-23	Interior Drywall & Finishes														
SUM- 2220	Site Improvements	45	03-Oct-22 A	18-May-23	Site Improvements														
SUM-3410	Final Building Inspections for Phase 2	39	13-Mar-23 A	10-May-23	Final Building Inspections for Phase 2														
SUM-3390	Install Photovoltaic System	106	03-Apr-23	31-Aug-23	Install Photovoltaic System														
MILE-3330	Turnover Building - Phase 2	0		10-May-23	◆ Turnover Building - Phase 2														
SUM-3400	Complete Phase 1 / Phase 2 Integration	97	11-May-23	27-Sep-23	Complete Phase 1 / Phase 2 Integration														
MILE-3340	Substantial Completion - Phase 2	0		15-Aug-23	◆ Substantial Completion - Phase 2														
MILE-3310	Complete Integration / Receive Final Certificate of Occupancy	0		27-Sep-23*	◆ Complete Integration / Receive Final Certificate of Occupancy														
Construction																			
Rough Carpentry & Drywall																			
F1-1300	Install Doors & Hardware - F1	3	13-Mar-23 A	20-Mar-23	Install Doors & Hardware - F1														
Casework																			
F1-1250	Install Casework & Epoxy Counters - F1	20	16-Feb-23 A	07-Apr-23	Install Casework & Epoxy Counters - F1														
D4-1250	Install Casework - D4	3	10-Apr-23	12-Apr-23	Install Casework - D4														
Carpet																			
F1-1425	Install Carpet & Base - F1	5	16-Mar-23	22-Mar-23	Install Carpet & Base - F1														
Miscellaneous Specialties																			
F1-3183	Install Walk off Grille - F1	3	27-Mar-23	29-Mar-23	Install Walk off Grille - F1														
F1-3193	Install Walk off Carpet - F1	3	30-Mar-23	03-Apr-23	Install Walk off Carpet - F1														
Skanska																			
LSI-3000	Final Plumbing Inspection	2	13-Mar-23 A	19-Apr-23	Final Plumbing Inspection														
F1-3213	Skanska Punch List - F1	5	10-Apr-23	14-Apr-23	Skanska Punch List - F1														
LSI-3010	Final Electrical Inspection	5	20-Apr-23	26-Apr-23	Final Electrical Inspection														
LSI-3020	Final Life Safety Walk through	5	27-Apr-23	03-May-23	Final Life Safety Walk through														
LSI-3030	Final Building Department Inspection	5	04-May-23	10-May-23	Final Building Department Inspection														
LSI-3060	Complete Phase 1 / Phase 2 Integration	94	11-May-23	22-Sep-23	Complete Phase 1 / Phase 2 Integration														
LSI-3050	Substantial Completion - Phase 2	0		15-Aug-23*	◆ Substantial Completion - Phase 2														
LSI-3040	Building Departments Issues C of O Phase 2	3	25-Sep-23	27-Sep-23	Building Departments Issues C of O Phase 2														