

Belmont Middle High School - 16Feb23 Schedule Update - BEL-89					Work to Complete Summary							Data Date: 16-Feb-23 / Run Date: 27-Feb-23 09:52						
Activity ID	Activity Name	Remaining Duration	Start	Finish	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
Belmont Middle & High School - 16Feb23 Schedule Update																		
Construction Summary																		
No Bid Package																		
SUM-3070	Exterior Facade	13	12-Apr-22 A	07-Mar-23	Exterior Facade													
SUM- 2230	Construct Sports Fields	134	29-Apr-22 A	28-Aug-23	Construct Sports Fields													
SUM-3090	Interior Drywall & Finishes	23	08-Aug-22 A	21-Mar-23	Interior Drywall & Finishes													
SUM- 2220	Site Improvements	41	03-Oct-22 A	14-Apr-23	Site Improvements													
SUM-3410	Final Building Inspections for Phase 2	21	16-Mar-23	13-Apr-23	Final Building Inspections for Phase 2													
SUM-3390	Install Photovoltaic System	106	03-Apr-23	31-Aug-23	Install Photovoltaic System													
MILE-3330	Turnover Building - Phase 2	0		13-Apr-23	Turnover Building - Phase 2													
SUM-3400	Complete Phase 1 / Phase 2 Integration	97	14-Apr-23	31-Aug-23	Complete Phase 1 / Phase 2 Integration													
MILE-3340	Substantial Completion - Phase 2	0		21-Jul-23	Substantial Completion - Phase 2													
MILE-3310	Complete Integration / Receive Final Certificate of Occupancy	0		31-Aug-23*	Complete Integration / Receive Final Certificate of Occupancy													
Construction																		
Rough Carpentry & Drywall																		
F1-1300	Install Doors & Hardware - F1	5	27-Feb-23	03-Mar-23	Install Doors & Hardware - F1													
Casework																		
D4-1250	Install Casework - D4	2	04-Feb-23 A	17-Feb-23	Install Casework - D4													
F1-1250	Install Casework & Epoxy Counters - F1	10	16-Feb-23	28-Feb-23	Install Casework & Epoxy Counters - F1													
Resilient Flooring																		
D4-1420	Install Rubber Flooring & Base - D4	2	28-Nov-22 A	21-Feb-23	Install Rubber Flooring & Base - D4													
F1-1420	Install Rubber Flooring & Base - F1	10	16-Feb-23*	02-Mar-23	Install Rubber Flooring & Base - F1													
Carpet																		
F1-1425	Install Carpet & Base - F1	5	28-Feb-23	06-Mar-23	Install Carpet & Base - F1													
Miscellaneous Specialties																		
F1-3183	Install Wak off Grille - F1	3	27-Mar-23	29-Mar-23	Install Wak off Grille - F1													
F1-3193	Install Wak off Carpet - F1	3	30-Mar-23	03-Apr-23	Install Wak off Carpet - F1													
Skanska																		
F1-3213	Skanska Punch List - F1	5	10-Mar-23	16-Mar-23	Skanska Punch List - F1													
LSI-3000	Final Plumbing Inspection	5	16-Mar-23	22-Mar-23	Final Plumbing Inspection													
LSI-3010	Final Electrical Inspection	5	23-Mar-23	29-Mar-23	Final Electrical Inspection													
LSI-3020	Final Life Safety Wak through	5	30-Mar-23	05-Apr-23	Final Life Safety Wak through													
LSI-3030	Final Building Department Inspection	5	07-Apr-23	13-Apr-23	Final Building Department Inspection													
LSI-3060	Complete Phase 1 / Phase 2 Integration	94	14-Apr-23	28-Aug-23	Complete Phase 1 / Phase 2 Integration													
LSI-3050	Substantial Completion - Phase 2	0		21-Jul-23*	Substantial Completion - Phase 2													
LSI-3040	Building Departments Issues C of O Phase 2	3	29-Aug-23	31-Aug-23	Building Departments Issues C of O Phase 2													