|                       | h School - 23Jun21 Schedule Update - BEL-58   | Bomoining             | Start                  | Finish                     | mall Format Summary            |                                       | 2022            |                |                   | Data         | a Date: 23-Jun-<br>2023   | 21 / Run Date: 25 | 5-Jun-21 10:42          |
|-----------------------|---|-----------------------|------------------------|----------------------------|--------------------------------|---------------------------------------|-----------------|----------------|-------------------|--------------|---|-------------------|-------------------------|
| ity ID                | Activity Name   | Remaining<br>Duration | Start                  | Finish                     | I Aug Sep Oct Nov Dec Jan      | Feb Mar Apr Ma                        |                 | Ja Sep Oct     | Nov Dec Jan F     | eb Mar Apr   |   | I Aug Sep Oct     |                         |
| elmont Mid            | Idle & High School - 23Jun21 Schedule Update  |                       |                        |                            |                                |                                       |                 |                |                   |              |   |                   |                         |
| Construction          | Summary   |                       | ·                      |                            |                                |                                       |                 |                |                   |              |   |                   |                         |
| SUM-3170              | Abate & Restore Area at Locker Rooms  | 0                     | 20-Dec-18 A            | 31-Dec-18 A                |                                |                                       |                 |                |                   |              |   |                   |                         |
| Phase 1 - Cons        | struct New School (Partial)   |                       |                        |                            |                                |                                       |                 |                |                   |              |   |                   |                         |
| SUM-3180              | Bid & Award - Curtain Wall Design Assist  | 0                     | 20-Mar-19 A            | 17-Jul-19 A                |                                |                                       |                 |                |                   |              |   |                   | · · · · · ·             |
| SUM-3160              | Abate, Install Temp Structural for Phasing, Cut Cap, Demo Pool 8                      | 0                     | 10-Jun-19 A            | 30-Aug-19 A                |                                |                                       |                 |                |                   |              |   |                   |                         |
| SUM-3250              | Begin Mobilization  | 0                     | 17-Jun-19 A            |                            |                                |                                       |                 |                |                   |              |   |                   |                         |
| SUM-3130              | Enabling Site Utilities & New Access Roadway  | 0                     | 17-Jun-19 A            | 27-Aug-19 A                |                                |                                       |                 |                |                   |              |   |                   |                         |
| SUM-3140              | Relocate Utilities at Building Footprint  | 0                     | 08-Jul-19 A            | 15-Nov-19 A                |                                |                                       |                 |                |                   |              |   |                   |                         |
| SUM-3150              | Mobilize Pile Operation & Perform Load Test   | 0                     | 19-Aug-19A             | 11-Sep-19 A                |                                | ·                                     |                 |                |                   |              | $\frac{1}{\frac{1}{2}} - \dots - \frac{1}{\frac{1}{2}} - \dots - \frac{1}{\frac{1}{2}} - \dots$ | <del>-</del>      | 1                       |
| SUM-2000<br>SUM-3210  | Install Piles<br>Substantial Completion of Early Bid Pacakge #2 Summer 2019 V         | 0                     | 27-Aug-19 A            | 26-Sep-19A                 |                                |                                       |                 |                |                   |              |   |                   |                         |
| SUM-3210<br>SUM-2010  | FRP Pile Caps & Grade Beams   | 0                     | 16-Oct-19 A            | 30-Aug-19 A<br>24-Feb-20 A |                                |                                       |                 |                |                   |              |   |                   |                         |
| SUM- 2010             | Structural Steel Erection   | 0                     | 15-Jan-20 A            | 15-May-20 A                |                                |                                       |                 |                |                   |              |   |                   |                         |
| SUM- 2030             | Structural Steel Deck & Detailing   | 0                     | 20-Jan-20 A            | 04-Jun-20 A                |                                |                                       |                 |                |                   |              |   |                   |                         |
| SUM- 2110             | Install Final Site Utilities & Geothermal Wells                                       | 0                     | 03-Feb-20 A            | 23-Sep-20 A                |                                | · · · · · · · · · · · · · · · · · · · |                 |                |                   | , d [        | $\begin{array}{cccccccccccccccccccccccccccccccccccc$  |                   | J                       |
| SUM-3270              | Complete Foundations  | 0                     |                        | 24-Feb-20 A                |                                |                                       |                 |                |                   |              |   |                   |                         |
| SUM- 2140             | Prep & Place Slabs on Deck  | 0                     | 18-Mar-20 A            | 08-Jul-20 A                |                                |                                       |                 |                |                   |              |   |                   |                         |
| SUM-3190              | Shop Drawings Approved - Curtain Wall   | 0                     |                        | 20-Mar-20 A                |                                |                                       |                 |                |                   |              |   |                   |                         |
| SUM- 2150             | Layout & Install Top Track  | 0                     | 28-Apr-20 A            | 19-Nov-20 A                |                                |                                       |                 |                |                   |              |   |                   | · · · · ·               |
| SUM-3260              | Complete Steel Erection   | 0                     |                        | 15-May-20 A                |                                |                                       |                 |                |                   |              |   |                   | 1 I I<br>1 I I<br>1 I   |
| SUM- 2090             | Underslab Utilities / Structural SOG  | 0                     | 18-May-20 A            | 16-Nov-20 A                |                                |                                       |                 |                |                   |              |   |                   |                         |
| SUM- 2160             | Spray Fireproof Steel   | 0                     | 18-May-20 A            | 30-Nov-20 A                |                                |                                       |                 |                |                   |              |   |                   |                         |
| SUM- 2040             | Frame Exterior Walls  | 0                     | 01-Jun-20 A            | 30-Nov-20 A                |                                |                                       |                 |                |                   |              |   |                   |                         |
| SUM- 2070             | Overhead MEP Installation   | 0                     | 02-Jun-20 A            | 02-Jun-21 A                | ead MEP Installation           |                                       |                 |                |                   |              | +   |                   |                         |
| SUM-1010              | Summer Renovations 2020   | 0                     | 18-Jun-20 A            | 26-Aug-20 A                |                                |                                       |                 |                |                   |              |   |                   |                         |
| SUM- 2170             | Sheath Exterior Walls   | 0                     | 24-Jun-20 A            | 18-Dec-20 A                |                                |                                       |                 |                |                   |              |   |                   | 1 I I<br>1 I I<br>1 I I |
| SUM-2180              | AVB Exterior Walls  | 0                     | 26-Jun-20 A            | 24-Feb-21 A                |                                |                                       |                 |                |                   |              |   |                   | 1 I I<br>1 I I<br>1 I I |
| SUM-3295<br>SUM- 2050 | Complete Slabs on Deck<br>Install Roof Sheating & AVB                                 | 0                     | 08-Jul-20 A            | 08-Jul-20 A<br>12-Jul-21   | Install Roof Sheating & AVB    |                                       |                 |                |                   |              |   |                   |                         |
| SUM-2050<br>SUM-3200  | Begin - Curtain Wall  | 0                     | 20-Jul-20 A            | 12-Jui-21                  | Install Roof Sheating & Avb    |                                       |                 |                |                   |              | +   |                   | 44                      |
| SUM-3200              | Install Curtain Wall  | 10                    | 20-Jul-20 A            | 07-Jul-21                  | nstall Curtain Wall            |                                       |                 |                |                   |              |   |                   |                         |
| SUM- 2190             | Install Brick   | 0                     | 03-Aug-20 A            | 07-May-21 A                | k                              |                                       |                 |                |                   |              |   |                   |                         |
| SUM- 2130             | Install Final Site Work   | 41                    | 08-Sep-20 A            | 19-Aug-21                  | Install Final Site Work        |                                       |                 |                |                   |              |   |                   |                         |
|                       | Install Drywall & Finishes  | 53                    | 29-Sep-20 A            |                            | Install Drywall & Finish       | ies                                   |                 |                |                   |              |   |                   |                         |
| MILE- 2070            | Building Tight - Area A   | 0                     |                        | 06-Oct-20 A                |                                | · · · · · · · · · · · · · · · · · · · |                 |                |                   |              |   |                   |                         |
| SUM-3300              | Complete Spray Fireproofing   | 0                     |                        | 30-Nov-20 A                |                                |                                       |                 |                |                   |              |   |                   |                         |
| MILE- 2080            | Building Tight - Area B   | 0                     |                        | 01-Dec-20 A                |                                |                                       |                 |                |                   |              |   |                   |                         |
| SUM- 2200             | Install Metal Panels  | 0                     | 23-Dec-20 A            | 20-Apr-21 A                | Panels                         |                                       |                 |                |                   |              |   |                   |                         |
| MILE- 2090            | Building Tight - Area CD  | 0                     |                        | 31-Dec-20 A                |                                |                                       |                 |                |                   |              |   |                   |                         |
| MILE-2080             | Begin Equipment Start-up  | 0                     | 07-May-21 A            |                            | ipment Start-up                |                                       |                 |                |                   |              |   |                   |                         |
| SUM-3230              | Summer Renovations 2021   | 301                   | 01-Jun-21 A            | 01-Sep-22                  |                                |                                       |                 | Summe          | r Renovations 20  | )21          |   |                   |                         |
| SUM- 2120             | Install Playing Field (North End of Site)   | 61                    | 21-Jun-21 A            | 17-Sep-21                  | Install Playing Field          |                                       |                 |                |                   |              |   |                   |                         |
| MILE-2090             | Receive Temporary Certificate of Occupancy for High School                            | 0                     |                        | 26-Aug-21                  | Receive Temp orary Cert        |                                       | icy for High Sc | nool           |                   |              |   |                   |                         |
| SUM-2135              | Students / Staff Occupy New School  | 9                     | 27-Aug-21              | 09-Sep-21                  | Students / Staff Occup         | y New School                          |                 |                | Install Disking E |              |   |                   |                         |
| SUM-2100              | Install Playing Field (Western End of Site)   | 34                    | 01-Sep-22              | 20-Oct-22                  |                                |                                       |                 |                | Install Playing F | eid (western | End of Site)  |                   |                         |
| SUM-3360              | o Remaining School / Complete School<br>Begin Mobilization                            | 0                     | 28-Jun-21              |                            | gin Mobilization               |                                       |                 |                |                   |              |   |                   |                         |
| SUM-3360<br>SUM-3000  | Mobilize for Phase 2 Construction   | 13                    | 28-Jun-21<br>28-Jun-21 | 15-Jul-21                  | Mobilize for Phase 2 Construct | on                                    |                 |                |                   |              |   |                   |                         |
| SUM-3000<br>SUM-3010  | Complete Abatement & Demo of Existing Building  | 180                   | 16-Jul-21              | 04-Apr-22                  |                                |                                       | lete Abatemer   | nt & Demo of   | Existing Buildin  | a            |   |                   |                         |
| SUM-3350              | Begin Piles   | 0                     | 16-Dec-21              |                            | ♦ Begin                        |                                       |                 |                |                   | 2            | <u>+</u>  |                   | <u></u>                 |
| SUM-3030              | Pile Installation   | 20                    | 16-Dec-21              | 14-Jan-22                  | 0                              | ile Installation                      |                 |                |                   |              |   |                   |                         |
| SUM-3040              | Concrete Foundations  | 45                    | 17-Jan-22              | 21-Mar-22                  |                                |                                       | e Foundations   |                |                   |              |   |                   |                         |
| SUM-3310              | Complete Foundations  | 0                     |                        | 21-Mar-22                  |                                |                                       | e Foundation    |                |                   |              |   |                   |                         |
| SUM-3050              | Structural Steel Erection   | 40                    | 29-Mar-22              | 24-May-22                  |                                |                                       | Structural S    | teel Erection  |                   |              |   |                   |                         |
| SUM-3060              | Install Decking / Detail  | 58                    | 06-Apr-22              | 28-Jun-22                  |                                |                                       |                 | Decking / D    |                   |              |   |                   |                         |
| SUM-3220              | Prep & Place Slabs on Deck  | 43                    | 05-May-22              | 06-Jul-22                  |                                | -                                     |                 | & Place Sla    |                   |              |   |                   |                         |
| SUM-3320              | Complete Steel Erection   | 0                     |                        | 24-May-22                  |                                |                                       | Complete S      | teel Erection  |                   |              |   |                   |                         |
|                       | g Level of Effort Remaining Work vel of Effort Critical Remaining Work ork  Milestone |                       |                        | Page 1 of                  | TASK filter: Summary.          |                                       | © (             | Dracle Corpora | ation             | -            | <b>5KA</b>  | NSKA              |                         |

| Belmont Middle High School - 23Jun21 Schedule Update - BEL-58 |                                  |           | Small Format Summary |           |                            |                         | Data Date: 23-Jun-21 / Run Date: 25-Jun-21 10:42 |                           |   |  |
|---|----------------------------------|-----------|----------------------|-----------|----------------------------|-------------------------|--|---------------------------|---|--|
| Activity ID   | Activity Name                    | Remaining | Start                | Finish    | 2021                       | 202                     | 22   | 20                        | 23 2024   |  |
|   |                                  | Duration  |                      |           | In Jul Aug Sep Oct Nov Dec | Jan Feb Mar Apr May Jun | Jul Aug Sep Oct Nov Dec                          | Jan Feb Mar Apr May Jun   | Jul Aug Sep Oct Nov Dec Jan Fe                      |  |
| SUM-3070  | Exterior Facade                  | 173       | 09-Jun-22            | 15-Feb-23 |                            |                         |  | Exterior Facade           |   |  |
| SUM-3330  | Complete Slabs on Deck           | 0         |                      | 06-Jul-22 |                            |                         | Complete Slabs on Deck                           |                           |   |  |
| SUM-3080  | Overhead MEP Installation        | 109       | 22-Jul-22            | 28-Dec-22 |                            |                         |  | Overhead MEP Installation |   |  |
| SUM-3340  | Complete Spray Fireproofing      | 0         |                      | 19-Aug-22 |                            |                         | <ul> <li>Complete Spray Fire</li> </ul>          | proofing                  |   |  |
| MILE-3300   | Building Tight - Area D          | 0         |                      | 13-Sep-22 |                            |                         | 🔶 Building Tight - A                             | rea D                     |   |  |
| SUM-3090  | Interior Drywall & Finishes      | 192       | 17-Oct-22            | 21-Jul-23 |                            |                         |  |                           | Interior Drywall & Finishes                         |  |
| MILE-3320   | Building Tight - Area F          | 0         |                      | 07-Nov-22 |                            |                         | ♦ Building                                       | Tight - Area F            |   |  |
| MILE-3310   | Receive Certificate Of Occupancy | 0         |                      | 21-Jul-23 |                            |                         |  |                           | <ul> <li>Receive Certificate Of Occupanc</li> </ul> |  |

Actual Work

 Milestone •

