

Belmont Middle High School

Project Technology Cost Summary with kiln relocation and installation included.

Date:11/05/21

ACTUAL COSTS

PO #	Pkg	VENDOR	Original Contract Value	CO Costs Approved 10/14	CO Costs This Month	Current Contract Value
28055	1	Apple	\$ 153,627.00			\$ 128,866.00
		Buyout Savings		\$ (25,410.00)		
		Quote 2210567174		\$ 649.00		
28074	1	CCS	\$ 626,530.00			\$ 680,456.50
		CO#1		\$ 24,807.50		
		CO#2				
		CO#3			\$ 3,220.00	
		CO#4		\$ 25,899.00		
28059	1	Dell	\$ 78,219.35			\$ 78,219.35
28188	1A	Dell	\$ 70,364.20			\$ 70,364.20
28056	1	NEC	\$ 76,197.01			\$ 83,904.43
		Addendum 1		\$ 8,695.49		
		Addendum 2		\$ (1,324.92)		
		Addendum 3		\$ 336.85		
28057	1	Ockers	\$ 117,041.16			\$ 123,967.71
		Quote 66778		\$ 6,926.55		
28076	1	Swift Education Systems	\$ 19,000.00			\$ 19,000.00
28126	1	Pro AV	\$ 13,685.56			\$ 13,685.56
28186	1A	Hub Tech	\$ 182,914.70			\$ 191,381.56
		Quote 5237		\$ 3,519.88		
		Quote 5365		\$ 4,946.98		
28191	1A	LCN	\$ 112,350.00			\$ 112,350.00
		Valley Communications				
		Quote from 7/15/21		\$ 1,668.45		\$ 1,668.45
		TOTAL COSTS (Phases 1 & 1A)	\$ 1,449,928.98	\$ 50,714.78	\$ 3,220.00	\$ 1,503,863.76

BUDGE SUMMARY

Educational Technology Equipment	Estimate	Phase 1	Phase 1A	Phase 2
Core Equipment	\$ 710,697.00	\$ 201,249.37	\$ 112,350.00	\$ 195,000.00
Staff, Classroom, Specialized	\$ 2,257,321.70	\$ 883,050.71	\$ 253,278.90	\$ 735,600.00
Final Programming	\$ 74,200.47			\$ 60,000.00
Total Equipment Costs	\$ 3,042,219.17	\$ 1,084,300.08	\$ 365,628.90	\$ 990,600.00
Contingency (5%)	\$ 152,110.96	\$ 54,215.00	\$ 18,281.45	\$ 49,530.00
Total Tech Estimate	\$ 3,194,330.13	\$ 1,138,515.08	\$ 383,910.35	\$ 1,040,130.00

Original Tech Budget	\$ 3,322,500.00			\$ 3,322,500.00
Less FF&E Transfer	\$ (50,000.00)			\$ (50,000.00)
Total Tech Budget	\$ 3,272,500.00			\$ 3,272,500.00
Original Estimate	\$ (3,194,330.13)			
Actual Contract Value Ph 1				\$ (1,084,300.08)
Actual Contract Value Ph 1A				\$ (365,628.90)
CO Costs Approved 10/14				\$ (50,714.78)
CO Costs This Month				\$ (3,220.00)
Kiln Relocation + Installation				\$ (2,235.00)
Estimated Contract Value Ph 2				\$ (1,040,130.00)
Total (Under Budget)	\$ 78,169.87			\$ 726,271.24