

Belmont Middle High School - 01Dec21 Schedule Update - BEL-64				Small Format Summary														Data Date: 01-Dec-21 / Run Date: 07-Dec-21 14:29																								
Activity ID		Activity Name		Remaining Duration	Start	Finish	2021							2022							2023							2024														
							J	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M
Belmont Middle & High School - 01Dec21 Schedule Update																																										
Construction Summary																																										
Phase 2 - Demo Remaining School / Complete School																																										
SUM- 2120	Install Playing Field (North End of Site)		16	21-Jun-21 A	22-Dec-21	<div><div></div>Install Playing Field (North End of Site)</div>																																				
SUM-3360	Begin Mobilization		0	28-Jun-21 A		<div><div></div>◆ Begin Mobilization</div>																																				
SUM-3000	Mobilize for Phase 2 Construction		0	28-Jun-21 A	15-Jul-21 A	<div><div></div>Mobilize for Phase 2 Construction</div>																																				
SUM-3010	Complete Abatement & Demo of Existing Building		0	16-Jul-21 A	15-Oct-21 A	<div><div></div>Complete Abatement & Demo of Existing Building</div>																																				
SUM-3350	Begin Piles		0	06-Oct-21 A		<div><div></div>◆ Begin Piles</div>																																				
SUM-3030	Pile Installation		0	06-Oct-21 A	25-Oct-21 A	<div><div></div>Pile Installation</div>																																				
SUM-3370	Pool & Black Box Turnover		0		12-Oct-21 A	<div><div></div>◆ Pool & Black Box Turnover</div>																																				
SUM-3040	Concrete Foundations		19	01-Nov-21 A	28-Dec-21	<div><div></div>Concrete Foundations</div>																																				
SUM-3380	Auditorium Turnover		0		02-Dec-21	<div><div></div>◆ Auditorium Turnover</div>																																				
SUM-3310	Complete Foundations		0		28-Dec-21	<div><div></div>◆ Complete Foundations</div>																																				
SUM-3050	Structural Steel Erection		60	03-Jan-22	28-Mar-22	<div><div></div>Structural Steel Erection</div>																																				
SUM-3060	Install Decking / Detail		63	26-Jan-22	26-Apr-22	<div><div></div>Install Decking / Detail</div>																																				
SUM-3220	Prep & Place Slabs on Deck		37	18-Mar-22	10-May-22	<div><div></div>Prep & Place Slabs on Deck</div>																																				
SUM-3320	Complete Steel Erection		0		28-Mar-22	<div><div></div>◆ Complete Steel Erection</div>																																				
SUM-3080	Overhead MEP Installation		128	15-Apr-22	18-Oct-22	<div><div></div>Overhead MEP Installation</div>																																				
SUM-3070	Exterior Facade		172	15-Apr-22	21-Dec-22	<div><div></div>Exterior Facade</div>																																				
SUM-3330	Complete Slabs on Deck		0		10-May-22	<div><div></div>◆ Complete Slabs on Deck</div>																																				
SUM-3340	Complete Spray Fireproofing		0		13-Jul-22	<div><div></div>◆ Complete Spray Fireproofing</div>																																				
MILE-3300	Building Tight - Area D		0		19-Jul-22	<div><div></div>◆ Building Tight -Area D</div>																																				
SUM- 2220	Site Improvements		200	25-Aug-22	13-Jun-23	<div><div></div>Site Improvements</div>																																				
SUM-3090	Interior Drywall & Finishes		140	31-Aug-22	23-Mar-23	<div><div></div>Interior Drywall & Finishes</div>																																				
SUM- 2100	Install Playing Field (Western End of Site)		34	01-Sep-22	20-Oct-22	<div><div></div>Install Playing Field (Western End of Site)</div>																																				
MILE-3320	Building Tight - Area F		0		12-Sep-22	<div><div></div>◆ Building Tight - Area F</div>																																				
SUM- 2230	Construct Sports Fields		80	01-Mar-23	22-Jun-23	<div><div></div>Construct Sports Fields</div>																																				
SUM-3410	Final Building Inspections for Phase 2		20	17-Mar-23	13-Apr-23	<div><div></div>Final Building Inspections for Phase 2</div>																																				
SUM-3390	Install Photovoltaic System		106	03-Apr-23	31-Aug-23	<div><div></div>Install Photovoltaic System</div>																																				
MILE-3330	Turnover Building - Phase 2		0		13-Apr-23	<div><div></div>◆ Turnover Building - Phase 2</div>																																				
SUM-3400	Complete Phase 1 / Phase 2 Integration		68	14-Apr-23	21-Jul-23	<div><div></div>Complete Phase 1 / Phase 2 Integration</div>																																				
MILE-3310	Receive Final Certificate of Occupancy		0		21-Jul-23	<div><div></div>◆ Receive Final Certificate of Occupancy</div>																																				

Remaining Level of Effort

Remaining Work

Actual Level of Effort

Critical Remaining Work

Actual Work

◆◆ Milestone

Page 1 of 1

TASK filter: Summary.

© Oracle Corporation

SKANSKA