

Belmont Middle High School - 05Jan22 Schedule Update - BEL-66				Small Format Summary												Data Date: 06-Jan-22 / Run Date: 10-Jan-22 09:27																														
Activity ID	Activity Name	Remaining Duration	Start	Finish	2021							2022							2023														2024													
					J	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	J	Jul	A			
Belmont Middle & High School - 05Jan22 Schedule Update																																														
Construction Summary																																														
Phase 2 - Demo Remaining School / Complete School																																														
SUM- 2120	Install Playing Field (North End of Site)	12	21-Jun-21 A	21-Jan-22	Install Playing Field (North End of Site)																																									
SUM-3360	Begin Mobilization	0	28-Jun-21 A		◆ Begin Mobilization																																									
SUM-3000	Mobilize for Phase 2 Construction	0	28-Jun-21 A	15-Jul-21 A	Mobilize for Phase 2 Construction																																									
SUM-3010	Complete Abatement & Demo of Existing Building	0	16-Jul-21 A	15-Oct-21 A	Complete Abatement & Demo of Existing Building																																									
SUM-3350	Begin Piles	0	06-Oct-21 A		◆ Begin Piles																																									
SUM-3030	Pile Installation	0	06-Oct-21 A	25-Oct-21 A	Pile Installation																																									
SUM-3370	Pool & Black Box Turnover	0		12-Oct-21 A	◆ Pool & Black Box Turnover																																									
SUM-3040	Concrete Foundations	0	01-Nov-21 A	16-Dec-21 A	Concrete Foundations																																									
SUM-3380	Auditorium Turnover	0		02-Dec-21 A	◆ Auditorium Turnover																																									
SUM-3310	Complete Foundations	0		16-Dec-21 A	◆ Complete Foundations																																									
SUM-3050	Structural Steel Erection	48	05-Jan-22 A	15-Mar-22	Structural Steel Erection																																									
SUM-3060	Install Decking / Detail	54	26-Jan-22	12-Apr-22	Install Decking / Detail																																									
SUM-3220	Prep & Place Slabs on Deck	60	24-Feb-22	19-May-22	Prep & Place Slabs on Deck																																									
SUM-3320	Complete Steel Erection	0		15-Mar-22	◆ Complete Steel Erection																																									
SUM-3080	Overhead MEP Installation	128	13-Apr-22	14-Oct-22	Overhead MEP Installation																																									
SUM-3070	Exterior Facade	172	13-Apr-22	19-Dec-22	Exterior Facade																																									
SUM-3330	Complete Slabs on Deck	0		19-May-22	◆ Complete Slabs on Deck																																									
SUM-3340	Complete Spray Fireproofing	0		29-Jun-22	◆ Complete Spray Fireproofing																																									
MILE-3300	Building Tight - Area D	0		15-Jul-22	◆ Building Tight - Area D																																									
SUM- 2220	Site Improvements	200	25-Aug-22	13-Jun-23	Site Improvements																																									
SUM-3090	Interior Drywall & Finishes	140	29-Aug-22	21-Mar-23	Interior Drywall & Finishes																																									
SUM- 2100	Install Playing Field (Western End of Site)	34	01-Sep-22	20-Oct-22	Install Playing Field (Western End of Site)																																									
MILE-3320	Building Tight - Area F	0		08-Sep-22	◆ Building Tight - Area F																																									
SUM- 2230	Construct Sports Fields	80	01-Mar-23	22-Jun-23	Construct Sports Fields																																									
SUM-3410	Final Building Inspections for Phase 2	22	15-Mar-23	13-Apr-23	Final Building Inspections for Phase 2																																									
SUM-3390	Install Photovoltaic System	106	03-Apr-23	31-Aug-23	Install Photovoltaic System																																									
MILE-3330	Turnover Building - Phase 2	0		13-Apr-23	◆ Turnover Building - Phase 2																																									
SUM-3400	Complete Phase 1 / Phase 2 Integration	68	14-Apr-23	21-Jul-23	Complete Phase 1 / Phase 2 Integration																																									
MILE-3310	Receive Final Certificate of Occupancy	0		21-Jul-23	◆ Receive Final Certificate of Occupancy																																									

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

◆

 Milestone

◆

 Milestone

Page 1 of 1

TASK filter: Summary.

© Oracle Corporation

SKANSKA