

| Belmont Middle High School - 03Aug22 Schedule Update - BEL-79 | | | | | | | | | | | | | | | | | | | Data Date: 03-Aug-22 / Run Date: 16-Aug-22 14:52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|---|--------------------|-------------|-------------|---|-----|---|---|-----|---|---|-----|------|---|-----|---|---|-----|--|---|-----|---|---|-----|------|---|-----|---|---|-----|---|---|---------|---|---|---|------|---|-----|---|---|-----|---|--|--|--|--|--|--|--|------|----------|---------|----------|--|--|--|--|--|--|--|--|--|--|--|--|
| Activity ID | Activity Name | Remaining Duration | Start | Finish | 2021 | | | | | | | | 2022 | | | | | | | | | | | | 2023 | | | | | | | | | | | | 2024 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | J | Jul | A | S | Oct | N | D | Jan | F | M | Apr | M | J | Jul | A | S | Oct | N | D | Jan | F | M | Apr | M | J | Jul | A | S | Oct | N | D | J | F | M | Apr | M | J | Jul | A | | | | | | | | | | | | | | | | | | | | | | | |
| Belmont Middle & High School - 03Aug22 Schedule Update | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Phase 2 - Demo Remaining School / Complete School | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM- 2120 | Install Playing Field (North End of Site) | 0 | 21-Jun-21 A | 15-Apr-22 A | Install Playing Field (North End of Site) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3360 | Begin Mobilization | 0 | 28-Jun-21 A | | Begin Mobilization | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3000 | Mobilize for Phase 2 Construction | 0 | 28-Jun-21 A | 15-Jul-21 A | Mobilize for Phase 2 Construction | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3010 | Complete Abatement & Demo of Existing Building | 0 | 16-Jul-21 A | 15-Oct-21 A | Complete Abatement & Demo of Existing Building | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3350 | Begin Piles | 0 | 06-Oct-21 A | | Begin Piles | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3030 | Pile Installation | 0 | 06-Oct-21 A | 25-Oct-21 A | Pile Installation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3370 | Pool & Black Box Turnover | 0 | | 12-Oct-21 A | Pool & Black Box Turnover | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3040 | Concrete Foundations | 0 | 01-Nov-21 A | 16-Dec-21 A | Concrete Foundations | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3380 | Auditorium Turnover | 0 | | 02-Dec-21 A | Auditorium Turnover | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3310 | Complete Foundations | 0 | | 16-Dec-21 A | Complete Foundations | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3050 | Structural Steel Erection | 0 | 05-Jan-22 A | 08-Mar-22 A | Structural Steel Erection | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3060 | Install Decking / Detail | 0 | 10-Jan-22 A | 30-Mar-22 A | Install Decking / Detail | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3220 | Prep & Place Slabs on Deck | 0 | 20-Jan-22 A | 27-Apr-22 A | Prep & Place Slabs on Deck | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3320 | Complete Steel Erection | 0 | | 08-Mar-22 A | Complete Steel Erection | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3080 | Overhead MEP Installation | 47 | 11-Apr-22 A | 07-Oct-22 | Overhead MEP Installation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3070 | Exterior Facade | 85 | 12-Apr-22 A | 05-Dec-22 | Exterior Facade | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3330 | Complete Slabs on Deck | 0 | | 27-Apr-22 A | Complete Slabs on Deck | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM- 2230 | Construct Sports Fields | 158 | 29-Apr-22 A | 21-Mar-23 | Construct Sports Fields | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3340 | Complete Spray Fireproofing | 0 | | 22-Jun-22 A | Complete Spray Fireproofing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MILE-3300 | Building Tight - Area D | 0 | | 15-Jul-22 A | Building Tight - Area D | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3420 | School Vacation Work | 0 | 03-Aug-22 | 03-Aug-22 | School Vacation Work | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3090 | Interior Drywall & Finishes | 149 | 08-Aug-22 | 13-Mar-23 | Interior Drywall & Finishes | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MILE-3320 | Building Tight - Area F | 0 | | 16-Aug-22 | Building Tight - Area F | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3410 | Final Building Inspections for Phase 2 | 153 | 02-Sep-22 | 13-Apr-23 | Final Building Inspections for Phase 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM- 2220 | Site Improvements | 85 | 03-Apr-23 | 02-Aug-23 | Site Improvements | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3390 | Install Photovoltaic System | 106 | 03-Apr-23 | 31-Aug-23 | Install Photovoltaic System | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MILE-3330 | Turnover Buiding - Phase 2 | 0 | | 13-Apr-23 | Turnover Buiding - Phase 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUM-3400 | Complete Phase 1 / Phase 2 Integration | 97 | 14-Apr-23 | 31-Aug-23 | Complete Phase 1 / Phase 2 Integration | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MILE-3340 | Substantial Completion - Phase 2 | 0 | | 21-Jul-23 | Substantial Completion - Phase 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MILE-3310 | Complete Integration / Receive Final Certificate of Occupancy | 0 | | 31-Aug-23* | Complete Integration / Receive Final Certificate of Occupancy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <div><div>Remaining Level of Effort</div><div>Actual Level of Effort</div><div>Actual Work</div><div>Remaining Work</div><div>Critical Remaining Work</div><div>Mil...</div></div> | | | | | Page 1 of 1 | | | | | | | | | | | | | | All Activities | | | | | | | | | | | | | | SKANSKA | | | | | | | | | | | | | | <table><tr><th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr><tr><td></td><td></td><td></td><td></td></tr><tr><td></td><td></td><td></td><td></td></tr><tr><td></td><td></td><td></td><td></td></tr></table> | | | | Date | Revision | Checked | Approved | | | | | | | | | | | | |
| Date | Revision | Checked | Approved | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |