

							20	24							2025					
	ij	Jan	Feb	Mar	April	May	June	July	Aug	Sep	Oct	Nov	Dec.		Jan	Feb	Mar	April	May	June
Work Items in the Field PV Installation			 - 	 -	 -	 		 - 	 	 		 	! !	i i				i I	į į	į į
PV Commission / Energize	1				Work	ı Compl	ı ete - Sy	ı /stem C	ı Operatio	nal	 	 -	<u> </u>			 	 	 -	<u> </u>	!
White FH Demo (Completed)	! ! ! !		 	 - 		 		 - 	! 	 		 - 	 	! ! ! !		 - 	 	 	:	
Dugouts (By Owner)	ij		 			Work	Compl	ete	; -											
Owner - Post Skanska Work Items			 	 							 - 	 - -	 - 			 	 	 		
Punchlists Final List - Monetized, CHA			 - -	 - -		 - -		 - -	 - -	 - 		 - -	 - -			 - 	 - -	 - -		
Implement Final Repairs or Accept Monetized Value			ı	ı				 - 	 	 		 - 	 - -					 		
Skanska Contract Closeout Items			: -	: 	! !	 		 	 	 		 	! !	:		 		! 	 	
As Builts and Manuals	įį		: !	: !	į	İ		İ	: !			İ	į	i i				i !	į	į
Attic Stock Turnover	įį		 !	 !	į	!		İ	 !	!		!	į	įį		į į		!	į	į
Training of Owner's Personnel			 - 			 - 		 - 	 - 	 - 		 - 	 - 	 		 - 	 - 	 - 		 -
All PCO's Finalized	i					İ		: 	: 	; 		; 	i	ii		; 	i	i İ	i	
Final Billing								 				 								
Regulatory Closeout			<u>.</u>	<u>.</u>	<u>.</u>	İ		 	<u> </u> 			!	!					İ	ļ	ļ
Planning Board Closeout	ij		 !	 !	į	 !	į !	 !	 !	 !	İ	 !	<u>.</u>	i i				 !	į !	 !
ConCom Closeout	} }				•	 - 		 - 	 - 	 		 - 	! !	 		 - 	 - 	 - 	!	
Final Certificate of Occupancy			; 	; 				; -	; 			; 	; 	; ; 			 	; 	; 	;
LEED Documentation			: -	: -	 	 		 	: 			 	: -					: -		
Submittals To/From USGBC			 	 	 			 	 			 - -	 			 	 -	! 	 	
MSBA Closeout			 	 	 	 		 - -	 	 		 	 	 			 	 	 	
Initial Submittal for Audit					 - 	 - 		 - 	 - 	 - 		 - 	 - 	 		 - 	 - 	 - 		
Reviews with MSBA			: 	: 		 										: 	 	: 	<u> </u>	<u> </u>
Final Audit/ Closeout w MSBA	ίi				İ	ĺ			İ				i	i i					i	