

Activity ID	Activity Name	Remaining Duration	Start	Finish	2022												2023												2024					
					Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
Belmont Middle & High School - 01Sep21 Schedule Update																																		
Construction Summary																																		
SUM-3170	Abate & Restore Area at Locker Rooms	0	20-Dec-18 A	31-Dec-18 A																														
Phase 1 - Construct New School (Partial)																																		
SUM-3180	Bid & Award - Curtain Wall Design Assist	0	20-Mar-19 A	17-Jul-19 A																														
SUM-3160	Abate, Install Temp Structural for Phasing, Cut Cap, Demo Pool &	0	10-Jun-19 A	30-Aug-19 A																														
SUM-3250	Begin Mobilization	0	17-Jun-19 A																															
SUM-3130	Enabling Site Utilities & New Access Roadway	0	17-Jun-19 A	27-Aug-19 A																														
SUM-3140	Relocate Utilities at Building Footprint	0	08-Jul-19 A	15-Nov-19 A																														
SUM-3150	Mobilize Pile Operation & Perform Load Test	0	19-Aug-19 A	11-Sep-19 A																														
SUM-2000	Install Piles	0	27-Aug-19 A	26-Sep-19 A																														
SUM-3210	Substantial Completion of Early Bid Package #2 Summer 2019 V	0		30-Aug-19 A																														
SUM- 2010	FRP Pile Caps & Grade Beams	0	16-Oct-19 A	24-Feb-20 A																														
SUM- 2020	Structural Steel Erection	0	15-Jan-20 A	15-May-20 A																														
SUM- 2030	Structural Steel Deck & Detailing	0	20-Jan-20 A	04-Jun-20 A																														
SUM- 2110	Install Final Site Utilities & Geothermal Wells	0	03-Feb-20 A	23-Sep-20 A																														
SUM-3270	Complete Foundations	0		24-Feb-20 A																														
SUM- 2140	Prep & Place Slabs on Deck	0	18-Mar-20 A	08-Jul-20 A																														
SUM-3190	Shop Drawings Approved - Curtain Wall	0		20-Mar-20 A																														
SUM- 2150	Layout & Install Top Track	0	28-Apr-20 A	19-Nov-20 A																														
SUM-3260	Complete Steel Erection	0		15-May-20 A																														
SUM- 2090	Underslab Utilities / Structural SOG	0	18-May-20 A	16-Nov-20 A																														
SUM- 2160	Spray Fireproof Steel	0	18-May-20 A	30-Nov-20 A																														
SUM- 2040	Frame Exterior Walls	0	01-Jun-20 A	30-Nov-20 A																														
SUM- 2070	Overhead MEP Installation	0	02-Jun-20 A	02-Jun-21 A	EP Installation																													
SUM-1010	Summer Renovations 2020	0	18-Jun-20 A	26-Aug-20 A																														
SUM- 2170	Sheath Exterior Walls	0	24-Jun-20 A	18-Dec-20 A																														
SUM- 2180	AVB Exterior Walls	0	26-Jun-20 A	24-Feb-21 A																														
SUM-3295	Complete Slabs on Deck	0		08-Jul-20 A																														
SUM- 2050	Install Roof Sheathing & AVB	0	08-Jul-20 A	12-Jul-21 A	Roof Sheathing & AVB																													
SUM-3200	Begin - Curtain Wall	0	20-Jul-20 A																															
SUM- 2210	Install Curtain Wall	0	20-Jul-20 A	07-Jul-21 A	Curtain Wall																													
SUM- 2190	Install Brick	0	03-Aug-20 A	07-May-21 A																														
SUM- 2130	Install Final Site Work	0	08-Sep-20 A	20-Aug-21 A	Install Final Site Work																													
SUM- 2080	Install Drywall & Finishes	43	29-Sep-20 A	02-Nov-21	Install Drywall & Finishes																													
MILE- 2070	Building Tight - Area A	0		06-Oct-20 A																														
SUM-3300	Complete Spray Fireproofing	0		30-Nov-20 A																														
MILE- 2080	Building Tight - Area B	0		01-Dec-20 A																														
SUM- 2200	Install Metal Panels	0	23-Dec-20 A	20-Apr-21 A																														
MILE- 2090	Building Tight - Area CD	0		31-Dec-20 A																														
MILE-2080	Begin Equipment Start-up	0	07-May-21 A		Start-up																													
SUM-3230	Summer Renovations 2021	252	01-Jun-21 A	01-Sep-22	Summer Renovations 2021																													
SUM- 2120	Install Playing Field (North End of Site)	27	21-Jun-21 A	08-Oct-21	Install Playing Field (North End of Site)																													
SUM-2135	Students / Staff Occupy New School	5	30-Aug-21 A	08-Sep-21	Students / Staff Occupy New School																													
MILE-2090	Receive Temporary Certificate of Occupancy for High School	0		31-Aug-21 A	Receive Temporary Certificate of Occupancy for High School																													
SUM- 2100	Install Playing Field (Western End of Site)	34	01-Sep-22	20-Oct-22	Install Playing Field (Western End of Site)																													
Phase 2 - Demo Remaining School / Complete School																																		
SUM-3360	Begin Mobilization	0	28-Jun-21 A		obilization																													
SUM-3000	Mobilize for Phase 2 Construction	0	28-Jun-21 A	15-Jul-21 A	obilize for Phase 2 Construction																													
SUM-3010	Complete Abatement & Demo of Existing Building	41	16-Jul-21 A	29-Oct-21	Complete Abatement & Demo of Existing Building																													
SUM-3350	Begin Piles	0	01-Nov-21		Begin Piles																													
SUM-3030	Pile Installation	20	01-Nov-21	30-Nov-21	Pile Installation																													
SUM-3040	Concrete Foundations	33	17-Dec-21	03-Feb-22	Concrete Foundations																													
SUM-3310	Complete Foundations	0		03-Feb-22	Complete Foundations																													
SUM-3050	Structural Steel Erection	40	02-Mar-22	27-Apr-22	Structural Steel Erection																													
SUM-3060	Install Decking / Detail	58	10-Mar-22	01-Jun-22	Install Decking / Detail																													
SUM-3220	Prep & Place Slabs on Deck	43	07-Apr-22	08-Jun-22	Prep & Place Slabs on Deck																													
SUM-3320	Complete Steel Erection	0		27-Apr-22	Complete Steel Erection																													

█ Remaining Level of Effort █ Remaining Work
█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ Milestone



