

# Belmont Middle & High School Project Update

January 2020

# January 2020 Work Performed

- Started Rebar Installation in Area A & C/D.
- Continued Forming and Placing Foundation Elements in Area A & C/D.
- Started Site Drainage Work ahead of Geothermal Installation.
- Started Structural Steel Installation in Area B.
- Mobilized for Geothermal Well Drilling Operation.



Photo 1 – Reinforcing Pile Caps and Grade Beams in Area C.



Photo 2 – Forming Pile Caps and Grade Beams in Area C.



Photo 3 – Concrete Placement in Area A.



Photo 4 – Concrete Progress in Area A.





Photo 5 – Progress of Drainage Piping Installation.



Photo 6 – Progress of Drainage Installation at South Side of A Wing.



Photo 7 – Structural Steel Install in Auditorium.



Photo 8 – Structural Steel Installation.





Photo 9 – Geothermal Piping Coils, Grout and Drill Rig.



Photo 10 – Geothermal Frac-Tank.

# February 2020 Look-Ahead

- Complete Foundation Elements for Area C & A.
- Continue Area B and Start Area C/D Structural Steel Erection.
- Continue Decking / Plumbing / Detail Structural Steel in Area B and Start in Area C/D.
- Continue Drilling and Installing Geothermal Well System.
- Continue Insulating and Backfill of Foundation Elements – Pile Caps & Grade Beams.