

Activity ID	Activity Name	Remaining Duration	Start	Finish	2023												2024	
					Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb			
Belmont Middle & High School - 11 May23 Schedule Update																		
Construction Summary																		
No Bid Package																		
SUM-3410	Final Building Inspections for Phase 2	61	27-Aug-21 A	07-Aug-23	Final Building Inspections for Phase 2													
SUM- 2230	Construct Sports Fields	51	29-Apr-22 A	24-Jul-23	Construct Sports Fields													
SUM- 2220	Site Improvements	59	03-Oct-22 A	03-Aug-23	Site Improvements													
SUM-3390	Install Photovoltaic System	102	05-May-23 A	04-Oct-23	Install Photovoltaic System													
SUM-3400	Complete Phase 1 / Phase 2 Integration	41	19-Jun-23	15-Aug-23	Complete Phase 1 / Phase 2 Integration													
MILE-3310	Complete Integration / Receive Final Certificate of Occupancy	0		15-Aug-23*	◆ Complete Integration / Receive Final Certificate of Occupancy													
MILE-3340	Substantial Completion - Phase 2	0		15-Aug-23	◆ Substantial Completion - Phase 2													
Construction																		
Skanska																		
LSI-3010	Final Electrical Inspection	2	04-Aug-23	07-Aug-23	Final Electrical Inspection													
LSI-3040	Building Departments Issues C of O Phase 2	3	11-Aug-23	15-Aug-23	Building Departments Issues C of O Phase 2													
LSI-3050	Substantial Completion - Phase 2	0		15-Aug-23*	◆ Substantial Completion - Phase 2													