

Activity ID	Activity Name	Remaining Duration	Start	Finish	2020												2021												2022												2023												2024											
					M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D		
Belmont Middle & High School - 26Mar20 R1 Schedule Update																																																																
Construction Summary																																																																
SUM-3170	Abate & Restore Area at Locker Rooms	0	20-Dec-18 A	31-Dec-18 A																																																												
Phase 1 - Construct New School (Partial)																																																																
SUM-3180	Bid & Award - Curtain Wall Design Assist	0	20-Mar-19 A	17-Jul-19 A	Design Assist																																																											
SUM-3160	Abate, Install Temp Structural for Phasing, Cut Cap, Demo Pool &	0	10-Jun-19 A	30-Aug-19 A	Structural for Phasing, Cut Cap, Demo Pool & Locker Room Areas																																																											
SUM-3130	Enabling Site Utilities & New Access Roadway	0	17-Jun-19 A	27-Aug-19 A	& New Access Roadway																																																											
SUM-3140	Relocate Utilities at Building Footprint	0	08-Jul-19 A	15-Nov-19 A	Utilities at Building Footprint																																																											
SUM-3150	Mobilize Pile Operation & Perform Load Test	0	19-Aug-19 A	11-Sep-19 A	Operation & Perform Load Test																																																											
SUM-2000	Install Piles	0	27-Aug-19 A	26-Sep-19 A																																																												
SUM-3210	Substantial Completion of Early Bid Package #2 Summer 2019 V	0		30-Aug-19 A	on of Early Bid Package #2 Summer 2019 Work																																																											
SUM-2010	FRP Pile Caps & Grade Beams	0	16-Oct-19 A	24-Feb-20 A	FRP Pile Caps & Grade Beams																																																											
SUM-2020	Structural Steel Erection	30	15-Jan-20 A	07-May-20	Structural Steel Erection																																																											
SUM-2030	Structural Steel Deck & Detailing	40	20-Jan-20 A	21-May-20	Structural Steel Deck & Detailing																																																											
SUM-2110	Install Final Site Utilities & Geothermal Wells	117	03-Feb-20 A	10-Sep-20	Install Final Site Utilities & Geothermal Wells																																																											
SUM-2140	Prep & Place Slabs on Deck	64	18-Mar-20 A	25-Jun-20	Prep & Place Slabs on Deck																																																											
SUM-3190	Shop Drawings Approved - Curtain Wall	0		01-Apr-20	Shop Drawings Approved - Curtain Wall																																																											
SUM-2150	Layout & Install Top Track	69	13-Apr-20	21-Jul-20	Layout & Install Top Track																																																											
SUM-2160	Spray Fireproof Steel	61	05-May-20	30-Jul-20	Spray Fireproof Steel																																																											
SUM-2090	Underslab Utilities / Structural SOG	49	06-May-20	15-Jul-20	Underslab Utilities / Structural SOG																																																											
SUM-2040	Frame Exterior Walls	107	15-May-20	16-Oct-20	Frame Exterior Walls																																																											
SUM-2070	Overhead MEP Installation	167	22-May-20	21-Jan-21	Overhead MEP Installation																																																											
SUM-2170	Sheath Exterior Walls	103	03-Jun-20	28-Oct-20	Sheath Exterior Walls																																																											
SUM-2180	AVB Exterior Walls	97	18-Jun-20	04-Nov-20	AVB Exterior Walls																																																											
SUM-1010	Summer Renovations 2020	45	24-Jun-20	26-Aug-20	Summer Renovations 2020																																																											
SUM-2050	Install Roof Sheathing & AVB	129	26-Jun-20	31-Dec-20	Install Roof Sheathing & AVB																																																											
SUM-2190	Install Brick	126	07-Jul-20	06-Jan-21	Install Brick																																																											
SUM-3200	Begin - Curtain Wall	0	27-Aug-20		Begin - Curtain Wall																																																											
SUM-2210	Install Curtain Wall	127	27-Aug-20	02-Mar-21	Install Curtain Wall																																																											
SUM-2100	Install Playing Field (Western End of Site)	34	11-Sep-20	29-Oct-20	Install Playing Field (Western End of Site)																																																											
SUM-2200	Install Metal Panels	85	16-Oct-20	18-Feb-21	Install Metal Panels																																																											
MILE-2070	Building Tight - Area A	0		21-Oct-20	Building Tight - Area A																																																											
SUM-2080	Install Drywall & Finishes	171	22-Oct-20	28-Jun-21	Install Drywall & Finishes																																																											
MILE-2090	Building Tight - Area CD	0		21-Dec-20	Building Tight - Area CD																																																											
MILE-2080	Begin Equipment Start-up	0	22-Jan-21		Begin Equipment Start-up																																																											
MILE-2080	Building Tight - Area B	0		16-Feb-21	Building Tight - Area B																																																											
SUM-2130	Install Final Site Work	85	12-Mar-21	13-Jul-21	Install Final Site Work																																																											
SUM-2120	Install Playing Field (North End of Site)	29	12-Apr-21	21-May-21	Install Playing Field (North End of Site)																																																											
SUM-3230	Summer Renovations 2021	51	24-Jun-21	03-Sep-21	Summer Renovations 2021																																																											
MILE-2090	Receive Temporary Certificate of Occupancy for High School	0		03-Aug-21	Receive Temporary Certificate of Occupancy for High School																																																											
SUM-2135	Students / Staff Occupy New School	20	04-Aug-21	31-Aug-21	Students / Staff Occupy New School																																																											
SUM-3240	Summer Renovations 2022	49	27-Jun-22	02-Sep-22	Summer Renovations 2022																																																											
Phase 2 - Demo Remaining School / Complete School																																																																
SUM-3000	Mobilize for Phase 2 Construction	13	28-Jun-21	15-Jul-21	Mobilize for Phase 2 Construction																																																											
SUM-3010	Complete Abatement & Demo of Existing Building	180	16-Jul-21	04-Apr-22	Complete Abatement & Demo of Existing Building																																																											
SUM-3030	Pile Installation	20	16-Dec-21	14-Jan-22	Pile Installation																																																											
SUM-3040	Concrete Foundations	45	17-Jan-22	21-Mar-22	Concrete Foundations																																																											
SUM-3050	Structural Steel Erection	40	29-Mar-22	24-May-22	Structural Steel Erection																																																											
SUM-3060	Install Decking / Detail	58	06-Apr-22	28-Jun-22	Install Decking / Detail																																																											
SUM-3220	Prep & Place Slabs on Deck	43	05-May-22	06-Jul-22	Prep & Place Slabs on Deck																																																											
SUM-3070	Exterior Facade	166	09-Jun-22	06-Feb-23	Exterior Facade																																																											
SUM-3080	Overhead MEP Installation	92	22-Jul-22	02-Dec-22	Overhead MEP Installation																																																											
MILE-3300	Building Tight - Area D	0		06-Dec-22	Building Tight - Area D																																																											
SUM-3090	Interior Drywall & Finishes	157	07-Dec-22	21-Jul-23	Interior Drywall & Finishes																																																											
MILE-3320	Building Tight - Area F	0		02-Feb-23	Building Tight - Area F																																																											
MILE-3310	Receive Certificate Of Occupancy	0		21-Jul-23	Receive Certificate Of Occupancy																																																											

█ Remaining Level of Effort █ Remaining Work
█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ Milestone

