

Schedule Update

The Table below milestones in advance of the 8/15/23 completion date.

Description of Work	Location	Anticipated Completion
Final Paving	Throughout	July 20 2023
Final Striping	PH 2 / Throughout	July 28 2023
Completion of Landscape Items	PH 2 / Throughout	August 4th 2023
Fire Alarm Testing	PH 2 / Throughout	August 8th 2023

The Table below summarizes work that will likely not be complete by August 2023.

Description of Work	Location	Anticipated Completion
Maker Space Finishes	F256 (Temp Stair Location)	September 2023
Plinth Extension Bench	Middle School Stair (Stair 4)	September 2023
Toilet Partition Revision	Throughout	September 2023
Dedication Plaque	TBD	September 2023
Wall Graphic at MS Stair	Middle School Stair (Stair 4)	September 2023
Sink Revisions in Maker Spaces	Art Rooms	September 2023
Miscellaneous Touch-Ups	Throughout	September 2023
Kiln Exhaust Revision	TBD	TBD
Barrel Washer Exhaust Revision	Loading Dock	October 2023
Landscaping & Maintenance	PH 2 Site/ PH 1 Temp Parking Lot	October 2023
Photovoltaic Scope (Solar Panels)	PH 1 and PH 2 Roof	November 2023 (Target)

