

Activity ID	Activity Name	Remaining Duration	Start	Finish	2021												2022												2023												2024											
					A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	J	F					
<b>Belmont Middle &amp; High School - 30Jul20 Schedule Update</b>																																																				
<b>Construction Summary</b>																																																				
SUM-3170	Abate & Restore Area at Locker Rooms	0	20-Dec-18 A	31-Dec-18 A																																																
<b>Phase 1 - Construct New School (Partial)</b>																																																				
SUM-3180	Bid & Award - Curtain Wall Design Assist	0	20-Mar-19 A	17-Jul-19 A																																																
SUM-3160	Abate, Install Temp Structural for Phasing, Cut Cap, Demo Pool &	0	10-Jun-19 A	30-Aug-19 A	ng, Cut Cap, Demo Pool & Locker Room Areas																																															
SUM-3130	Enabling Site Utilities & New Access Roadway	0	17-Jun-19 A	27-Aug-19 A	oadway																																															
SUM-3140	Relocate Utilities at Building Footprint	0	08-Jul-19 A	15-Nov-19 A	Footprint																																															
SUM-3150	Mobilize Pile Operation & Perform Load Test	0	19-Aug-19 A	11-Sep-19 A	oad Test																																															
SUM-2000	Install Piles	0	27-Aug-19 A	26-Sep-19 A																																																
SUM-3210	Substantial Completion of Early Bid Package #2 Summer 2019 V	0		30-Aug-19 A	ackage #2 Summer 2019 Work																																															
SUM-2010	FRP Pile Caps & Grade Beams	0	16-Oct-19 A	24-Feb-20 A	Grade Beams																																															
SUM-2020	Structural Steel Erection	0	15-Jan-20 A	15-May-20 A	rual Steel Erection																																															
SUM-2030	Structural Steel Deck & Detailing	0	20-Jan-20 A	04-Jun-20 A	otural Steel Deck & Detailing																																															
SUM-2110	Install Final Site Utilities & Geothermal Wells	29	03-Feb-20 A	09-Sep-20	Install Final Site Utilities & Geothermal Wells																																															
SUM-2140	Prep & Place Slabs on Deck	0	18-Mar-20 A	08-Jul-20 A	Prep & Place Slabs on Deck																																															
SUM-3190	Shop Drawings Approved - Curtain Wall	0		20-Mar-20 A	gs Approved - Curtain Wall																																															
SUM-2150	Layout & Install Top Track	30	28-Apr-20 A	10-Sep-20	Layout & Install Top Track																																															
SUM-2090	Underslab Utilities / Structural SOG	26	18-May-20 A	03-Sep-20	Underslab Utilities / Structural SOG																																															
SUM-2160	Spray Fireproof Steel	34	18-May-20 A	16-Sep-20	Spray Fireproof Steel																																															
SUM-2040	Frame Exterior Walls	66	01-Jun-20 A	02-Nov-20	Frame Exterior Walls																																															
SUM-2070	Overhead MEP Installation	177	02-Jun-20 A	13-Apr-21	Overhead MEP Installation																																															
SUM-1010	Summer Renovations 2020	25	18-Jun-20 A	02-Sep-20	Summer Renovations 2020																																															
SUM-2170	Sheath Exterior Walls	74	24-Jun-20 A	13-Nov-20	Sheath Exterior Walls																																															
SUM-2180	AVB Exterior Walls	83	26-Jun-20 A	27-Nov-20	AVB Exterior Walls																																															
SUM-2050	Install Roof Sheathing & AVB	129	08-Jul-20 A	03-Feb-21	Install Roof Sheathing & AVB																																															
SUM-3200	Begin - Curtain Wall	0	20-Jul-20 A		Begin - Curtain Wall																																															
SUM-2210	Install Curtain Wall	141	20-Jul-20 A	22-Feb-21	Install Curtain Wall																																															
SUM-2190	Install Brick	127	03-Aug-20	03-Feb-21	Install Brick																																															
MILE-2070	Building Tight - Area A	0		17-Sep-20	◆ Building Tight - Area A																																															
SUM-2080	Install Drywall & Finishes	197	07-Oct-20	21-Jul-21	Install Drywall & Finishes																																															
SUM-2200	Install Metal Panels	61	18-Dec-20	17-Mar-21	Install Metal Panels																																															
MILE-2080	Building Tight - Area B	0		05-Jan-21	◆ Building Tight - Area B																																															
MILE-2090	Building Tight - Area CD	0		03-Feb-21	◆ Building Tight - Area CD																																															
MILE-2080	Begin Equipment Start-up	0	17-Feb-21		◆ Begin Equipment Start-up																																															
SUM-2130	Install Final Site Work	75	01-Apr-21	19-Jul-21	Install Final Site Work																																															
SUM-2120	Install Playing Field (North End of Site)	29	12-Apr-21	21-May-21	Install Playing Field (North End of Site)																																															
SUM-3230	Summer Renovations 2021	51	24-Jun-21	03-Sep-21	Summer Renovations 2021																																															
SUM-2100	Install Playing Field (Western End of Site)	34	01-Sep-21	20-Oct-21	Install Playing Field (Western End of Site)																																															
MILE-2090	Receive Temporary Certificate of Occupancy for High School	0		01-Sep-21	◆ Receive Temporary Certificate of Occupancy for High School																																															
SUM-2135	Students / Staff Occupy New School	8	02-Sep-21	14-Sep-21	Students / Staff Occupy New School																																															
<b>Phase 2 - Demo Remaining School / Complete School</b>																																																				
SUM-3000	Mobilize for Phase 2 Construction	13	28-Jun-21	15-Jul-21	Mobilize for Phase 2 Construction																																															
SUM-3010	Complete Abatement & Demo of Existing Building	180	16-Jul-21	04-Apr-22	Complete Abatement & Demo of Existing Building																																															
SUM-3030	Pile Installation	20	16-Dec-21	14-Jan-22	Pile Installation																																															
SUM-3040	Concrete Foundations	45	17-Jan-22	21-Mar-22	Concrete Foundations																																															
SUM-3050	Structural Steel Erection	40	29-Mar-22	24-May-22	Structural Steel Erection																																															
SUM-3060	Install Decking / Detail	58	06-Apr-22	28-Jun-22	Install Decking / Detail																																															
SUM-3220	Prep & Place Slabs on Deck	43	05-May-22	06-Jul-22	Prep & Place Slabs on Deck																																															
SUM-3070	Exterior Facade	173	09-Jun-22	15-Feb-23	Exterior Facade																																															
SUM-3080	Overhead MEP Installation	109	22-Jul-22	28-Dec-22	Overhead MEP Installation																																															
MILE-3300	Building Tight - Area D	0		13-Sep-22	◆ Building Tight - Area D																																															
SUM-3090	Interior Drywall & Finishes	192	17-Oct-22	21-Jul-23	Interior Drywall & Finishes																																															
MILE-3320	Building Tight - Area F	0		07-Nov-22	◆ Building Tight - Area F																																															
MILE-3310	Receive Certificate Of Occupancy	0		21-Jul-23	◆ Receive Certificate Of Occ																																															

█ Remaining Level of Effort    █ Remaining Work  
█ Actual Level of Effort    █ Critical Remaining Work  
█ Actual Work    ◆ Milestone

