ity ID	gh School - 31Mar21 Schedule Update - BEL-55 Activity Name	Remaining	Start	Finish	2021 2022 2023 2
,		Duration			r Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan
Belmont Mic	ddle & High School - 31Mar21 Schedule Update			_	
Construction	Summary				
SUM-3170	Abate & Restore Area at Locker Rooms	0	20-Dec-18 A	31-Dec-18 A	
	struct New School (Partial)				
SUM-3180	Bid & Award - Curtain Wall Design Assist	0	20-Mar-19 A	17-Jul-19 A	
SUM-3160	Abate, Install Temp Structural for Phasing, Cut Cap, Demo Pool 8	0	10-Jun-19A	30-Aug-19 A	
SUM-3250 SUM-3130	Begin Mobilization Enabling Site Utilities & New Access Roadway	0	17-Jun-19 A 17-Jun-19 A	27-Aug-19 A	
SUM-3140	Relocate Utilities at Building Footprint	0	08-Jul-19A	15-Nov-19A	
SUM-3150	Mobilize Pile Operation & Perform Load Test	0	19-Aug-19 A	11-Sep-19A	
SUM-2000	Install Piles	0	27-Aug-19 A	26-Sep-19 A	
SUM-3210	Substantial Completion of Early Bid Pacakge #2 Summer 2019 V	0		30-Aug-19 A	
SUM- 2010	FRP Pile Caps & Grade Beams	0	16-Oct-19 A	24-Feb-20 A	
SUM- 2020	Structural Steel Erection	0	15-Jan-20 A	15-May-20 A	
SUM- 2030 SUM- 2110	Structural Steel Deck & Detailing Install Final Site Utilities & Geothermal Wells	0	20-Jan-20 A 03-Feb-20 A	04-Jun-20 A 23-Sep-20 A	k Geothermal Wells
SUM-2110 SUM-3270	Complete Foundations	0	03-Feb-20 A	23-Sep-20 A	
SUM-3270	Prep & Place Slabs on Deck	0	18-Mar-20 A	08-Jul-20 A	
SUM-3190	Shop Drawings Approved - Curtain Wall	0	10 101 2071	20-Mar-20 A	
SUM- 2150	Layout & Install Top Track	0	28-Apr-20 A	19-Nov-20 A	Top Track
SUM-3260	Complete Steel Erection	0		15-May-20 A	
SUM- 2090	Underslab Utilities / Structural SOG	0	18-May-20 A	16-Nov-20 A	s / Structural SOG
SUM- 2160	Spray Fireproof Steel	0	18-May-20 A	30-Nov-20 A	fSteel
SUM- 2040	Frame Exterior Walls	0	01-Jun-20 A	30-Nov-20 A	Walls
SUM- 2070	Overhead MEP Installation	14	02-Jun-20 A	20-Apr-21	Overhead MEP Installation
SUM-1010	Summer Renovations 2020	0	18-Jun-20 A	26-Aug-20 A	
SUM-2170	Sheath Exterior Walls	0	24-Jun-20 A	18-Dec-20 A 24-Feb-21 A	rior Walls /B Exterior Walls
SUM- 2180 SUM-3295	AVB Exterior Walls Complete Slabs on Deck	0	26-Jun-20 A	08-Jul-20 A	
SUM-3235	Install Roof Sheating & AVB	40	08-Jul-20 A	26-May-21	Install Roof Sheating & AVB
SUM-3200	Begin - Curtain Wall	0	20-Jul-20 A	20 11/12/21	
SUM- 2210	Install Curtain Wall	45	20-Jul-20 A	03-Jun-21	Install Curtain Wall
SUM- 2190	Install Brick	22	03-Aug-20 A	30-Apr-21	Install Brick
SUM- 2130	Install Final Site Work	90	08-Sep-20 A	05-Aug-21	Install Final Site Work
SUM- 2080	Install Drywall & Finishes	100	29-Sep-20 A	19-Aug-21	Install Drywall & Finishes
MILE- 2070	Building Tight - Area A	0		06-Oct-20 A	
SUM-3300	Complete Spray Fireproofing	0		30-Nov-20 A	y Fireproofing
MILE- 2080	Building Tight - Area B	0		01-Dec-20 A	Area B
SUM- 2200	Install Metal Panels	14	23-Dec-20 A	20-Apr-21	Install Metal Panels oht - Area CD
MILE- 2090 SUM- 2120	Building Tight - Area CD Install Playing Field (North End of Site)	0 49	12-Apr-21	31-Dec-20 A 21-Jun-21	Install Playing Field (North End of Site)
MILE-2080	Begin Equipment Start-up	49	07-May-21	2 I-JUII-2 I	♦ Begin Equipment Start-up
SUM-3230	Summer Renovations 2021	51	24-Jun-21	02-Sep-21	Summer Renovations 2021
MILE-2090	Receive Temporary Certificate of Occupancy for High School	0		24-Aug-21	Receive Temporary Certificate of Occupancy for High School
SUM-2135	Students / Staff Occupy New School	8	25-Aug-21	03-Sep-21	Students / Staff Occupy New School
SUM- 2100	Install Playing Field (Western End of Site)	34	01-Sep-22	20-Oct-22	Install Playing Field (Western End of Site)
	no Remaining School / Complete School	1			
SUM-3360	Begin Mobilization	0	28-Jun-21		Begin Mobilization
SUM-3000	Mobilize for Phase 2 Construction	13	28-Jun-21	14-Jul-21	Mobilize for Phase 2 Construction
SUM-3010	Complete Abatement & Demo of Existing Building	180	15-Jul-21	01-Apr-22	Complete Abatement & Demo of Existing Building
SUM-3350 SUM-3030	Begin Piles Pile Installation	0 20	15-Dec-21	13-Jan-22	 ◆ Begin Piles ■ Pile Installation
SUM-3030 SUM-3040	Concrete Foundations	45	15-Dec-21 14-Jan-22	13-Jan-22 18-Mar-22	Concrete Foundations
SUM-3040	Complete Foundations	45	1- 001-22	18-Mar-22	♦ Complete Foundations
SUM-3050	Structural Steel Erection	40	28-Mar-22	23-May-22	Structural Steel Erection
SUM-3060	Install Decking / Detail	58	05-Apr-22	27-Jun-22	Install Decking / Detail
SUM-3220	Prep & Place Slabs on Deck	43	04-May-22	05-Jul-22	Prep & Place Slabs on Deck
SUM-3320	Complete Steel Erection	0		23-May-22	◆ Complete Steel Erection
Remainin	ng Level of Effort Remaining Work			Page 1 of	2 TASK filter: Summary.
	evel of Effort Critical Remaining Work			i age i Ol	© Oracle Corporation
			1		

Belmont Middle Hig	Small Format Summary				Data Date: 31-Mar-21 / Run Date: 07-Apr-21 10:50			
Activity ID	Activity Name	Remaining Duration	g Start	Finish	2021		2022	2023 2024
					r Apr May Jun Jul Aug Sep Oct Nov D	ec Jan Feb Mar Apr Ma	ay Jun Jul Aug Sep Oct Nov Dec	c Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb
SUM-3070	Exterior Facade	173	08-Jun-22	14-Feb-23				Exterior Facade
SUM-3330	Complete Slabs on Deck	0		05-Jul-22			 Complete Slabs on Dec 	
SUM-3080	Overhead MEP Installation	109	21-Jul-22	27-Dec-22				Overhead MEP Installation
SUM-3340	Complete Spray Fireproofing	0		18-Aug-22			◆ Complete Spray	Fireproofing
MILE-3300	Building Tight - Area D	0		12-Sep-22			🔶 Building Tight	t - Area D
SUM-3090	Interior Drywall & Finishes	192	14-Oct-22	20-Jul-23				Interior Drywall & Finishes
MILE-3320	Building Tight - Area F	0		04-Nov-22			🔶 Buildi	ing Tight - Area F
MILE-3310	Receive Certificate Of Occupancy	0		20-Jul-23				Receive Certificate Of Occupan

Actual Work

Remaining Level of Effort Remaining Work Critical Remaining Work

 Milestone •

