ivity ID	High School - 03Mar21 Schedule Update - BEL-54	Remaining	Start Finish		2021 2022 2023
	Activity Name	Remaining Duration		Finish	
					Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug Sep Oct Nov Dec Jan F Mar Apr M Jun Jul Aug S Oct N Dec Jan F Mar Apr May Jun Jul Aug Sep Oct Nov Dec Ja
elmont M	iddle & High School - 03Mar21 Schedule Update				
Constructio	on Summary				
SUM-3170	Abate & Restore Area at Locker Rooms	0	20-Dec-18A	31-Dec-18 A	
	onstruct New School (Partial)			0.200.01	
SUM-3180		0	20-Mar-19 A	17-Jul-19 A	
SUM-3160		0	10-Jun-19 A	30-Aug-19 A	mAreas
SUM-3130		0	17-Jun-19 A	27-Aug-19 A	
SUM-3140		0	08-Jul-19 A	15-Nov-19 A	
SUM-3150		0	19-Aug-19 A	11-Sep-19 A	
SUM-2000		0	27-Aug-19A	26-Sep-19 A	
SUM-3210	Substantial Completion of Early Bid Pacakge #2 Summer 2019 V	0		30-Aug-19 A	
SUM- 2010		0	16-Oct-19 A	24-Feb-20 A	
SUM- 2020		0	15-Jan-20 A	15-May-20 A	
SUM- 2030) Structural Steel Deck & Detailing	0	20-Jan-20 A	04-Jun-20 A	
SUM- 2110	Install Final Site Utilities & Geothermal Wells	0	03-Feb-20 A	23-Sep-20 A	ties & Geothermal Wells
SUM- 2140		0	18-Mar-20 A	08-Jul-20 A	
SUM-3190		0		20-Mar-20 A	
SUM- 2150	· · ·	0	28-Apr-20 A	19-Nov-20 A	
SUM- 2090) Underslab Utilities / Structural SOG	0	18-May-20 A	16-Nov-20 A	
SUM- 2160) Spray Fireproof Steel	0	18-May-20 A	30-Nov-20 A	
SUM- 2040) Frame Exterior Walls	0	01-Jun-20 A	30-Nov-20 A	
SUM- 2070	Overhead MEP Installation	25	02-Jun-20 A	06-Apr-21	Overhead MEP Installation
SUM-1010	Summer Renovations 2020	0	18-Jun-20 A	26-Aug-20 A	
SUM- 2170) Sheath Exterior Walls	0	24-Jun-20 A	18-Dec-20 A	Exterior Walls
SUM- 2180	AVB Exterior Walls	0	26-Jun-20 A	24-Feb-21 A	AVB Exterior Walls
SUM- 2050) Install Roof Sheating & AVB	41	08-Jul-20 A	29-Apr-21	Install Roof Sheating & AVB
SUM-3200	Begin - Curtain Wall	0	20-Jul-20 A		
SUM- 2210) Install Curtain Wall	61	20-Jul-20 A	27-May-21	Install Curtain Wall
SUM- 2190) Install Brick	27	03-Aug-20 A	08-Apr-21	
SUM- 2130		110	08-Sep-20 A	05-Aug-21	Install Final Site Work
SUM- 2080		102	29-Sep-20 A	26-Jul-21	here in the stall Drywall & Finishes
MILE- 2070		0		06-Oct-20 A	
MILE- 2080		0		01-Dec-20 A	ght-Area B
MILE- 2090		0			ng Tight - Area CD flexible
) Install Metal Panels	75	03-Mar-21	17-Jun-21	
SUM- 2120		49	12-Apr-21	21-Jun-21	Install Playing Field (North End of Site)
MILE-2080	a	0	27-Apr-21		◆ Beġin Equipmen't Start-up
SUM-3230		51	24-Jun-21	02-Sep-21	Summer Renovations 2021
MILE-2090		0		25-Aug-21	Receive Temporary Certificate of Occupandy for High School
SUM-2135		8	26-Aug-21	07-Sep-21	
SUM- 2100		34	01-Sep-22	20-Oct-22	Install Playing Field (Western End of Site)
	emo Remaining School / Complete School				
SUM-3000		13	28-Jun-21	14-Jul-21	Mobilize for Phase 2 Construction
SUM-3010		180	15-Jul-21	01-Apr-22	Complete Abatement & Demo of Existing Building
SUM-3030		20	15-Dec-21	13-Jan-22	Pile Installation
SUM-3040		45	14-Jan-22	18-Mar-22	Concrete Foundations
SUM-3050		40	28-Mar-22	23-May-22	
SUM-3060		58	05-Apr-22	27-Jun-22	Install Decking / Detail
SUM-3220		43	04-May-22	05-Jul-22	Prep & Place Slabs on Deck
SUM-3070		173	08-Jun-22	14-Feb-23	Exterior Facade
SUM-3080		109	21-Jul-22	27-Dec-22	Overhead MEP Installation
MILE-3300		0	11.0 1.00	12-Sep-22	◆ Building Tight- Area D
SUM-3090		192	14-Oct-22	20-Jul-23	Dividing Tight Area F
MILE-3320		0		04-Nov-22	◆ Building Tight - Area F
MILE-3310	Receive Certificate Of Occupancy	0		20-Jul-23	♦ Receive Certificate Of O

Remaining Level of Effort Remaining Work	Page 1 of 1	TASK filter: Summary.
Actual Level of Effort Critical Remaining Work		© Oracle Corporation
Actual Work Milestone		

SKANSKA