

Activity ID	Activity Name	Remaining Duration	Start	Finish	2021														2022														2023														2024													
					N	D	Jan	F	M	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan	F																
Belmont Middle & High School - 04Nov20 Schedule Update																																																												
Construction Summary																																																												
SUM-3170	Abate & Restore Area at Locker Rooms	0	20-Dec-18 A	31-Dec-18 A																																																								
Phase 1 - Construct New School (Partial)																																																												
SUM-3180	Bid & Award - Curtain Wall Design Assist	0	20-Mar-19 A	17-Jul-19 A																																																								
SUM-3160	Abate, Install Temp Structural for Phasing, Cut Cap, Demo Pool &	0	10-Jun-19 A	30-Aug-19 A	mo Pool & Locker Room Areas																																																							
SUM-3130	Enabling Site Utilities & New Access Roadway	0	17-Jun-19 A	27-Aug-19 A																																																								
SUM-3140	Relocate Utilities at Building Footprint	0	08-Jul-19 A	15-Nov-19 A																																																								
SUM-3150	Mobilize Pile Operation & Perform Load Test	0	19-Aug-19 A	11-Sep-19 A																																																								
SUM-2000	Install Piles	0	27-Aug-19 A	26-Sep-19 A																																																								
SUM-3210	Substantial Completion of Early Bid Package #2 Summer 2019 V	0		30-Aug-19 A	er 2019 Work																																																							
SUM-2010	FRP Pile Caps & Grade Beams	0	16-Oct-19 A	24-Feb-20 A																																																								
SUM-2020	Structural Steel Erection	0	15-Jan-20 A	15-May-20 A	tion:																																																							
SUM-2030	Structural Steel Deck & Detailing	0	20-Jan-20 A	04-Jun-20 A	eck & Detailing																																																							
SUM-2110	Install Final Site Utilities & Geothermal Wells	0	03-Feb-20 A	23-Sep-20 A	all Final Site Utilities & Geothermal Wells																																																							
SUM-2140	Prep & Place Slabs on Deck	0	18-Mar-20 A	08-Jul-20 A	Slabs on Deck																																																							
SUM-3190	Shop Drawings Approved - Curtain Wall	0		20-Mar-20 A	Curtain Wall																																																							
SUM-2150	Layout & Install Top Track	9	28-Apr-20 A	17-Nov-20	Layout & Install Top Track																																																							
SUM-2090	Underslab Utilities / Structural SOG	8	18-May-20 A	16-Nov-20	Underslab Utilities / Structural SOG																																																							
SUM-2160	Spray Fireproof Steel	13	18-May-20 A	23-Nov-20	Spray Fireproof Steel																																																							
SUM-2040	Frame Exterior Walls	13	01-Jun-20 A	23-Nov-20	Frame Exterior Walls																																																							
SUM-2070	Overhead MEP Installation	63	02-Jun-20 A	04-Feb-21	Overhead MEP Installation																																																							
SUM-1010	Summer Renovations 2020	0	18-Jun-20 A	26-Aug-20 A	er Renovations 2020																																																							
SUM-2170	Sheath Exterior Walls	18	24-Jun-20 A	01-Dec-20	Sheath Exterior Walls																																																							
SUM-2180	AVB Exterior Walls	29	26-Jun-20 A	16-Dec-20	AVB Exterior Walls																																																							
SUM-2050	Install Roof Sheathing & AVB	82	08-Jul-20 A	04-Mar-21	Install Roof Sheathing & AVB																																																							
SUM-3200	Begin - Curtain Wall	0	20-Jul-20 A		tain Wall																																																							
SUM-2210	Install Curtain Wall	125	20-Jul-20 A	05-May-21	Install Curtain Wall																																																							
SUM-2190	Install Brick	102	03-Aug-20 A	01-Apr-21	Install Brick																																																							
SUM-2130	Install Final Site Work	190	08-Sep-20 A	06-Aug-21	Install Final Site Work																																																							
SUM-2080	Install Drywall & Finishes	175	29-Sep-20 A	16-Jul-21	Install Drywall & Finishes																																																							
MILE-2070	Building Tight - Area A	0		06-Oct-20 A	Building Tight - Area A																																																							
MILE-2080	Building Tight - Area B	0		10-Dec-20	◆ Building Tight - Area B																																																							
MILE-2090	Building Tight - Area CD	0		19-Feb-21	◆ Building Tight - Area CD																																																							
SUM-2200	Install Metal Panels	52	08-Mar-21	19-May-21	Install Metal Panels																																																							
MILE-2080	Begin Equipment Start-up	0	02-Apr-21		◆ Begin Equipment Start-up																																																							
SUM-2120	Install Playing Field (North End of Site)	49	12-Apr-21	21-Jun-21	Install Playing Field (North End of Site)																																																							
SUM-3230	Summer Renovations 2021	51	24-Jun-21	03-Sep-21	Summer Renovations 2021																																																							
MILE-2090	Receive Temporary Certificate of Occupancy for High School	0		18-Aug-21	◆ Receive Temporary Certificate of Occupancy for High School																																																							
SUM-2135	Students / Staff Occupy New School	8	20-Aug-21	31-Aug-21	Students / Staff Occupy New School																																																							
SUM-2100	Install Playing Field (Western End of Site)	34	01-Sep-21	20-Oct-21	Install Playing Field (Western End of Site)																																																							
Phase 2 - Demo Remaining School / Complete School																																																												
SUM-3000	Mobilize for Phase 2 Construction	13	28-Jun-21	15-Jul-21	Mobilize for Phase 2 Construction																																																							
SUM-3010	Complete Abatement & Demo of Existing Building	180	16-Jul-21	04-Apr-22	Complete Abatement & Demo of Existing Building																																																							
SUM-3030	Pile Installation	20	16-Dec-21	14-Jan-22	Pile Installation																																																							
SUM-3040	Concrete Foundations	45	17-Jan-22	21-Mar-22	Concrete Foundations																																																							
SUM-3050	Structural Steel Erection	40	29-Mar-22	24-May-22	Structural Steel Erection																																																							
SUM-3060	Install Decking / Detail	58	06-Apr-22	28-Jun-22	Install Decking / Detail																																																							
SUM-3220	Prep & Place Slabs on Deck	43	05-May-22	06-Jul-22	Prep & Place Slabs on Deck																																																							
SUM-3070	Exterior Facade	173	09-Jun-22	15-Feb-23	Exterior Facade																																																							
SUM-3080	Overhead MEP Installation	109	22-Jul-22	28-Dec-22	Overhead MEP Installation																																																							
MILE-3300	Building Tight - Area D	0		13-Sep-22	◆ Building Tight - Area D																																																							
SUM-3090	Interior Drywall & Finishes	189	17-Oct-22	18-Jul-23	Interior Drywall & Finishes																																																							
MILE-3320	Building Tight - Area F	0		07-Nov-22	◆ Building Tight - Area F																																																							
MILE-3310	Receive Certificate Of Occupancy	0		18-Jul-23	◆ Receive Certificate Of Occupancy																																																							

█ Remaining Level of Effort Remaining Work
█ Actual Level of Effort Critical Remaining Work
 Actual Work ◆ Milestone

