

Activity ID	Activity Name	Remaining Duration	Start	Finish	2020												2021												2022												2023												2024											
					D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
Belmont Middle & High School - 19Dec19 Schedule Update																																																																
Construction Summary																																																																
SUM-3170	Abate & Restore Area at Locker Rooms	0	20-Dec-18 A	31-Dec-18 A	boms																																																											
Phase 1 - Construct New School (Partial)																																																																
SUM-3180	Bid & Award - Curtain Wall Design Assist	0	20-Mar-19 A	17-Jul-19 A	Curtain Wall Design Assist																																																											
SUM-3160	Abate, Install Temp Structural for Phasing, Cut Cap, Demo Pool &	0	10-Jun-19 A	30-Aug-19 A	Install Temp Structural for Phasing, Cut Cap, Demo Pool & Locker Room Areas																																																											
SUM-3130	Enabling Site Utilities & New Access Roadway	0	17-Jun-19 A	27-Aug-19 A	Site Utilities & New Access Roadway																																																											
SUM-3140	Relocate Utilities at Building Footprint	0	08-Jul-19 A	15-Nov-19 A	Relocate Utilities at Building Footprint																																																											
SUM-3150	Mobilize Pile Operation & Perform Load Test	0	19-Aug-19 A	11-Sep-19 A	Pile Operation & Perform Load Test																																																											
SUM-2000	Install Piles	0	27-Aug-19 A	26-Sep-19 A	Piles																																																											
SUM-3210	Substantial Completion of Early Bid Package #2 Summer 2019 V	0		30-Aug-19 A	Substantial Completion of Early Bid Package #2 Summer 2019 Work																																																											
SUM-2010	FRP Pile Caps & Grade Beams	38	16-Oct-19 A	12-Feb-20	FRP Pile Caps & Grade Beams																																																											
SUM-2020	Structural Steel Erection	72	15-Jan-20	27-Apr-20	Structural Steel Erection																																																											
SUM-2110	Install Final Site Utilities & Geothermal Wells	170	27-Jan-20	25-Sep-20	Install Final Site Utilities & Geothermal Wells																																																											
SUM-2030	Structural Steel Deck & Detailing	70	31-Jan-20	11-May-20	Structural Steel Deck & Detailing																																																											
SUM-2140	Prep & Place Slabs on Deck	67	10-Mar-20	12-Jun-20	Prep & Place Slabs on Deck																																																											
SUM-3190	Shop Drawings Approved - Curtain Wall	0		24-Mar-20	Shop Drawings Approved - Curtain Wall																																																											
SUM-2150	Layout & Install Top Track	70	06-Apr-20	15-Jul-20	Layout & Install Top Track																																																											
SUM-2160	Spray Fireproof Steel	70	16-Apr-20	27-Jul-20	Spray Fireproof Steel																																																											
SUM-2090	Underslab Utilities / Structural SOG	49	30-Apr-20	09-Jul-20	Underslab Utilities / Structural SOG																																																											
SUM-2070	Overhead MEP Installation	173	12-May-20	19-Jan-21	Overhead MEP Installation																																																											
SUM-2040	Frame Exterior Walls	94	15-May-20	28-Sep-20	Frame Exterior Walls																																																											
SUM-2170	Sheath Exterior Walls	82	10-Jun-20	05-Oct-20	Sheath Exterior Walls																																																											
SUM-2050	Install Roof Sheathing & AVB	125	18-Jun-20	16-Dec-20	Install Roof Sheathing & AVB																																																											
SUM-1010	Summer Renovations 2020	45	24-Jun-20	26-Aug-20	Summer Renovations 2020																																																											
SUM-2180	AVB Exterior Walls	77	24-Jun-20	13-Oct-20	AVB Exterior Walls																																																											
SUM-2190	Install Brick	104	15-Jul-20	11-Dec-20	Install Brick																																																											
SUM-2210	Install Curtain Wall	150	28-Jul-20	03-Mar-21	Install Curtain Wall																																																											
SUM-2200	Install ACM Panels	131	12-Aug-20	19-Feb-21	Install ACM Panels																																																											
SUM-3200	Begin - Curtain Wall	0	20-Aug-20		Begin - Curtain Wall																																																											
SUM-2100	Install Playing Field (Western End of Site)	34	28-Sep-20	16-Nov-20	Install Playing Field (Western End of Site)																																																											
MILE-2070	Building Tight - Area A	0		26-Oct-20	Building Tight - Area A																																																											
SUM-2080	Install Drywall & Finishes	163	27-Oct-20	21-Jun-21	Install Drywall & Finishes																																																											
MILE-2080	Begin Equipment Start-up	0	11-Dec-20		Begin Equipment Start-up																																																											
MILE-2090	Building Tight - Area CD	0		11-Dec-20	Building Tight - Area CD																																																											
MILE-2080	Building Tight - Area B	0		09-Feb-21	Building Tight - Area B																																																											
SUM-2130	Install Final Site Work	85	11-Mar-21	12-Jul-21	Install Final Site Work																																																											
SUM-2120	Install Playing Field (North End of Site)	29	12-Apr-21	21-May-21	Install Playing Field (North End of Site)																																																											
SUM-3230	Summer Renovations 2021	301	24-Jun-21	02-Sep-22	Summer Renovations 2021																																																											
MILE-2090	Receive Temporary Certificate of Occupancy for High School	0		27-Jul-21	Receive Temporary Certificate of Occupancy for High School																																																											
SUM-2135	Students / Staff Occupy New School	28	28-Jul-21	03-Sep-21	Students / Staff Occupy New School																																																											
Phase 2 - Demo Remaining School / Complete School																																																																
SUM-3000	Mobilize for Phase 2 Construction	13	28-Jun-21	15-Jul-21	Mobilize for Phase 2 Construction																																																											
SUM-3010	Complete Abatement & Demo of Existing Building	180	16-Jul-21	04-Apr-22	Complete Abatement & Demo of Existing Building																																																											
SUM-3030	Pile Installation	20	16-Dec-21	14-Jan-22	Pile Installation																																																											
SUM-3040	Concrete Foundations	45	17-Jan-22	21-Mar-22	Concrete Foundations																																																											
SUM-3050	Structural Steel Erection	40	29-Mar-22	24-May-22	Structural Steel Erection																																																											
SUM-3060	Install Decking / Detail	58	06-Apr-22	28-Jun-22	Install Decking / Detail																																																											
SUM-3220	Prep & Place Slabs on Deck	43	05-May-22	06-Jul-22	Prep & Place Slabs on Deck																																																											
SUM-3070	Exterior Facade	200	16-Jun-22	03-Apr-23	Exterior Facade																																																											
SUM-3080	Overhead MEP Installation	90	22-Jul-22	30-Nov-22	Overhead MEP Installation																																																											
MILE-3300	Building Tight - Area D	0		13-Dec-22	Building Tight - Area D																																																											
SUM-3090	Interior Drywall & Finishes	152	14-Dec-22	21-Jul-23	Interior Drywall & Finishes																																																											
MILE-3320	Building Tight - Area F	0		14-Feb-23	Building Tight - Area F																																																											
MILE-3310	Receive Certificate Of Occupancy	0		21-Jul-23	Receive Certificate Of Occupancy																																																											

█ Remaining Level of Effort █ Remaining Work
█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ Milestone

