

Street Name	From	To
BROAD ST	SHERMAN ST	CHILTON ST

<u>Category</u>	<u>Item</u>	<u>Start Date</u>	<u>Completion Date</u>
Utility Work			
	Gas	N/A	
	Water	N/A	
	Sewer/Drain		COMPLETE
Road Reconstruction			
	Lower Structures		COMPLETE
	Reclamation		COMPLETE
	Asphalt Binder		COMPLETE
	Curbing Installation		COMPLETE
	Construct Accessible Ramps	9/25/2017	10/13/2017
	Driveway Aprons	TBD	
	Sidewalk Construction	N/A	
	Reset Utility Structures		COMPLETE
	Final Paving	10/12/2017	10/28/2017
	Pavement Markings	N/A	

**Notes:**