

<u>Week:</u>	<u>Description of Work</u>
Week Beginning November 2nd	<p>Monday</p> <ul style="list-style-type: none"> • Complete the remaining concrete sidewalks on the South Side (Macy's side) of Leonard Street that did not get completed on Friday. • Continue to prepare gravel base for the concrete sidewalks on the North Side (CVS side) of Leonard Street begin near Vintages and working east. <p>Tuesday</p> <ul style="list-style-type: none"> • Pour concrete sidewalks on the North Side (CVS side) of Leonard Street that did not get completed on Friday. • Continue gravel base preparation and grading and forming on the North Side (CVS side) of Leonard Street heading east towards Belmont Café. <p>Wednesday</p> <ul style="list-style-type: none"> • Continue preparing and pouring concrete sidewalks to fill in the gaps of those not yet completed. <p>Thursday</p> <ul style="list-style-type: none"> • Continue preparing and pouring concrete sidewalks to fill in the gaps of those not yet completed. • Install street lights <p>Friday</p> <ul style="list-style-type: none"> • Concrete Pours for new sidewalk • Install street lights and banner arms
Week Beginning October 26th	<ul style="list-style-type: none"> • Excavation and installation of street lighting conduit and light pole bases along the CVS side of Leonard Street from approximately #66 towards Alexander Ave. • Pour Concrete sidewalk on Concord Avenue • Reset granite curbing along Leonard Street in front of the Macy's building