

<u>Week:</u>	<u>Description of Work</u>
Week Beginning November 16th	<ul style="list-style-type: none"> •Construction and pouring of concrete driveway aprons on Leonard Street near Pleasant Street and on Channing Road at Claflin Street • Reset and re-align granite curbing at the planter at Leonard Street and Moore Street • Reset granite curbing along Leonard Street in front of the Macy's building • Surveying layout at various locations
Week Beginning November 9th	<p>11/10/15 – Finish setting curb for the planter at Moore Street, adjust the BEL frame and cover to grade, form and fine grade the area for cement concrete. Continue work on the brick border strip towards Alexander Ave. Finish cleaning / organizing materials on the Common.</p> <p>11/11/15 – Veterans Day, no work</p> <p>11/12/15 – Pour cement concrete walk and ramps on Leonard at Moore Street. Continue work on the brick border strip along Leonard. Begin preparing walk areas along Channing Road at Leonard.</p> <p>11/13/15 – Install HMA in front of curb set along Leonard Street in various sidewalk areas. Finish the brick border strips along Leonard. Continue with various underground drain, lighting and curb work</p>