

<u>Week:</u>	<u>Description of Work</u>
Week Beginning December 14th	<ul style="list-style-type: none"> •Excavate and prepare the subgrade supporting gravel for the sitting wall located in the delta • install conduits and pull boxes for lighting of the delta • clean up • perform anything else requested by the Town of Belmont prior to winter stoppage
Week Beginning December 7th	<ul style="list-style-type: none"> •Work to complete setting the curbing in the plaza/delta area; continuing from the bump-out at Leonard Street around the corner and up Concord Avenue. • Weather permitting-install new sidewalk along the delta/plaza area along Leonard Street • Install conduits • Grade and cleanup the delta, Surveying layout at various locations