

<u>Week:</u>	<u>Description of Work</u>
<b>Week Beginning May 16th</b>	Monday: Pave private driveways on Leonard from Alexander to Pleasant. Finish loaming back of walks same area
	Tuesday: Excavate and grade the two corners at the bottom of Concord Ave and Channing for new walks and brick Reset curb along Concord Ave adjacent to the seating wall
	Wednesday: Continue to excavate and grade the two corners at the bottom of Concord Ave and Channing, install conduit Complete resetting curb along Concord Ave adjacent to the seating wall and grade for concrete
	Thursday: Excavate, grade and form driveways on Alexander Ave. Reset curb as needed on Leonard St. adjacent to the seating wall
	Friday: Pour concrete driveways on Alexander Ave. Grade sidewalks on Leonard St. adjacent to the seating wall General clean up for Town Day