

LEGEND	
	HAYBALE/SILT FENCE BARRIER
	INLET PROTECTION WITH FILTER FABRIC AROUND CATCHBASIN
	CONSTRUCTION ENTRANCE
	RIP RAP OUTLET PROTECTION
	HAY BALE CHECK DAM

- | EROSION CONTROL NOTES | |
|-----------------------|--|
| 1. | EROSION CONTROL MEASURES SHALL BE IN PLACE (SEE NOTE 22) PRIOR TO THE COMMENCEMENT OF ANY SITEWORK OR EARTHWORK OPERATIONS, SHALL BE MAINTAINED DURING CONSTRUCTION, AND SHALL REMAIN IN PLACE UNTIL ALL SITEWORK IS COMPLETE AND GROUND COVER IS ESTABLISHED. LAND DISTURBING ACTIVITIES SHALL NOT COMMENCE UNTIL APPROVAL TO DO SO HAS BEEN RECEIVED BY GOVERNING AUTHORITIES. |
| 2. | NO LAND CLEARING OR GRADING SHALL BEGIN UNTIL ALL EROSION CONTROL MEASURES HAVE BEEN INSTALLED. |
| 3. | ALL DISTURBED OR EXPOSED AREAS INCLUDING STOCKPILES SUBJECT TO EROSION THAT WILL NOT BE WORKED ON FOR ONE MONTH, OR WILL BE WINTERED SHALL BE IMMEDIATELY SEEDING WITH EROSION CONTROL SEED MIX AND MULCHED WITH HAY. EXPOSED EARTHWORK AREAS, WHICH WILL NOT BE WORKED ON FOR MORE THAN ONE WEEK WILL BE HAY MULCHED. TYPICAL APPLICATION RATES FOR STRAW OR GRASS MULCH ARE 3,000-4,000 LBS/ACRE, AND PLACED TO A UNIFORM DEPTH OF 2 TO 3 INCHES. MULCH SHOULD BE ANCHORED MECHANICALLY OR BY USE OF TACKING MATERIAL OR HYDROMULCH. EROSION CONTROL NETTING OR MESH WILL BE PLACED ON SLOPED AREAS TO BE SEEDING AS SHOWN ON THE SITE PLAN OR AS APPROVED BY THE ENGINEER. ALL STOCKPILE SHALL BE SEEDING PRIOR TO OCTOBER 15 OF EACH YEAR. |
| 4. | ALL EXPOSED AREAS SHALL BE SEEDING AS SPECIFIED WITHIN 14 DAYS OF FINAL GRADING. |
| 5. | SHOULD CONSTRUCTION STOP FOR LONGER THAN 14 DAYS, THE SITE SHALL BE SEEDING AS SPECIFIED. |
| 6. | MAINTAIN EROSION CONTROL MEASURES AFTER EACH RAIN AND AT LEAST ONCE A WEEK. |
| 7. | THIS PLAN SHALL NOT BE CONSIDERED ALL INCLUSIVE AS THE GENERAL CONTRACTOR SHALL TAKE ALL NECESSARY PRECAUTIONS TO PREVENT SOIL SEDIMENT FROM LEAVING THE SITE. |
| 8. | EARTHWORK ACTIVITY ON THE SITE SHALL BE DONE IN A MANNER SUCH THAT RUNOFF IS DIRECTED TO TEMPORARY DRAINAGE SWALES AND SEDIMENTATION BASINS. |
| 9. | CONTRACTOR SHALL PROTECT ADJACENT PROPERTIES FROM ON-SITE CONSTRUCTION ACTIVITIES AND REMOVE ANY SEDIMENT OR DEBRIS DEPOSITED THEREON IMMEDIATELY. |
| 10. | DRAINAGE GENERATED AS A RESULT OF TRENCH DEWATERING SHALL BE DISCHARGED TO SEDIMENTATION BASINS WITH PROPER EROSION CONTROL MEASURES. DISCHARGE ONTO PAVEMENT OR PRIVATE PROPERTY SHALL NOT BE ALLOWED. |
| 11. | THE CONTRACTOR SHALL KEEP ON SITE AT ALL TIMES ADDITIONAL HAYBALES AND EXTRA SILTATION FENCING FOR INSTALLATION IN THE DIRECTION OF THE ENGINEER OR THE TOWN TO MITIGATE ANY EMERGENCY CONDITION. |
| 12. | THE AREA OR AREAS OF ENTRANCE AND EXIT TO AND FROM THE SITE SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT TRACKING OR FLOTHING OF SEDIMENT ONTO PUBLIC RIGHT-OF-WAY. ALL SEDIMENT SPILLED, DROPPED, WASHED OR TRACKED ONTO PUBLIC RIGHT-OF-WAY MUST BE REMOVED IMMEDIATELY. |
| 13. | IF INSTALLATION OF STORM DRAINAGE SYSTEM SHOULD BE INTERRUPTED BY WEATHER OR NIGHTFALL, THE PIPE ENDS SHALL BE COVERED WITH FILTER FABRIC. |
| 14. | CARE SHOULD BE TAKEN TO PRESERVE ALL SPECIMEN TREES. ALL SPECIMEN TREES LOCATED IN OR ADJACENT TO REGULATED AREAS SHALL BE FLAGGED AND THEIR REMOVAL APPROVED BY LANDSCAPE ARCHITECT PRIOR TO REMOVAL. TREES IDENTIFIED TO BE SAVED SHALL BE PROTECTED FROM DAMAGE BY CONSTRUCTION EQUIPMENT BY SUITABLE MEANS APPROVED BY THE LANDSCAPE ARCHITECT. |
| 15. | GENERAL CONTRACTOR SHALL BE RESPONSIBLE TO TAKE WHATEVER MEANS NECESSARY TO ESTABLISH PERMANENT SOIL STABILIZATION. |
| 16. | SEDIMENT SHALL BE REMOVED FROM THE SEDIMENT BASIN BEFORE ANY BASIN IS 25% FULL. |
| 17. | THERE SHALL BE NO STOCKPILING OR DISPOSAL OF SURPLUS MATERIAL, WITHIN OR IMMEDIATELY ADJACENT TO REGULATED AREAS, TEMPORARILY OR PERMANENTLY, BEYOND THE EXTENT SHOWN ON THE APPROVED PLANS. ANY EXCESS MATERIAL FROM THE PROPOSED CONSTRUCTION SHALL BE DEPOSITED IN AN OFF-SITE NON-REGULATED AREA AND THE APPLICANT SHALL PROVIDE CERTIFICATION OF ITS DEPOSITION AND QUANTITY. THE APPLICANT SHALL OBTAIN ALL NECESSARY PERMITS FOR THE DEPOSITION OF THIS MATERIAL. |
| 18. | ALL TOPSOIL, WETLAND SOILS AND/OR ORGANIC MATERIAL REMAIN ON THE SITE UNLESS SPECIFICALLY APPROVED TO BE REMOVED BY THE ENGINEER. THIS MATERIAL SHALL BE USED FOR FINAL RESTORATION OF DISTURBED AREAS. |
| 19. | PROPOSED DRAINAGE IMPROVEMENTS, AND ASSOCIATED STABILIZATION, SHOULD BE COMPLETED PRIOR TO THE INITIATION OF ANY BUILDING OR PAVEMENT CONSTRUCTION THAT IS SERVED BY THEM. THIS WORK IS TO BE DONE AS TIMELY AS POSSIBLE DURING EXPECTED PERIODS OF LOW RAINFALL. |
| 20. | THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE CLEANING OF NEARBY STREETS AS ORDERED BY THE TOWN OR STATE, OF ANY DEBRIS FROM HIS/HER CONSTRUCTION ACTIVITIES. |
| 21. | THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE REPAIR/REPLACEMENT/MAINTENANCE OF ALL SEDIMENTATION/EROSION CONTROL MEASURES UNTIL ALL DISTURBED AREAS ARE STABILIZED TO THE SATISFACTION OF THE ENGINEER. |
| 22. | THE GENERAL CONTRACTOR SHALL BE RESPONSIBLE FOR MAINTENANCE OF EROSION CONTROL MEASURES. |
| 23. | CHANGES TO THE PLANS APPROVED BY THE TOWN CANNOT BE MADE WITHOUT PRIOR APPROVAL OF THE TOWN, AND MAY REQUIRE A REVISED PERMIT. ANY MODIFICATIONS REQUESTED BY THE ARCHITECT, LANDSCAPE ARCHITECT, ENGINEER, SURVEYOR, CONTRACTOR, SUBCONTRACTOR, OWNER, LESSEE OR OTHER ENTITY INVOLVED WITH THE PROJECT ARE SUBJECT TO APPROVAL OF THE TOWN PLANNING COMMISSION. |

NOT FOR CONSTRUCTION		
THESE PLANS WERE PREPARED FOR THE PURPOSE OF OBTAINING STATE AND LOCAL APPROVALS AND ARE NOT INTENDED TO BE USED AS CONSTRUCTION DOCUMENTS.		
No.	Date	Description
Revisions		
Drawn By	Designed By	Checked By
CDH	CDH	DMA
Approved By		


RIZZO ASSOCIATES
 A TETRA TECH COMPANY
 One Grant Street
 Framingham, MA 01701-9005
 508.903.2000
 www.rizzo.com

Project Title
Residences at Acorn Park Belmont, MA

Sheet Title
Erosion Control Plan

Scale: 1"=40'
 Job No.: 7128
 File Name: 7128P-CER01
 Date: 06-08-06

Sheet No.
C-4



J:\Project\7128\Add\Inc-2005\plot\7128P-CER01.dwg 6/9/2006 9:00:58 AM EST