

Street Name	From	To
MIDDLECOT ST	CROSS ST	CLAFLIN ST

Category	Item	Start Date	Completion Date
Utility Work			
	Gas	Complete	
	Water	N/A	
	Sewer/Drain	complete	
Road Reconstruction			
	Lower Structures	Complete	
	Reclamation	complete	
	Asphalt Binder	complete	
	Curbing Installation	complete	
	Construct Accessible Ramps	8/29/2016	9/30/2016
	Driveway Aprons	8/29/2016	9/30/2016
	Sidewalk Construction	8/8/2016	TBD
	Reset Utility Structures	complete	
	Final Paving		
	Pavement Markings		

Notes:

Sidewalk construction will occur on one side only for now in anticipation for the start of school.