

One week lookout, week beginning June 20th. **This schedule will be updated again on Monday 6/20/16.**

Belmont Center Project:

Monday 6/20/16/- Wednesday 6/22/16 Remove Asphalt, re-set granite curbing and form handicap ramp and scored concrete sidewalk at Alexander and Leonard Street (Southbound Side of Leonard Street

Form handicap ramp and scored concrete sidewalk at Alexander Ave and Leonard Street (Northbound side of Leonard Street) and alongside Foodies Market building. Pour scored concrete sidewalk sections and handicap ramps. **(These activities will not affect traffic, and will be performed during off peak hours) (2 or 3 parking spaces may not be available at times on Alexander Ave or Leonard Street at any time during construction activities.)**

Wednesday 6/22/16/ through Friday 6/24/16- Remove and reset granite curbing, demolish the existing concrete sidewalk, installing lighting conduit and light fixtures, form and pour scored concrete sidewalk under the bridge on Concord Ave. **(Parking is prohibited under the bridge; parking will not be affected) Two-lanes of traffic under the bridge will be provided at all times during peak hours. Alternating traffic patterns (one lane at a time) may be used at times and should be expected during off peak hours (9 AM to 3 PM)**