

2015 PMP ROAD CONSTRUCTION SCHEDULE

			week of	week of	week of	week of	week of	week of	week of	week of	week of
Roads List	Section From	section to	removing castings	pulverize	Grade & Compact	Binder Course HMA	Concrete Work	install castings	Top Course HMA	Loam & Seed	Clean Up
Warwick Road	Common St.	Carleton Rd.	complete	complete	complete	complete	complete	complete	complete	complete	complete
Bradley Road	Gordon Tr.	Pearson Rd.	complete	complete	complete	complete	complete	complete	complete	complete	TBD
Shean Road	Waverly St.	Gordon Tr.	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Concord Ave (EB)	Common St.	Cottage St.	complete	complete	complete	complete	complete	complete	complete	complete	complete
Concord Ave (WB)	Cottage St.	Common St.	complete	complete	complete	complete	complete	complete	complete	complete	complete
Richmond Road	Prospect St.	Leicester Rd.	complete	complete	complete	complete	complete	complete	complete	complete	complete
Richmond Road	Leicester Rd.	Lawrence Rd.	complete	complete	complete	complete	complete	complete	complete	complete	complete
Cottage Street	School St.	Concord Ave.	complete	complete	complete	complete	complete	complete	complete	complete	complete
Elm Street	School St.	Payson Rd.	complete	complete	complete	complete	complete	complete	complete	complete	complete
Somerset Street	Pleasant St.	Shady Brook Lane	complete	complete	complete	complete	complete	complete	complete	complete	complete
Holt Street	Lexington St.	25' E. of Knowles Rd.	complete	complete	complete	complete	complete	complete	complete	complete	TBD
Orchard Street	Common St.	Beech St.	complete	complete	complete	complete	complete	complete	complete	complete	TBD
Charles Street	Slade St.	Orchard St.	complete	complete	complete	complete	complete	complete	complete	complete	TBD
Edward Street	Orchard St.	Waverly St.	complete	complete	complete	complete	complete	complete	complete	complete	TBD
Garden Street	Washington St	Long Ave.	complete	complete	complete	complete	complete	complete	complete	complete	TBD
Winthrop Road	Common St.	Charles St.	complete	complete	complete	complete	complete	complete	complete	complete	TBD
Emerson Street	Concord Ave.	Louise Rd.	complete	complete	complete	complete	complete	complete	complete	complete	TBD

Note: 1. Dates in red indicate work anticipated for the current week or schedule update or change.

3. TBD- To be determined. The town's contractor needs to complete the drainage installation on Orchard Street between Charles Street and George Street.

4. National Grid must move a portion of the gas main to accommodate the Towns drainage installation. National Grid has a plan and will completing the work ASAP.

5. The contractor has elected to schedule the paving of all remaining roads upon completion of the drainage work on Orchard Street which is subject to the completion of work by NGRID.

6. Final paving of all remaining roads is scheduled for the week of 7/11/16 the date is TBD, however, residents should expect a E-911 call from the Police Department once scheduled. Required gas and drainage work has been completed.

7. Final paving of all remaining roads is confirmed for Tuesday 7/19/16 and Wednesday 7/20/16.