

Street Name	From	To
WINSLOW RD	HAMMOND RD	PALFREY RD

Category	Item	Start Date	Completion Date
Utility Work			
	Gas	Complete	
	Water	Complete	
	Sewer/Drain	8/23/2016	TBD
Road Reconstruction			
	Lower Structures		
	Reclamation		
	Asphalt Binder		
	Curbing Installation		
	Construct Accessible Ramps		
	Driveway Aprons		
	Sidewalk Construction	N/A	
	Reset Utility Structures		
	Final Paving		
	Pavement Markings		

Notes:

1. A portion of the gas main must be relocated before the sewer main replacement can continue.
2. NGRID schedule to complete relocation of main by October 17th
3. Sewer main replacement to be completed after the relocation of the gas main.