

Street Name	From	To
WINSLOW RD	HAMMOND RD	PALFREY RD

Category	Item	Start Date	Completion Date
Utility Work			
	Gas	Complete	
	Water	Complete	
	Sewer/Drain	8/23/2016	10/14/2016
Road Reconstruction			
	Lower Structures		
	Reclamation		
	Asphalt Binder		
	Curbing Installation		
	Construct Accessible Ramps		
	Driveway Aprons		
	Sidewalk Construction	N/A	
	Reset Utility Structures		
	Final Paving		
	Pavement Markings		

Notes:

1. A portion of the gas main must be relocated before the sewer main replacement can continue.
2. NGRID schedule to complete relocation of main by October 17th; update-completed 10/7/16
3. Sewer main replacement to be completed after the relocation of the gas main.
- 4. Sewer main replacement is ongoing expected to be completed 10/14/16**