



Belmont Middle & High School Project

Schedule as Included in PV Bid Packages, Updated 11/14/22

	2022					2023												
Activity	Sept	Oct	Nov	Dec		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
Issue Bid Documents to 6 Prequalified Firms (10/6/22)																		
Receive Bids through BidDocs (10/27/22)			(
Review / Analyze Bids - Prep to Submit to Building Committee																		
Review Bids at 11/10 and 11/17 BC Mtngs - Recommend Award																		
Award Bid to Low Bidder (11/17/22)																		
Submittals, Panels, Frames, Inverters - Submit (11/21/22) & Approve (by 12/19/22)																		
Order Panels, Inverters, All Eqpt and Deliver to Sight (12/20/22 to 4/28/23)																		
Install Panels, Inverters & Tie in to Switchgear (5/1/23 to 7/28/23)																		
Switchgear - Reconfigure to Accept PV Panels (Shut Down Rqd), July 2023																		
Start Up & Testing (7/31/23 to 8/18/23)																		
Commission System - Turn over to Owner (8/21/23 to 9/1/23)																		