## Perkins&Will

Belmont Middle and High School Pending Document Revisions 10/7/2021

## $\rightarrow$

## = NEW ITEM SINCE LOG DATED 10/4/21

| ID      | Issue Date | OME      | Subject   | Description   |
|---------|------------|----------|---|---|
| ASI-033 | Dec-2021   | \$0      | POOL & FIELD HOUSE BANNER SYSTEM DETAILS                    | Clarifications to banner support system.  |
| ASI-209 | 10/8/2021  | \$O      | GRADING & AREA DRAIN COORDINATION AT BASKETBALL COURT AREA  | Incorrect finished floor elevation was shown for the Field House in the           |
|         |            |          |   | landscape drawings, so grading and area drain rim elevations need to be           |
|         |            |          |   | revised to coordinate to the correct elevation.                                   |
| ASI-214 | 10/8/2021  | \$0      | RELOCATE ROOF DRAIN STAIR 5 ROOF SLAB RFI 1058              | Relocate roof drain at Stair 5 Roof on edge of slab drawings per coordination     |
|         |            |          |   | in RFI-1058.  |
| PR-101  | 10/29/2021 | \$5,000  | VIDEO PRODUCTION STUDIO REVISIONS                           | Owner-initiated revisions to the Video Production studio:                         |
|         |            |          |   | - Add a multi-curtain track and include the fabric that the owner suggested.      |
|         |            |          |   | - Remove green screen paint on the north wall.                                    |
|         |            |          |   | - Change flush door to half-glass door in podcast rm. F162D.                      |
|         |            |          |   | - Add window between podcast and control room,                                    |
| CCD-314 | 10/22/2021 | \$4,000  | MS MOBILE TRASH CABINETS REVISIONS                          | This Directive revises the detailing of the mobile trash cabinets to provide      |
|         |            |          |   | more strength and rigidity to the units.  |
| CCD-332 | 10/15/2021 | \$O      | REMOVAL OF SCISSOR LIFT AT LOADING DOCK                     | Per Owner direction, removing exterior scissor lift at loading dock from base     |
|         |            |          |   | contract. Credit is offset by purchase of new forklift.                           |
| CCD-334 | 10/29/2021 | \$2,500  | ROOM NUMBER CHANGES   | Modify room numbers in (5) rooms in Phase 1 and (6) rooms in Phase 2 to           |
|         |            |          |   | facilitate signage by having room prefix to be the same as adjacent rooms.        |
| CCD-355 | 10/22/2021 | \$5,000  | ORIENTATION OF ILLUMINATED EXIT SIGNAGE - PHASE 2           | Some of the illuminated exit signs are oriented such that the sign is not legible |
|         |            |          |   | from the primary direction of egress. This is for Phase 2 only.                   |
| CCD-358 | TBD        | TBD      | CAMPUS WAYFINDING SIGNAGE                                   | Placeholder to have PW design wayfinding signage for campus.                      |
| CCD-362 | 10/8/2021  | \$10,000 | POOL EMERGENCEY LIGHTING & TEMP STAIR PULL STATIONS         | Runs normal circuitry in Pool to emergency panel. Adds manual pull stations       |
|         |            |          |   | at entry to the temporary stair at Levels 2,3, and 4.                             |
| CCD-369 | 10/8/2021  | \$20,000 | CONCORD & GODEN ROADWAY DRAINAGE                            | Additional drainage and/or grading revisions to southeast corner of Concord       |
|         |            |          |   | & Goden Sts. due to ponding in moderate to heavy rains.                           |
| CCD-371 | 10/8/2021  | TBD      | PHASE 2 BATCH 1 STEEL SUBMITTAL REVIEW REVISIONS            | Revisions related to steel shop drawing review.                                   |
| CCD-372 | 10/15/2021 | TBD      | ILLUMINATED EXIT SIGNS AT POOL LOCKERS & BLACK BOX CAT WALK | Per building inspector walk through on 10/6/21, illuminated exit signage is       |
|         |            |          |   | required for the pool locker room suite and black box catwalk, control room,      |
|         |            |          |   | and vestibule.  |
| TOTAL   |            | \$46,500 |   |   |