Perkins&Will

Belmont Middle and High School Pending Document Revisions 11/3/2021

→ = NEW ITEM SINCE LOG DATED 10/25/21

ID	Issue Date	OME	Subject	Description
ASI-033	Feb-2022	\$0	POOL & FIELD HOUSE BANNER SYSTEM DETAILS	Clarifications to banner support system.
PR-101	11/5/2021	\$5,000	VIDEO PRODUCTION STUDIO REVISIONS	Owner-initiated revisions to the Video Production studio: - Add a multi-curtain track and include the fabric that the owner suggested. - Remove green screen paint on the north wall. - Change flush door to half-glass door in podcast rm. F162D. - Add window between podcast and control room,
PR-105	11//5/2021	\$30,000	FAUX COLUMN ENCLOSURE AT EXT. SMALL GYM RFI-1413	Upon demolition of existing building realized column does not go down to the ground. Need to create faux column enclosure to resolve new and existing exterior wall materials coming together.
CCD-314	11/5/2021	\$4,000	MS MOBILE TRASH CABINETS REVISIONS	This Directive revises the detailing of the mobile trash cabinets to provide more strength and rigidity to the units.
CCD-332	11/12/2021	\$0	REMOVAL OF SCISSOR LIFT AT LOADING DOCK	Per Owner direction, removing exterior scissor lift at loading dock from base contract. Credit is offset by purchase of new forklift.
CCD-334	11/19/2021	\$2,500	ROOM NUMBER CHANGES	Modify room numbers in (5) rooms in Phase 1 and (6) rooms in Phase 2 to facilitate signage by having room prefix to be the same as adjacent rooms.
CCD-355	11/12/2021	\$5,000	ORIENTATION OF ILLUMINATED EXIT SIGNAGE - PHASE 2	Some of the illuminated exit signs are oriented such that the sign is not legible from the primary direction of egress. This is for Phase 2 only.
CCD-358	TBD	TBD	CAMPUS WAYFINDING SIGNAGE	Placeholder to have PW design wayfinding signage for campus.
CCD-362	11/12/2021	\$10,000	POOL EMERGENCEY LIGHTING & TEMP STAIR PULL STATIONS	Runs normal circuitry in Pool to emergency panel. Adds manual pull stations at entry to the temporary stair at Levels 2,3, and 4.
CCD-369	12/3/2022	\$20,000	CONCORD & GODEN ROADWAY DRAINAGE	Additional drainage and/or grading revisions to southeast corner of Concord & Goden Sts. due to ponding in moderate to heavy rains.
CCD-372	11/5/2021	\$15,000	ILLUMINATED EXIT SIGNS AT POOL LOCKERS & BLACK BOX CAT WALK	Per building inspector walk through on 10/6/21, illuminated exit signage is required for the pool locker room suite and black box catwalk, control room, and vestibule.
CCD-373	11/5/2021	\$5,000	DOOR HARDWARE FOR MS STAFF TOILET ROOMS	Door hardware changes for gender neutral toilet rooms in the middle school that will be re-designated as staff only.
CCD-374	11/12/2021	\$5,000	SG-4 GLASS INFILL AT HS ENTRY VESTIBULE	Adding SG-4 glass panel to close off gap between glass partition and interior HM at HS vestibule.

Perkins&Will

Belmont Middle and High School Pending Document Revisions 11/3/2021

→ = NEW ITEM SINCE LOG DATED 10/25/21

	ID	Issue Date	OME	Subject	Description
→	CCD-378	11/5/2021	TBD	FUME HOOD & AUD. SIGNAGE	Adding signage to fume hoods notifying user to open prep. room door during fume hood operation. Also adding signage to auditorium balcony boxes noting low platform is not for occupancy.
→	CCD-379	11/5/2021	\$3,000	PHASE 2 ADA DOOR RECESSES	Adds an ADA compliant clear space in front of various doors in thick walls by cutting the wall thickness per clear space requirements. Currently these doors are more than 6" removed from the required clear space.
→	CCD-380	11/12/2021	\$10,000	MISC. ARCH. COORD. WITH MEP/FP	Miscellaneous coordination with MEP/FP systems including partition thicknesses, chase locations, etc.
→	CCD-381	11/3/2021	\$10,000	AREA F MECHNIACL SHAFT TERMINATION	Documenting rated termination of shaft at L2 ceiling, including dampers and horizontal shaft enclosure construction.
\longrightarrow	CCD-382	11/12/2021	TBD	RELOCATE FIELD HOUSE SCORE BOARD	Relocating score board in field house from west to south wall.
→	CCD-384	11/19/2021	\$7,500	ADD EXTERIOR LADDER TO ACCESS FIELD HOUSE ROOF	Adding exterior ladder south of existing small gym to access Field House roof.
	TOTAL		\$132,000		