

Perkins&Will

PENDING DOCUMENT REVISIONS LOG

Belmont Middle and High School

3/7/2022

→ NEW ITEM SINCE LOG DATED 2/28/22

PENDING REVISIONS				
ID	To Issue	OME	Subject	Description
ASI-033	TBD	\$0	POOL & FIELD HOUSE BANNER SYSTEM DETAILS	Clarifications to banner support system.
PR-091 AMENDED	3/11/2022	\$50,000	ART WING VENTILATION	Provide enhanced clay particle filtration in Art Rooms.
PR-101 AMENDED	3/11/2022	\$46,000	VIDEO PRODUCTION REVISIONS	Providing additional info. at Skanska's request to more accurately price what was originally proposed in PR-101, and reducing scope of original proposal.
→ PR-105 AMENDED	3/18/2022	TBD	COLUMN ENCLOSURE AT EXT. EAST SMALL GYM	Revising the original PR-105 scope to reduce the extent of faux enclosure and foundation. Providing structural support for existing precast column and exterior wall as required.
→ PR-123 AMENDED	3/11/2022	\$47,888	PERMANENT DARK ROOM REVISIONS	PR-123 AMENDED memorializes revisions previously issued as sketch markups in PR-123. The scope of the PR is not being revised.
PR-125	TBD	\$20,000	AUDITORIUM BALCONY RAIL	PR-125 proposes an additional handrail along the leading edge of the auditorium balcony seating area as well as a proposed revision to the slope of the millwork cap.
PR-126	TBD	\$20,000	MILLWORK CAP REVISIONS	PR-126 proposes a sloped in lieu of flat millwork cap along the leading edge of the auditorium balcony.
PR-138	3/11/2022	TBD	BOTTLE FILLER & BUBBLER REVISIONS	PR-138 proposes a substitution of all bottle filler and bubblers to bottle fillers only. Scope of work also includes metering as required. The local health regulations do not permit public bubblers.
PR-139	TBD	\$10,000	ADDITIONAL ROOF HATCH	PR-139 proposes the addition of a roof hatch to provide access to the roof area above the band rooms in Area B. This area of the roof is secluded from the larger, main roof.
→ PR-141	TBD	TBD	INCREASE VISIBILITY OF EXTERIOR LOCKDOWN STROBES	Following AHJ review, PR-141 proposes to increase the visibility of the exterior strobe signals for lockdown alarm conditions.
CCD-407	3/4/2022	\$25,000	PHASE 2 GLASS THICKNESS REVISIONS	Revising glass thickness in certain areas of Phase 2 to comply with strength requirements per code.
CCD-409	TBD	\$700,000	PHASE 2 GRADING REVISIONS	Raising grades approximately 12" in Phase 2 in order to deplete on site soils surplus. Included are revisions to site utilities, such as catch basin rims, to coordinate with revised grading.
CCD-415	3/11/2022	(\$100,210)	ELIMINATION OF PHASE 2 HEAT REJECTION	CCD-415 removes heat rejection scope in the Phase 2 portion of the project per direction of the SBC.
CCD-416	3/11/2022	(\$2,271,000)	ELIMINATION OF WEST OF HARRIS FIELD WORK AND DEMOLITION OF WHITE FIELD HOUSE	CCD-416 removes the work west of Harris Field and the demolition of the White Field House per direction of the SBC.
CCD-418	3/11/2022	\$0	RE-ASSIGN PV SCOPE OF WORK	CCD-418 removes the installation of PV from the CM's scope.
→ CCD-419	TBD	TBD	PHASE 2 ROADWAY SUBGRADE DRAINAGE	CCD-419 provides subsurface drainage for roadway areas in Phase 2 as directed by the geotechnical engineer.
Subtotal Pending Rev.		(\$1,452,322)		

REVISIONS ISSUED LAST WEEK THAT WERE NOT SHOWN ON PREVIOUS LOGS:

PR-140 - GWB ENCLOSURE & REVISED DC-1 PER RFI 1558 - PR-140 PROPOSES A SMALL GWB ENCLOSURE FOR SOME EXISTING PIPES THAT WILL BE EXPOSED TO VIEW ABOVE A DISPLAY CABINET. THE HEIGHT OF THE DISPLAY CABINET IS ALSO BEING REVISED TO COORDINATE WITH THE PIPING.

CCD-400 VOIDED - TEMP. PHOTOGRAPHY SUITE EXHAUST & VENTILATION REVISIONS - CCD-400 VOIDED GAVE DIRECTION NOT TO PROCEED WITH THE SCOPE ISSUED UNDER CCD-400, WHICH INCLUDED TEMPORARY EXHUAST AND VENTILATION FOR THE TEMPORARY PHOTOGRAPHY WORK ROOM AND DARK ROOM.