## Perkins&Will

## PENDING DOCUMENT REVISIONS LOG

Belmont Middle and High School 8/15/2022

## → NEW ITEM SINCE LOG DATED 8/8/22

	PENDING REV	ENDING REVISIONS				
	ID	To Issue	OME	Subject	Description	
$\rightarrow$	ASI-033	TBD	\$O	POOL & FIELD HOUSE BANNER SYSTEM DETAILS	Clarifications to banner support system.	
	ASI-248	TBD	\$O	RAIN LEADER CHASE AT DARK ROOM D184A	Adding chase to enclose exposed rain leader riser.	
	PR-162	TBD	TBD	ADDITIONAL LANDSCAPE & SITE REVISIONS	Revising portions of the Phase 2 athletic fields and landscape work per comments received from the Brenden Grant Foundation.	
	PR-165	TBD	TBD	PHASE 2 ATHLETIC FIELD SCORE BOARDS	Providing specification for score boards for P2 athletic fields.	
	PR-166	TBD	TBD	CLAY PIT POND IRRIGATION SUPPLY SOURCE	Revising irrigation system to be fed from Clay Pit Pond in lieu of ground water wells.	
	PR-167	8/19/2022	TBD	SINK DEPTH REV. AT ROBOTICS & ART RMS. FOR PLASTER TRAP MAINT.	Reducing sink basin depth to permit maintenance clearance under sinks for plaster trap. Note that (3) sinks in robotics will need to be replaced.	
	CCD-369	TBD	TBD	CONCORD & GODEN ROADWAY GRADING & DRAINAGE	Revising grading and providing drainage clarifications as required following existing conditions survey of Concord & Goden Sts. intersection.	
	CCD-457	8/19/2022	TBD	BASKETBALL HOOP GOAL ADJUSTOR AND SHOT CLOCK	Revised power for goal height adjustor. Reinstall salvaged shot clocks to competition court.	
	Subtotal Pending Rev.		\$0			

## REVISIONS ISSUED LAST WEEK THAT WERE NOT SHOWN ON PREVIOUS LOGS:

ASI-249	WAP RELOCATION AT MS PRINC. OFFICE F181D	Relocating WAP to adjacent corridor to improve signal coverage.
PR-105 AMENDED 3	METAL PANEL JOINTS AND RECESSED BRICK PANEL ADJUSTMENTS	Adjusting metal panel joint and recessed brick panel locations per submittal review. Largest metal panel size is smaller than what was originally documented.