

Belmont Middle & High School Project Update

August 2022

Work Performed – August 2022

Field House 9-12 Locker Room Renovation

- Completed misc. masonry restoration
- Completed ACT ceiling installation
- Completed installation of interior doors and glazing

Phase 1

- Completed installation of Stair 3 wall tile
- Completed installation of millwork at Stair 3
- Completed information desk
- Continued commissioning and balancing
- Continued Summer 2022 work in Field House
 - Completed installation of field house floor
 - Completed re-finishing small gym floor
 - Started installing bleachers in Field House

Phase 2 Site Work and Utilities

- Continued raising grade via existing material
- Continued installation of phase 2 utilities
- Completed preparation for porous asphalt and related utility installation
- Installed porous asphalt pathway
- Continued installation of athletic field drainage

Phase 2 Interiors

- Completed pulling electrical feeder wire from Phase 1 to Phase 2
- Continued rough-in of MEPFP's
- Continued installation of interior partition framing
- Continued installation pipe and duct insulation
- Continued installation and finishing of drywall – Area D Level 2
- Continued installation of hollow metal frames

Phase 2 Exterior

- Completed installation of masonry on D wing façade
- Continued installation of curtain-wall frames
- Continued installation of curtain wall glass
- Continued installation of masonry on F wing façade

Look Ahead – September 2022

Field House Locker Room Renovation

- Turn over Field House, Small Gym, and Locker Rooms

Phase 2 Site Work and Utilities

- Continue installation of athletic field drainage
- Continue installation of phase 2 utilities

Phase 2 Interiors


- Continue rough-in of MEPFP's
- Continue installation pipe and duct insulation
- Continue installation and finishing of drywall
- Continue installation of hollow metal frames

Phase 2 Exterior

- Continue installation of curtain wall frames
- Continue installation of curtain wall glass
- Continue installation of masonry

Progress Photos

– Stair 3 Tile




Progress Photos

- Information Desk



Progress Photos

- Stair 3 Millwork and Field House Bleachers



Progress Photos

- Area D North Curtain Wall and Brick Installation at Area F East



Progress Photos

- Area D Level 2/3 Drywall and MEP Installation



Progress Photos

- Area D Level 3 Drywall and MEP Installation



Progress Photos

- HRU Tie-In at Phase 2 Mechanical Well



Progress Photos

– North/East Elevation Façade Progress



Progress Photos

– Porous Asphalt Walkway



Progress Photos

– Drainage at Athletic Fields

