

# Belmont Middle & High School Project Update

April 2023



# Work Performed – April 2023

## **Phase 1**

- Completed April Break work-to-complete list
- Started planting trees

## **Phase 2 Site Work and Utilities**

- Continued installing sidewalks
- Continued grading and installing drainage for athletic fields
- Started spreading imported loan
- Continued installed curbing

## **Phase 2 Interiors**

- Phase 2 elevator ready for testing
- Completed balancing HVAC system
- Started pre-commissioning HVAC system

## **Area D**

- Completed installing rubber base
- Completed installing carpet tile
- Completed installing plinth at stair 4
- Continued Punch List
- Started final cleaning

## ○ **Area F**

- Completed flooding ACT ceiling tiles on Level 1
- Completed installing rubber base
- Continued Punch List
- Started final cleaning

# Look Ahead – May 2023

## **Phase 2 Site Work and Utilities**

- Continue grading and installing drainage for athletic fields
- Continue installation of sidewalks
- Continue spreading imported loam

## **Phase 2**

- Phase 2 Elevator ready for testing
- Start receiving furniture deliveries
- Start receiving PV deliveries
- Start Commissioning

## ○ Area D

- Continue Punch List
- Continue final cleaning

## ○ Area F

- Continue Punch List
- Continue final cleaning

# Progress Photos

Media Center



# Progress Photos

MS Drop-off loop



# Progress Photos

Area D Façade



# Progress Photos

Imported loam at athletic fields



# Progress Photos

Teacher break room





# Progress Photos

Art room shelving



# Progress Photos

Middle School Entry Vestibule



# Progress Photos

Middle School Admin Office



# Progress Photos

Middle School Central Stair – Stair 4

