

Belmont Middle & High School Project Update

June 2020

May 2020 Work Performed

- Completed Geothermal Well-Field #2 Drilling and Completed Well Field #1 Lateral Piping.
- Continued Drilling in Geothermal Well-Field #3.
- Buildings A & B Concrete Slabs Complete Level 2 Through Roof.
- Continued Installing Radiant Tubing within Concrete Slabs on Metal Deck.
- Completed Structural Steel Installation – Topping-Off on 5/15.
- Continued Decking and Detailing Building C/D Structural Steel.
- Continued Under-slab Utility Installation in Building A.
- Continued Under-slab Utility Installation in Building B and Building C.
- Continued Interior/Exterior Wall Layout and Top Track Installation Prior to Fireproofing.
- Started Spray Fireproofing in Building A.
- Continued MEP/FP Coordination.
- Continued Incorporating COVID-19 Provisions on Site for Safe Work Practices.



Photo 1 – Completion of Lateral Geothermal Piping Installation in field #1.



Photo 2 – Geothermal Well Drilling in Field #3.



Photo 3 – Pouring Level 5 Building A Slab.



Photo 4 – Final Slab on Deck for Building B Roof.



Photo 5 – Erecting Steel in Building C/D.



Photo 6 – Topping-off Steel Erection.



Photo 7 – Iron Workers Adjust Lintels in Building A.



Photo 8 – Area A Underground Utilities Completed.



Photo 9 – Area A Spray Fireproofing on Structural Steel.



Photo 10 – Area A Radiant Piping and Spray Fireproofing.

June 2020 Look-Ahead

- Complete Drilling Geothermal Wells in Field #3 and Continue Lateral Piping.
- Continue Radiant Tubing Installation on Building C.
- Complete Decking and Detailing in Building C.
- Complete Concrete Slab on Metal Deck Placements in Building C.
- Continue MEP/FP Coordination.
- Continue Spray Fireproofing in Building A and Building B.
- Continue Interior Wall Layout and Top Track Installation.
- Continue Exterior Wall Framing.
- Continue Under-slab Utility Installation in Buildings B & C.
- Start Building E Summer 2020 Renovation Activities.