	gram and Waitlist Totals	Contractor	\$5,329,002,644 Total Construction	Projected	PFA	SD Gross	Construction	Building	Building	Procurement	Construction Start	Substantial	Building	Schedule	Physical	Change	-1	*Includes Alternates  Construction Status	\$2,711,582,0 Est Max Total
Project	Grade	Contractor		Enrollment	or Bid Data		Cost/Sq.Ft.	Cost	Cost/Sq.Ft.	Type	Date	Completion	Construction	Variance	Progress		Change		Facilities Gran
											CAPITAL PIPELINE F	Date *	Complete **	(days) ***			Orders %		
Core Program Totals	1		\$5,329,002,644							`	AFTIAL FIFELINE F	- KOJECI J IN CO	DISTRUCTION						\$2,711,582,0
Amesbury Amesbury	Elementary School	CTA Construction Co., Inc.	\$48,976,932	425	5 Bid	98,195	\$499	\$31,212,190	\$210	Design/Bid/Build	17 May 21	17-Feb-23		0	76%	\$372,353	0.7600/	Sitework activities include loam placement, earthwork related to exterior sidewalks and plazas, and installation of porous pavement and granite	
Elementary	Lienientary School	CTA CONSTRUCTION CO., INC.	\$40,970,932	42.	J Blu	90,190	9455	φ31,212,130	\$310	Design/Did/Dulid	17-May-21	17-Feb-23		0	70%	φ312,333	0.760%	curbs in the parking area. Building interior and exterior activities include curtainwall framing, window caulking, and mechanical electrical and nlumbing work at pround floor mechanical room. Changed with legitide and electrical and nlumbing work at pround floor mechanical room.	\$24,150,5
Braintree South Middle School	Middle School	Bacon Construction Co, Inc.	\$69,181,416	800	0 Bid	145,846	\$474	\$47,780,677	\$328	Design/Bid/Build	10-Jan-22	30-Jun-23		0	38%	\$408,458	0.590%	Sitework activity includes underground utility installations. Building exterior activities include roofing, framing and sheathing, structural masonry at the gymnasium, and the installation of brick masonry at exterior walls. Building interior activity includes light	\$30,967,4
Bridgewater-																		Sitework activities included installation of site furnishings such as trench drains,	
Raynham Mitchell	Elementary	Bacon Construction	\$51,185,151	740	) Bid	132,045	\$388	\$38,763,609	\$294	Design/Bi	1-Feb-21	8-Jul-22		0	99%	\$128,916	0.252%	grading, and playground features. Interior activities included HVAC startups,	\$32,319,41
Elementary School	School	Co, Inc.	ψ <b>31</b> ,103,131	, , ,	, Dia		7000	, , ,	725.	d/Build	110021	o sui EE			3370	<b>4 2 2 3 3 3 3</b>	0.23270	testing, and balancing. Final construction cleaning and furniture installation is	Ψ02,013,
Dennis-	Middle	Commodore	\$93,744,492	940	) Bid	186,500	\$505	\$62,606,299	\$337	Design/Bi	2-Apr-21	14-Oct-22		0	05%	\$6 519 091	6 95/1%	Sitework activities include fencing, grading between fields, plantings, exposed	\$44,383,04
Yarmouth	School	Builders	ψ33,7 T1,132	340	) blu	100,500	7505	, , , , , , , ,	7557	d/Build	2-Api-21	2 . 00. 22		U	3370	70,515,051	0.55470	aggregate, precast benches, sidewalk installations, and decking. Building interior	
	3011001									u/ Bullu									
Mattacheese		Corporation																activities include punch list work, signage, painting, appliance installations,	
Middle	Flomonton	Contains Brothers	¢94 921 000	1 010	) Did	177,370	¢ 470	\$66,350,569	¢274	Dosign/Di	4-Dec-19	1_Mar_22	15 Apr 22	45	000/	\$2 165 562	2 0020/	equipment installations, toilet and locker room finishes, flooring, tiling, acoustic	\$48,274,72
Easthampton	Elementary		364,631,000	1,010	) Bid	177,370	\$478	700,330,303	Ş3/4	Design/Bi	4-Det-19	1-10101-22	13-Api-22		99%	73,103,302	3.902%	Punch list work is ongoing.	340,274,72
Maple Easton	School Elementary School	Inc. Brait Builders Corp.	\$74,886,581	760	0 Bid	148,422	2 \$505	\$48,090,933	\$ \$324	d/Build Design/Bid/Build	11-Mar-21	14-Oct-22		behind	84%	\$1,293,441	1 7270/	Building interior and exterior activities include the installation of the exterior façade and resilient flooring. MSBA is anticipating receipt of Substantial Completion certificate.	\$34,212,0
Center School							4	¢40,000,000	4	/-:		45.4 . 24	00.1			4			4
Foxborough	Elementary	CTA Construction	\$25,900,000	270	) Bid	61,455	\$421	\$19,880,255	\$323	Design/Bi	14-Nov-19	15-Aug-21	26-Aug-21		99%	\$769,704	2.972%	Building interior and exterior activities include punch list work and change order	\$14,656,30
Mabelle M Burrell	School	Co., Inc.  Bacon Construction Co, Inc.	PC4 EEC 402	021	E Did	147 120	6410	¢45 000 650		d/Build	15 Oct 20	45 Jul 22		behind	020/	\$2.226.440		Work.	¢40,400,4
Gardner Waterford Street	Elementary School	Bacon Construction Co, Inc.	\$61,556,403	92	5 Bid	147,120	\$418	\$45,982,650	\$313	Design/Bid/Build	15-Oct-20	15-Jul-22		U	92%	\$2,226,419		Sitework activities include plantings and playground equipment. Interior activities include gym equipment, interior painting, and elevator installation. MSBA is anticipating receipt of Substantial Completion certificate.	\$49,199,4
Ludlow	Flementary	Fontaine Brothers,								Design/Bi				31					
Chapin Street			\$42,923,929	630	Bid	106,250	\$404	\$33,301,116	\$313	d/Build	21-May-19	1-Jun-21	2-Jul-21	behind	99%	\$1,293,962	3.210%	Punch list work and change order work are ongoing.	\$27,081,07
Elementary School	School I	Inc.								u/ Bullu									
Middleborough	High School	Fontaine Brothers,	\$79,515,000	720	Bid	166,650	\$477	\$60,188,611	\$361	Design/Bi	19-Feb-19	5-Feb-21	16-Apr-21	. 70	99%	\$2,068,983	2.623%	Building interior and exterior activities include punch list work and change order	\$41,968,75
Middleborough		Inc.								d/Build				behind				work.	
High																			
Millbury Raymond E. Shaw Elementary	Elementary School	Fontaine Brothers, Inc.	\$44,482,548	550	0 Bid	90,266	\$493	\$32,607,259	\$361	Design/Bid/Build	24-Feb-21	29-Jun-22	29-Jul-22	30 behind	94%	\$1,985,047	4.463%	Sitework activities include the installation of playground sidewalks, synthetic field storm drainage, landscaping, tree planting, hydroseeding, site benches, fencing, and the completion of the softball field. Building exterior activities include controlled access card reader and photovoltaic array	
Naymond E. Shaw Elementary														Deriilid				installations. Interior activities included completing corridor light fixture installation.	iy
Natick	Middle	Brait Builders Corp.	\$79,110,300	1,000	Bid	182,195	\$434	\$64,167,247	\$352	Design/Bi	19-Mar-19	11-Dec-20	11-Dec-20	0	99%	\$2,675,835	3.382%	Building exterior and interior activities include punch list and commissioning	\$36,501,99
J F Kennedy	School	· ·								d/Build								work.	
Orange Dexter Park										.,								Sitework includes continuation of grading and retaining wall preparation. Building exterior activities include completion of masonry on west wall and continuation on the east and north walls, waterproofing on exterior walls and window frames, and installation of curtainwall. Renovations on	
	Elementary School	J & J Contractors, Inc.	\$45,730,728	520	0 Bid	97,115	\$471	\$25,795,276	\$266	Design/Bid/Build	21-Jul-21	21-Jul-23		0	59%	\$1,416,285	3.097%	existing building began with skylight area demolition and rock removal. Building interior activities include stair installation, interior framework,	\$33,110,9
Rockland	Elementary School	Brait Builders Corp.	\$68,549,754	76	0 Bid	120,672	2 \$568	\$39,624,932	\$328	Design/Bid/Build	31-Mar-21	14-Oct-22		0	86%	\$540,596		mechanical, electrical, and plumbing work, finishes, and kitchen equipment.  Punch list work is ongoing. MSBA is anticipating receipt of Substantial Completion certificate.	\$34,200,1
Jefferson Elementary School	·	·												, ,			0.769%		
Swampscott Hadley	Elementary School	J.R. Vinagro Corporation	\$77,937,159	900	0 PFA	153,855	\$507	\$50,931,200	\$331	Design/Bid/Build	10-Nov-22	1-Jul-24		0	9%	\$0	0.000%	Demolition and abatement of the existing school is underway	\$33,818,9
Taunton	Elementary	Agostini								Design/Bi				56				Sitework activities include removal and replacement of sidewalks, asphalt repair	
Mulcahey		Construction Co.,	\$42,460,700	735	5 Bid	119,693	\$355	\$34,072,576	\$285		11-Feb-19	26-Jun-20	21-Aug-20	behind	99%	\$1,105,629	2.604%	by front entrance and brick shed, and replacement of plantings. Building exterior	r \$39,248,72
Elementary School	School I	Inc.								d/Build								activity includes exterior door access system alert programming. Building	
Wareham		Bacon Construction	¢60 447 572	1,020	) D:-I	150.000	¢276	\$46,317,213	\$290	Design/Bi	4 14 20	45 0-+ 24	Г Nov. 21	21	000/	\$1,857,067	2.0000/	Sitework activities consisted of granite curb, concrete sidewalks, fencing, and	¢50,220,20
Minot Forest	School	Co, Inc.	\$60,117,573	1,020	Bid	159,989	\$370	340,317,213	Ş290	d/Build	1-Mar-20	15-001-21	3-INOV-21	behind	99%	\$1,057,007	3.089%	landscaping installations. Playground equipment installation was completed.	\$50,328,20
West	Elementary	Fontaine Brothers,	\$43,537,700	585	5 Bid	119,800	\$363	\$36,372,700	\$304	Design/Bi	19-Nov-20	22-Jul-22	30-Aug-22	39	97%	\$959,084	2.203%	Sitework activity is ongoing at the northern site area with installation of	\$38,446,36
Springfield	School	Inc.								d/Build				behind				underground utilities, infiltration basins, and drainage	
Philip G																		structures. Building interior and exterior punch list work is ongoing.	
Westwood Paul Hanlon	Elementary School	Brait Builders Corp.	\$70,380,680	560	0 PFA	113,141	\$622	\$43,765,081	\$387	Design/Bid/Build	25-Sep-22	5-Jan-24		0	11%	\$0	0.000%	Sitework activities include site blasting, earth moving, and rock processing in preparation for the foundation installation.	\$17,683,3
Acton-Boxborough	Elementary School	Consigli Construction	\$88,737,490	990	0 Bid	174,759	\$508	\$55,519,573	\$318	CM-at-Risk	24-Jun-20	1-Jul-22	26-Aug-22	56	92%	\$4,923,088	5 5/18%	Sitework activity includes demolition of the foundations at both the Douglas and Gates Schools. Building interior and exterior	\$36,764,6
C.T. Douglas Elementary  Andover West Elementary		Company, Inc.			-									behind			3.340/0	Sitework activity includes demolition of the foundations at both the Douglas and Gates Schools. Building interior and exterior activities include punch list work.  Building exterior activities include completion of concrete foundation walls and footings, damproofing of exterior foundations, and backfilling of	f
	Elementary School	Gilbane Building Company	\$119,178,907	92	5 PFA	191,028	\$624	\$72,338,002	\$379	CM-at-Risk	6-Jun-22	25-Jul-25		0	10%	\$0	0.000%	exterior foundation walls. Building interior activities include completion of elevator concrete pit.	\$37,457,7
Arlington Arlington High	High School	Consigli Construction Company, Inc.	\$234,287,346	1,75	5 Bid	408,590	\$573	\$161,482,636	\$395	CM-at-Risk	9-Apr-19	5-May-25		0	50%	\$1,458,085	0 6220/	window/curtainwall. Interior activities included framing and painting as well as mechanical, electrical, plumbing, and fire protection equipment installation and inspections.	\$82,637,2
	. agri conori		φευ <del>4</del> ,201,340	1,75	- DIG	400,000	. 95/3	Ψ.01,702,030	φυσυ	S.VI-GE-IVISK	2-Api-19	0-iviay=20			50%	ψ1,400,000	0.022%		φυ2,037,2
Ashland David Mindess	Elementary School	Shawmut Design and Construction	\$67,725,296	63	5 PFA	104,885	\$646	\$37,389,325	\$356	CM-at-Risk	29-Nov-21	17-Jul-23		0	38%	\$211,287	0.312%	Sitework included completion of geothermal well installations and preparation for binder pavement installation. Masonry began on the building exterior. Building interior work included installation of framing and sheathing and interior partitions.	\$26,270,1
Attlehora Attlehora Liigh		Considii Construction																	,
Attleboro Attleboro High	High School	Consigli Construction Company, Inc.	\$223,088,312	1,72	5 Bid	476,425	\$468	\$147,727,880	\$310	CM-at-Risk	13-May-19	15-Aug-22	15-Aug-22	0	91%	\$1,738,269	0.779%	Sitework activities include site preparation for new bus loop, playground, and fencing installation. Building exterior activities include demolition and abatement of old high school and photovoltaic array installation. Building interior activities include punch list items,	\$122,638,4
Belmont Belmont High	High School	Skanska USA Building, Inc.	\$239,790,693	2,21	5 Bid	455,100	\$527	\$160,111,108	\$352	CM-at-Risk	10-Jun-19	21-Jul-23		0	89%	\$14,513,248	6.053%	equinment installations, and programming.  For the middle school (Phase 2), exterior activities include work to make the building weather tight and interior activities include mechanical,	\$76,864,0
																	0.00070	electrical, and plumbing rough-in and interior partitions. Building interior activities for high school wing (Phase 1) include punch list work.	
Poston	High School	Loo Konnady Ca	\$102,921,915	500	) Bid	153,476	¢671	\$71,742,646	¢167	CNA at	17-Dec-18	1-Apr 22	29-Aug 22	147	000/	\$12 330 330	11 0000/	Pullding interior and exterior activities include commissioning of the machanical	\$46.071.07
	LIKII 201001	Lee Kennedy Co.,	7102,321,313	500	שום ל	133,470	7/0¢	φ, ±,, τ+∠,υ+0	\$467	CM-at-	11-Dec-18	4-Apr-22	23-Aug-22	- 14/	99%	712,330,330	11.980%	Building interior and exterior activities include commissioning of the mechanical,	
Boston	Middle/High School	Turner Construction Company	\$146,812,305	650	0 PFA	178,024	6005	\$101,359,804	\$569	CM-at-Risk	17-Jan-22	18-Jun-24		0	220/	60		Building activities includes steel erection, concrete slab on deck, and temporary stair installations.	\$52,139,8

Core Progr	am and Waitlist Totals	<b>S</b>	\$5,329,002,644															*Includes Alternates	\$2,711,582,074
Project	Grade	Contractor	Total Construction   Cost*	Projected Enrollment	PFA or Bid Dat		Construction Cost/Sq.Ft.	Building Cost	Building Cost/Sq.Ft.	Procurement Type	Construction Start	Substantial Completion	Building Construction		Physical Progress	Change Orders	Change	Construction Status	Est Max Total Facilities Grant
			333.		o. Dia Dai	u 04.1 t.		, 555.	33334	.,,,,	Julio	Date *		(days) ***		Gradio	Orders %		Tuominoo Gram
					CAPITAL PIPELINE PROJECTS IN CONSTRUCTION														
Core Program Totals			\$5,329,002,644											256					\$2,711,582,074
Bristol County		Gilbane Building								CM at				256					
Agricultural	Agricultural		\$84,548,305	640	Bid	196,151	\$431	\$60,500,891	\$309	CM-at- Risk	15-Jun-19	31-Dec-21	23-Sep-22	behind	99%	\$3,442,456	4.072%	Building interior and exterior activities include punch list work.	\$51,242,655
Bristol County		Company								NISK									
Agricultural High	Lijah Cahaal	Daws Q Daws Inc	\$59,585,032	400	D:d	122,760	Ć 40E	\$45,210,600	¢2C0	CM-at-	10 140 20	26 Jul 21	4.0-+ 31	70	000/	\$1,013,937	1 7020/	Dunch list work is angeling	\$30,375,174
Central Berkshire	High School	Barr & Barr Inc.		460					\$368		19-Mar-20							Punch list work is ongoing.	
Danvers	Elementary	W. T. Rich	\$40,678,125	465	Bid	82,728	\$493	\$28,257,766	\$342	CM-at-	27-Jun-19	11-Jun-21	11-Jun-21	. 0	99%	\$185,959		Building activities include punch list, change order, and warranty work.	\$19,756,697
Fall River	High School	Suffolk	\$217,839,610	2,570	Bid	501,330	\$435	\$158,266,413	\$316	CM-at-	14-Aug-18	16-Jul-21	29-Nov-21	136	98%	\$8,199,682		Site work activities include final grading for playfields, roadways, and lawn areas	. \$165,204,141
B M C Durfee High	_	Construction						4== +== ===		Risk				behind				Building interior activities include system balancing as well as testing and	
Framingham	Middle	Consigli	\$77,377,558	630	Bid	136,790	\$566	\$52,136,289	\$381	CM-at-	13-Sep-19	16-Aug-21	16-Aug-21	. 0	98%	\$6,287,075	8.125%	Punch list work is ongoing.	\$37,997,085
Fuller Middle Gloucester	School	Construction								Risk								Sitework includes installation of binder pavement. Building exterior activities include roof completion and start of building finishes. Building	
East Gloucester Elementary	Elementary School	W. T. Rich Company Inc.	\$51,925,531	440	PFA	90,461	\$574	\$33,220,356	\$367	CM-at-Risk	2-Aug-21	23-Jun-23		0	46%	\$170,657	0.33%	interior activities include installation of mechanical, electrical, and plumbing rough-ins. Start of interior framing and drywall installation	\$25,496,634
Harvard	Elementary	Shawmut Design	\$42,995,738	445	Bid	85,214	\$505	\$29,762,147	\$349	CM-at-	16-Apr-19	19-Apr-21	10-May-21	21	99%	\$1,229,856	2.860%	Sitework activities include landscaping.	\$18,149,684
Lowell	High School	Suffolk Construction Company	\$270,444,856	3,520	PFA	622,777	\$434	\$174,614,719	\$280	CM-at-Risk	2-Mar-21	4-May-26		0	21%	\$0		Phase 1 activities include punch list completion. Phase 2 work includes demolition work, soil improvement, and site work.	\$210,023,036
Lowell High  Manchester Essex														7				Sitework activities include completion of landscape plantings and installation of	
														behind					
Regional Manchester	Elementary	W. T. Rich	\$41,142,103	335	Bid	77,102	\$534	\$27,710,731	\$359	CM-at-	29-Jul-19	6-Δυσ-21	13-Διισ-21		99%	\$1,018,023		main playground. Building interior activities include completing punch list for miscellaneous items.	\$12,312,861
	School	Company Inc.	741,142,103	333	Dia	77,102	7554	Ψ27,710,701	7555	Risk	25 Jul 15	0-Aug-21	13 / 105 21		3370	71,010,023	2.474/0	IIIIscellatieous items.	712,312,001
Memorial																			
Elementary Marblehead	Elementary	Gilbane Building	\$43,786,427	450	Bid	81,935	\$534	\$27,949,275	\$341	CM-at-	6-Apr-20	13-Aug-21	4-Oct-21	52	99%	\$886.507	2 025%	Punch list items, warranty work, and commissioning work are ongoing.	\$13,903,484
		Fontaine Brothers,		1.030		167,352		\$52,230,414	\$312		28-Aug-19					\$2,329,056		Punch list work is ongoing.	\$46,043,257
Northbridge W Edward Balmer	Elementary School	Inc.	7//,44/,/43	1,030	Diu	107,332	Ş403	ψ32,233,121	<b>3312</b>	Risk	20-Aug-19	15 Juli 21	15-3411-21	. 0	99%	72,323,030	3.007%	Fullett list work is offgoldig.	740,043,237
Peabody William A Welch	3011001	Consigli Construction								NISK								Building exterior activities include completion of utility work, exterior wall framing, and sheathing as well as commencement of exterior air/vapor	
Sr	Elementary School	Company, Inc.	\$23,348,836	390	PFA	59,025	\$396	\$14,265,517	\$242	CM-at-Risk	17-May-22	25-Oct-23		0	20%	\$24,158	0.104%	barrier installation. Building interior activities included completion of structural steel work at the new core of the building, completion of slab on deck at the new roof structure, exterior framing and sheathing at the roof level, completion of slab on grade, completion of mechanical, electrical	l, \$17,184,400
Destroist Destroist Desired On		Dieb KDE Deetselest Oebeel																plumbing, and fire protection rough overhead work, and commencement of interior	
Pentucket Pentucket Regional Sr High	High School	Rich-KBE Pentucket School Joint Venture	\$118,540,836	965	Bid	211,700	\$560	\$72,676,646	\$343	CM-at-Risk	22-Apr-20	31-Jul-22	31-Jul-22	0	88%	\$2,731,449	2.304%	Sitework activities include final grading for roadways and lawn areas. Building interior activities include system balancing as well as startup, testing, and commissioning of mechanical work along with punch list work.	\$52,092,194
Saugus	High School	Suffolk	\$127,634,485	1.360	Bid	269,070	\$171	\$91,626,177	\$341	CM-at-	25-Jun-18	1-Jul-20	1-Jul-20	0	90%	\$1,773,989	1 300%	Punch list work and change order work are ongoing.	\$62,758,835
Sharon Sharon High		Consigli Construction		,			·						1 301 20	Ü				Sitework activities include shatement and demolition of the old building Ruilding interior activities include system belancing as well	
	High School	Company, Inc.	\$125,792,153	1,250	Bid	240,204	\$522	\$79,741,218	\$331	CM-at-Risk	14-Aug-20	30-Jun-22		0	88%	\$1,699,897		as startup, testing, and commissioning of mechanical work along with punch list work. MSBA is anticipating receipt of Substantial Completion	\$49,628,362
Somerville	High School	Suffolk	\$203,912,277	1,590	Bid	369,496	\$552	\$142,493,522	\$386	CM-at-	12-Jun-17	19-Feb-21	22-Feb-21	370	95%	\$38,477,642	100/20	Phase 3 wall forming and concrete placements continue followed by backfilling,	\$118,275,833
Somerville	_	Construction					·			Risk				behind				as well as excavation and export of soils. Punch list completions continue for	
Springfield	Elementary	Daniel O'Connell's	\$65,363,435	800	Bid	150,500	\$434	\$50,068,519	\$333	CM-at-	20-Aug-19	30-Jun-21	5-Aug-21		99%	\$284,787	0.436%	Sitework activity includes the installation of mast arms and street signals at	\$49,147,673
Brightwood Springfield	School Elementary School	Sons, Inc. Fontaine Brothers, Inc.	\$76,956,270	800	Rid	155.990	\$493	\$58,294,282	\$374	Risk CM-at-Risk	1-Jun-21	8-Jun-23		behind	51%	\$108,914		roadway.  Building exterior activities include insulation and masonry veneer. Building interior activities include framing, insulation, blocking,	\$52,770,493
William N Deberry	Elementary conde		\$70,000,270		Dia	100,000	<b>\$430</b>	ψου,204,202	\$514	OW-at-rusk	1-oun-21	0-0011-20			3170	\$100,314	0.142%	rough-ins and drywall throughout.	Ψ32,770,430
Stoneham Stoneham High	High School	Consigli Construction Company, Inc.	\$153,418,660	695	PFA	207,077	\$741	\$79,549,347	\$384	CM-at-Risk	8-Aug-22	28-Jun-24		0	19%	\$0	0.000%	Site work activities include blasting, geothermal well installations, and removal of unsuitable materials. Building exterior activities include backfilling the building footprint; digging footings for piers, spread footings, and grade beam areas; and installing rebar for spread footings and footings for elevators.	\$47,700,057
Tewksbury	Elementary	Consigli	\$77,450,806	790	Bid	139,457	\$555	\$39,783,068	\$285	CIVI-at-	29-Apr-20	28-Oct-22		0	97%	\$2.374.984	3.066%	Building interior activities include mechanical system balancing as well as	\$31,190,956
Waltham Waltham Sr High	School	Consigli Construction	7.17.00,000				7000		7-55	Rick					3.70	7- 7	0.00070	Sitework activities included continuation of production crushing of blasted ledge, duct bank, drainage, and radon pipe installation, and footing	+,,
	High School	Company, Inc.	\$298,923,790	1,830	Bid	414,854	\$721	\$152,869,188	\$368	CM-at-Risk	3-Jun-21	24-May-24		0	40%	\$0	0.000%	placement for the parking garage. Exterior activities included framing, sheathing, and air/vapor barrier installation.  Interior activities included underground piping installation, slab on grade placement, and completion of elevated slabs. Mechanical and electrical	\$118,207,106
W. II		0.11	245.007.477	400	B: 1	70.040	4050	407 407 754	2007	OL . D	475100	44.0.4.04	44.0 + 04		0.407			rough ins continue, spray fire proofing is ongoing, and installation of roof and roof accessories continues.	245 400 004
Westborough Annie E Fales	Elementary School	Gilbane Building Company	\$45,627,177	400	Bid Bid	70,242	\$650	\$27,197,754	\$387	CM-at-Risk	17-Feb-20	14-Oct-21	14-Oct-21	0	94%	\$1,349,215	2.957%	Sitework activities include landscaping maintenance, installation of pavilion and retaining wall footings, and geothermal system startup. Building interior and exterior activities include punch list work.	\$15,469,934
Westport		Agostini												31					
Westport	Middle/High	Construction Co.,	\$77 976 264	860	Bid	187,100	\$417	\$53,720,577	\$287	CM-at-	15-Oct-18	2-Δμσ-21	2-Sen-21	behind	92%	\$3,105,928	3 923%	Punch list work and completion of remaining commissioning items are ongoing.	\$37,546,233
Junior/Senior High	School	Inc.	777,370,204	300	blu	107,100	<b>→</b> +1/	755,725,577	7207	Risk	13 001-18	Z Aug-ZI	2 3cp 21		30/0	, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	3.303/0	Tanon is work and completion of remaining commissioning items are ongoing.	<del>737,34</del> 0,∠33
School	B. // Let all a	IIIC.								( 'D //									
Weymouth	Middle	Bond Brothers, Inc.	\$128,105,641	1,470	Bid	252,170	\$508	\$81,003,946	\$321	CIVI-at-	30-May-20	1-Jul-22	22-Aug-22	52	99%	\$1,986,709	1.551%	Punch list work is ongoing.	\$56,529,724
Worcester	School High School	Fontaine Brothers, Inc.	\$238,910,676	1,670	PFA	421,858	\$566	\$143,835,136	\$341	Risk CM-at-Risk	15-Nov-21	6-Jun-24		0	33%	\$0	0.000%	Building exterior activities include completion of concrete slab on grade, roofing, and exterior masonry. Interior building activities include partition framing as well as mechanical, electrical and plumbing rough in.	\$124,555,633
Doherty Memorial High		Fontaine Brothers,								CM-at-								include partition framing as well as mechanical, electrical and plumbing rough in.  Sitework activities include installation of sidewalks and solar canopy as well as	
Worcester South	High School	Inc.	\$171,720,000	1,420	Bid	359,994	\$477	\$112,892,363	\$314	Risk	11-Oct-18	3-Aug-21	3-Aug-21	0	99%	\$1,351,867	0.787%		\$111,788,053
High Community		IIIC.								LIDK								field base and leveling. Building exterior activities	

Substantial Completion Date \*

\* Contract Substantial Completion Date. Field will remain blank until a contract/GMP has been executed.

Building Construction Complete \*\*

\*\* Field represents actual Substantial Completion date (date of Certificate of Completion).

Variance\*\*

\*\*\* Variance is the difference between "Building Construction Completion" date and "Substantial Completion" Date. The number zero (0) will appear in this column until actual certificate of Substantial Completion is achieved.