

Schedule Update

The Table below summarizes incomplete work

Description of Work	Location	Anticipated Completion
Dedication Plaque	TBD	October 2023
Miscellaneous Touch-Ups	Throughout	October 2023
Plinth Extension Bench	Middle School Stair (Stair 4)	October 2023
Kiln Exhaust Revision	D Wing	2024
Barrel Washer Exhaust Revision	Loading Dock	October 2023
Landscaping & Maintenance	PH 2 Site/ PH 1 Temp Parking Lot	October 2023

The Table below summarizes a high level PV Schedule

Description of Work	Location	Anticipated Completion
PV Racking and Wiring	Roof	November 2023
Energizing of the System	Electric Room – Site Equipment	January 2024
Validation & Commissioning	Electric Room/Roof	February 2024 - TBD

