

Belmont Middle & High School Project Update

December 2019

December 2019 Work Performed

- Completed Concrete Installation in Area B
- Started Rebar Installation in Area C
- Completed Installing & Detailing Drilled Mini-Piles in Auditorium and Area C.
- Completed Cutting and Preparing Piles for Reinforcement.
- Continued Locating, Reinforcing & Forming Foundation Elements – Pile Caps & Grade Beams.
- Continued Installing Anchor Bolts and Placing Concrete for Foundation Elements.



Photo 1 – Cutting and Detailing of Drilled Mini-Piles.



Photo 2 – Cutting and Detailing of Steel H-Piles.



Photo 3 – Progress of Rebar Installation for Area B Elevator Pit Pile Cap.



Photo 4 – Auditorium Stage Pile Cap Installation with Pier Rebar.



Photo 5 – Auditorium Stage Grade Beam with Water Stop.



Photo 6 – Rebar Installation in Area C.

January 2020 Look-Ahead

- Start Structural Steel Erection.
- Continue Foundation Elements for Area C & A.
- Continue Insulating and Backfill of Foundation Elements – Pile Caps & Grade Beams.
- Continue Layout, Reinforcing & Forming Foundation Elements – Pile Caps & Grade Beams.
- Continue Installation of Anchor Bolts and Placement of Concrete for Foundation Elements.