

Belmont Middle & High School Project Update

February 2020

February 2020 Work Performed

- Started Drilling Geothermal Well in Field 1
- Completed Placing the Foundation for Phase 1
- Continued Erecting/Decking/Detailing Area B
- Moved 2250 Crane from Area B to Area C/D



Photo 1 – Start of Geothermal Well Drilling



Photo 2 – Forming J Line Grade Beam for Final Concrete Placement of Foundations for Phase 1.



Photo 3 – Steel Erection of Area B
Showing Level 2 through Level 3
Framing.



Photo 4 – Erection of Area B Framing
From Level 2 through Level 4.



Photo 5 – Temporary Ramp to Drive 2250 Crane Over Area A Foundation Wall.



Photo 6 – Moving 2250 Crane into Area C/D to Start Steel Erection.

March 2020 Look-Ahead

- Complete Drilling Geothermal Wells in Field 1 and Start Supply and Return Piping
- Start Installing Radiant Tubing in Slab on Metal Decks and Place Elevated Concrete Slabs on Area B
- Continue Erecting/Decking and Detailing Area C/D Structural Steel and Dismantle 2250 Crane
- Start Erecting Area A Structural Steel