

6/28/2021

Incomplete Work Items	Projected Completion Date	Comments
Interior Items		
Field House		Useable as of TCO
New Gym Floor	August. 2022	
New Gym Eqpt - BB Hoops	August. 2022	
New Bleachers	August. 2022	
Small Gym	August. 2022	
Volley Ball Floor Inserts	August. 2022	
Auditorium		Useable as of 9/20/21
Wooden Wall Paneling	9/20/2021	
Orchestra Pit Floor Infill	11/15/2021	
Orchestra Pit Rails	TBD	Temporary Rails 9/20/21
Stage Floor	9/8/2021	
Projection Screen	9/8/2021	
Acoustic Wall Panels	9/8/2021	
Final Performance Lighting, Sound Testing and Commissioning	9/20/2021	
Black Box Theater		Useable as of 9/8/21
Projection Screen	9/8/2021	
Acoustic Wall Panels	9/8/2021	
Final Performance Lighting, Sound Testing and Commissioning	9/20/2021	
Band and Orchestra Rooms		Useable as of TCO
Acoustic Wall Panels	9/20/2021	
Makers Spaces		Useable as of TCO
Acoustic Wall Panels	9/20/2021	
Pool		Useable as of 9/20/21
Pool Locker Rooms	9/8/2021	
Pool Operational after testing	9/20/2021	
Stair 3		Useable as of TCO
Wood Paneling	August. 2022	
Blue Tile inside wall of stair	August. 2022	
Residential Appliances		Suite Useable as of TCO
A1 Admin Suite	8/30/2021	
Washers & Dryers Level 2 Locker Rooms	9/20/2021	Attempting to put extg W&D from HS in temporarily for TCO then replace when new ones arrive.

6/28/2021

Incomplete Work Items	Projected Completion Date	Comments
Admin Suite		Suite Useable as of TCO
Piece of Decorative art glass	10/1/2021	
Interior Signage		
Some not in place, will have temporaries	8/25/2021	
Custom Graphics - Final Design	9/8/2021	
Media Center		
Projection Screen	9/8/2021	
Millwork	9/8/2021	
Punchlist		
On going	Mid October 2021	
Exterior Items		
Exterior Signage		
Canopy Signage	9/13/2021	Temporary Signage at TCO
Monumental sign at Entry	9/13/2021	
Landscaping and Plantings and Grass		
Grass - Hydro Seed	9/1/2021	Weather Permitting
Trees	Spring 2023	
Final Irrigation	Spring 2023	Temp Irrigation at TCO
Parking Lots		
Binder course only until Phase 2	August. 2023	
Concord Ave - Temp Striping	8/25/2021	
Concord Ave - Final Striping	August. 2023	
EV Charging Stations	August. 2023	
Temporary Parking Lot Removal	Spring 2023	
Emergency Generator		
Temporary in Place, until	December. 2021	
Turf Football / Rugby Field		
Turf field Complete	9/8/2021	
Fencing around field	10/4/2021	

BMHS - High School Work to Complete as of TCO (Temporary Certificate of Occupancy)**6/28/2021**

Incomplete Work Items	Projected Completion Date	Comments
Phasing Line - Rooms and Spaces		
Wellness Rooms	August. 2023	Temporary Space Provided at TCO
Field House Main Corridor / Entrance	August. 2023	
Trainer's Room	August. 2023	Temporary Space Provided at TCO
Photography Room	August. 2023	Temporary Space Provided at TCO
Dark Room	August. 2023	Temporary Space Provided at TCO
High School Art	August. 2023	Temporary Space Provided at TCO in Makers Space
Technology Office	August. 2023	Temporary Space Provided at TCO
Maker Spaces	August. 2023	
Prior Phasing		
Field House Locker Rooms	August. 2022	Existing Temporary Locker Rooms in Small Gym to Remain at TCO
Small Gym	August. 2022	Existing to Remain at TCO