

Perkins&Will

PENDING DOCUMENT REVISIONS LOG

Belmont Middle and High School

12/6/2021

→ NEW ITEM SINCE LOG DATED 11/29/21

PENDING REVISIONS				
ID	To Issue	OME	Subject	Description
ASI-033	2/1/2022	\$0	POOL & FIELD HOUSE BANNER SYSTEM DETAILS	Clarifications to banner support system.
			MISC. WALL DEVICES CLARIFICATIONS	Miscellaneous coordination of wall device locations including: Stair 6 per RFI 1426, EX04 exterior light fixture locations at Area F west, darkroom light, and misc. coordinations throughout general classrooms.
ASI-215	12/31/2021	\$0		
→ ASI-217	1/14/2022	\$0	BUILDING GRAPHICS ARTWORK	Provide final artwork for building wall and gym floor graphics.
→ PR-091	12/10/2021	\$50,000	ART WING VENTILATION	Provide enhanced clay particle filtration in Art Rooms.
AMENDED				
PR-109	12/3/2021	TBD	MISC. OWNER REQUESTS	<ul style="list-style-type: none"> - Chair rail added to project rooms C248B & C248C - Add plexi glass Backsplash to temp sinks in Temp 3D Art C349 , Temp Photography D398, and Temp Biology F256 - Dark room door to have black paint on sidelight or black out shade - Add Door lock on level 1 for temp stair 4. The lock should be able to be locked and unlocked with a key from the corridor side only on level one. The door should remain operational from the stair side. - Change lock type for dark room - The automatic locking doors into darkroom need to be replaced with a standard locking mechanism, to be either be locked or unlocked.
PR-110	12/31/2021	TBD	CONCRETE TREATMENT & REPAIR AT AUD. CROSS AISLE RISERS	PW researching methods to repair exposed concrete riser at main auditorium and balcony level cross-aisles, per direction from Bill Lovallo during 11/18/21 walkthrough.
PR-111	12/17/2021	TBD	LOCKS FOR AUD. CONTROL ROOM SLIDING WINDOWS	PW researching options to provide locking mechanism for (2) sliding glass panels at the auditorium control room, per direction from Bill Lovallo during 11/18/21 walkthrough.
PR-112	12/10/2021	TBD	WEST OF HARRIS FIELDS DD PRICING	Design Development documents for pricing of playing fields West of Harris Field.
→ PR-113	12/3/2021	\$2,000	ADD POWER/DATA TO TEMP TRAINER SPACE VESTIBULE	Add power and data to temporary trainer space vestibule
→ PR-114	12/17/2021	TBD	AUTO HEATING OF POOL	Provide auto heating of pool water.
CCD-314	2/4/2021	\$4,000	MS MOBILE TRASH CABINETS REVISIONS	This Directive revises the detailing of the mobile trash cabinets to provide more strength and rigidity to the units. Note: Option to eliminate and replace with Furniture as cost effective solution
CCD-332	12/10/2021	\$0	REMOVAL OF SCISSOR LIFT AT LOADING DOCK	Per Owner direction, removing exterior scissor lift at loading dock from base contract. Credit is offset by purchase of new forklift.

PENDING DOCUMENT REVISIONS LOG

Belmont Middle and High School

12/6/2021

CCD-334	12/31/2021	\$2,500	ROOM NUMBER CHANGES	Modify room numbers in (5) rooms in Phase 1 and (6) rooms in Phase 2 to facilitate signage by having room prefix to be the same as adjacent rooms.
CCD-358	TBD	TBD	CAMPUS WAYFINDING SIGNAGE	Placeholder to have PW design wayfinding signage for campus.
CCD-369	12/10/2021	\$20,000	CONCORD & GODEN ROADWAY DRAINAGE	Additional drainage and/or grading revisions to southeast corner of Concord & Goden Sts. due to ponding in moderate to heavy rains.
CCD-380	12/17/2021	\$10,000	MISC. ARCH. COORD. WITH MEP/FP	Miscellaneous coordination with MEP/FP systems including partition thicknesses, chase locations, etc.
CCD-384	12/17/2021	\$7,500	ADD EXTERIOR LADDER TO ACCESS FIELD HOUSE ROOF	Adding exterior ladder south of existing small gym to access Field House roof.
CCD-386	TBD	TBD	PHASE 1 SECURITY CAMERA OBSTRUCTIONS	Relocating ceiling devices to permit clear lines of sight for several obstructed security cameras in Phase 1.
CCD-388	12/10/2021	TBD	MISC. TEMP. DARKROOM REVISIONS	CCD-388 makes the following revisions: - Add dividers between enlarging stations - Motion sensor light in vestibule needs to be deactivated and replaced with red bulb.
CCD-391	12/10/2021	TBD	HANDRAIL FOR STAIR 10 AND ORCH. PIT STAIR	Need to provide handrail for Stair 10 and orchestra pit access stair.
→ CCD-392	12/17/2021	TBD	HRU GRATING SUPPORT PER RFI CON-1475	Directive will add structural support for additional grading required for maintenance access for Phase 2 HRU's.
Subtotal Pending Rev.		\$96,000		