

BMHS - High School Work to Complete as of TCO (Temporary Certificate of Occupancy)

UPDATED 9/1/21

New Skanska Items added since 6/30/21 List

FF&E - All Items Added Since 6/30/21 List

Projected Date

Comments

Interior Items

Field House

USEABLE AS OF 9/9/2021

New Gym Floor	August. 2022
New Gym Eqpt - BB Hoops	August. 2022
New Bleachers	August. 2022
Small Gym	August. 2022
Volley Ball Floor Inserts	August. 2022
<i>Mezzanine Protective Sports Netting</i>	10/4/21
<i>Batting Cages</i>	12/1/21
<i>Sectional Doors (Exterior Storage)</i>	9/20/21
<i>Mezzanine Baffle Ceiling</i>	8/1/22
<i>Mezzanine Speakers</i>	8/1/22

FF&E Items

<i>Gronk Weight Room Eqpt (2C)</i>	9/20/21
<i>Plyo Boxes</i>	10/18/21
<i>Mat Storage Carts (4H) - for Wrestling Mats</i>	9/20/21

Weight Rm Not Fully Functional until eqpt arrives on 9/20/21

Auditorium & Related Spaces

USEABLE AS OF 10/12/2021

<i>Tiered Seating</i>	9/15/21
Wooden Wall Paneling	10/11/21
Orchestra Pit Floor Infill	2/1/22
Orchestra Pit Rails	10/11/21
Stage Floor	10/11/21
Projection Screen	10/11/21
Acoustic Wall Panels	10/11/21
Final Performance Lighting, Sound Testing and Commissioning	10/11/21

Temp Pit Infill by 10-11-21

FF&E Items

<i>Theater Shop & Costume Rm Tables (3A)</i>	10/18/21
<i>Theater Shop (4F), Sewing Machines, Irons</i>	9/20/21

2 Tables - WBM to supply 1 temp 4 x 8

No substitute options

Black Box Theater

USEABLE AS OF 10/12/2021

Projection Screen	10/11/21
Acoustic Wall Panels	10/11/21
<i>Black Box Bleacher Seating</i>	11/5/21
Final Performance Lighting, Sound Testing and Commissioning	10/11/21

Band, Chorus and Orchestra Rooms

Useable as of TCO

<i>Wenger Storage Cabinets</i>	9/30/21
Acoustic Wall Panels	10/4/21

Temporary Shelving being installed

FF&E Items

<i>Falcetti Digital Pianos (4C, 4 pieces)</i>	9/20/21
<i>Related Item - Existing Pianos</i>	

No substitute options
In Storage until Room Spaces are done

<i>Wenger Musical Equipment (4E)</i>	10/18/21
<i>276 Musician's Chairs</i>	

Have 122 chairs from old HS

BMHS - High School Work to Complete as of TCO (Temporary Certificate of Occupancy)

UPDATED 9/1/21

New Skanska Items added since 6/30/21 List

FF&E - All Items Added Since 6/30/21 List

	Projected Date	Comments
<i>Conductor's Stations (+/- 6)</i>	<i>10/18/21</i>	Have 2 stations from old HS
<i>Music Stands (+/- 300)</i>	<i>10/18/21</i>	Have 50-75 from old HS
Makers Spaces		Useable as of TCO
Acoustic Wall Panels	10/4/21	
FF&E Items		
<i>Phoenix - Robotics Work Tables</i>	10/18/21	Will have to use Temp Plastic Tables
<i>Shop (4G), Power Tools, Bins & Boxes - Some tools also for Theater Shop area</i>	9/20/21	Will borrow tools from Facilities until these tools arrive
<i>KILN</i>	9/30/21	
Pool		Fully Functional on 10/12/21
Pool Locker Rooms	10/1/21	
Pool Operational after testing	10/12/21	Pool area useable 10/1/21, Pool swimmable on 10/12/21
Classrooms		Useable as of TCO
<i>Manual Shades</i>	9/9/21	
FF&E Items		
<i>WBM - Haskell Teachers Desks (1A)</i>	10/11/21	Desks are useable now - Legs Installed only, to be swapped out with Pedestals
<i>Haskell Teachers Podiums</i>	TBD	Replacement Tops will be swapped out
<i>WBM - Science Rooms Demonstration Tables (3A)</i>	10/18/21	12 Tables WBM to provide 12 Temp 30 x 72 Hard Top Tables
<i>Science Classrooms Fisher Sci Eqpt. (4J) - Lab Carts, Spill Kits, Haz Mat Containers</i>	9/20/21	No Practical Substitute Options
<i>WBM Art Rooms - Student Art Tables (3A)</i>	10/18/21	7 Tables - use extg plastic Tables Temp
<i>American Flags - WBM (4L) - Each Classroom</i>	9/20/21	3' x 2' Rqd - Counting Extg from old HS - suppliment as needed for 9/9
Commons - Dining Areas		Useable as of TCO
<i>Motorized Shades</i>	9/20/21	
FF&E Items		
<i>Muzo Small Cafeteria Tables - for 142 Seats (2F)</i>	10/18/21	P&W doing layouts with Temp 2x4 plastic tables to find best solution
<i>Bar Stools - 56 coming late</i>	10/18/21	Folding Chairs to substitute - WBM will provide 60 Temp chairs
Nurses Suite		
FF&E Items		
<i>Fischer Sci (4I) Effectively ALL Nurses Items - Cots (4), OxiMeters, Haz Waste Disposal, Sharp Containers, Cabinets</i>	9/20/21	Many essential items missing, looking at options for Temp use
Stair 3		Useable as of TCO
Wood Paneling	August. 2022	

BMHS - High School Work to Complete as of TCO (Temporary Certificate of Occupancy)

UPDATED 9/1/21

New Skanska Items added since 6/30/21 List

FF&E - All Items Added Since 6/30/21 List

	Projected Date	Comments
Blue Tile inside wall of stair	August. 2022	
Admin Suite		Suite Useable as of TCO
Piece of Decorative art glass	TBD	
Interior Signage		
Some not in place, will have temporaries	9/9/21	
Custom Graphics - Final Design	9/9/21	
Media Center		Useable as of TCO
Projection Screen	9/20/21	
Millwork	9/8/21	
FF&E Items		
<i>Muzo Library Work Tables - +/- 20 Tables</i>	10/18/21	Chairs are in - Use Temp Plastic Tables 30 x 72, SKA has in storage
<i>Muzo Breakout Furniture (Multiple Locations)</i>	10/18/21	Deemed not essential - no options offered
Custodial Workshop		
FF&E Items		
<i>Misc Custodial Equipment and Supplies</i>	10/18/21	Many items / cleaning supplies in forthcoming PO - Supplement Extg Materials on hand
Storage Rooms & Facilities Work Room		
FF&E Items		
<i>Metro Shelving (4M)</i>	10/11/21	Temp plastic HD shelving option in some areas - available state contract vendors to be explored
All Spaces		
<i>Trash Receptors / Recycle Bins (4K)</i>		Hundreds to be provided - some have arrived, supplement with trash bags in banker boxes, add large bins in corridors
Punchlist		
On going	Mid Oct. 2021	
Exterior Items		
Bike Racks	10/4/21	Old Bike Racks will be in place on 9/3/21
Exterior Signage		
Canopy Signage	10/4/21	
Monumental sign at Entry	TBD	Pending Planning Board Approval
Way Finding Temp Signs (CHA Coord)	9/8/21	Temp Portable Signs Being Installed
Landscaping and Plantings and Grass		
Grass - Hydro Seed	9/8/21	Continual Touch Up as Needed
Trees	Spring 2023	
Final Irrigation	Spring 2023	Temp Irrigation at TCO
Parking Lots		
Binder course only until Phase 2	August. 2023	

BMHS - High School Work to Complete as of TCO (Temporary Certificate of Occupancy)

UPDATED 9/1/21

New Skanska Items added since 6/30/21 List

FF&E - All Items Added Since 6/30/21 List

	Projected Date	Comments
Concord Ave - Temp Striping	8/27/21	
Concord Ave - Final Striping	August. 2023	
EV Charging Stations	August. 2023	
Temporary Parking Lot Removal	Spring 2023	
Emergency Generator		
Temporary in Place, until	Dec. 2021	
Turf Football / Rugby Field		
Turf field Complete	TBD	Pending Favorable weather
Fencing around field	9/8/21	
Phasing Line - Rooms and Spaces		
Wellness Rooms	August. 2023	Temporary Space Provided at TCO
Wellness Room being used as loading bay	9/8/21	
Field House Main Corridor / Entrance	August. 2023	
Trainer's Room	August. 2023	Temporary Space Provided at TCO
Photography Room	August. 2023	Temporary Space Provided at TCO
Photo Room being used as loading bay	9/8/21	
Dark Room	August. 2023	Temporary Space Provided at TCO
Dark Room Sink	TBD	Shipping Delayed, TBD
High School Art	August. 2023	Temporary Space Provided at TCO in Makers Space
Technology Office	August. 2023	Temporary Space Provided at TCO
Maker Spaces	August. 2023	
Prior Phasing		
Field House Locker Rooms	August. 2022	Existing Temporary Locker Rooms in Small Gym to Remain at TCO
Small Gym	August. 2022	Existing to Remain at TCO