

Perkins & Will
Edvance Technology Design

Educational Technology

Building Committee Meeting
April 30, 2021

Building Committee Presentation

Technology Agenda

1. Budget Summary
2. Phase 1A Purchase Orders by Vendor
3. Schedule Summary

Building Committee Presentation

Budget Summary

1. Original and Approved 4-9-2021

EDUCATIONAL TECHNOLOGY EQUIPMENT				ESTIMATES	APPROVED 4-9-21
Core Equipment				\$ 710,697.00	\$ 201,249.37
<i>Server</i>				\$ 6,500.00	\$ 8,011.20
<i>District Fiber</i>				\$ 70,000.00	
<i>Professional Services (Network)</i>				\$ 50,000.00	
<i>VoIP Hardware, Handsets</i>				\$ 200,000.00	\$ 76,197.01
<i>Wireless Network</i>				\$ 384,197.00	\$ 117,041.16
Staff, Classroom and Specialized Technology				\$ 2,257,321.70	\$ 883,050.71
<i>SMART Display Technology + Projectors</i>				\$ 1,612,475.00	\$ 640,215.56
<i>Teacher/Admin Computing Devices</i>				\$ 148,848.50	\$ 65,222.90
<i>Specialized Areas</i>				\$ 447,448.20	\$ 177,612.25
<i>Printers</i>				\$ 41,800.00	
<i>Serverry</i>				\$ 6,750.00	\$ -
Final Programming, Testing, Documentation and Closeout				\$ 74,200.47	\$ -
Contingency (5%)				\$ 148,400.94	\$ 54,215.00
Total Tech Estimate				\$ 3,190,620.10	\$ 1,138,515.08
Project Technology Budget				\$ 3,322,500.00	
Transfer to FFE				\$ 50,000.00	
Total (Under Budget)				\$ 81,879.90	

Building Committee Presentation

Budget Summary

2. Phase 1A Quotes

EDUCATIONAL TECHNOLOGY EQUIPMENT				ESTIMATES	APPROVED 4-9-21	PHASE 1A
Core Equipment				\$ 710,697.00	\$ 201,249.37	\$ 112,350.00
<i>Server</i>				\$ 6,500.00	\$ 8,011.20	
<i>District Fiber</i>				\$ 70,000.00		
<i>Professional Services (Network)</i>				\$ 50,000.00		\$ 112,350.00
<i>VoIP Hardware, Handsets</i>				\$ 200,000.00	\$ 76,197.01	
<i>Wireless Network</i>				\$ 384,197.00	\$ 117,041.16	\$ -
Staff, Classroom and Specialized Technology				\$ 2,257,321.70	\$ 883,050.71	\$ 253,278.90
<i>SMART Display Technology + Projectors</i>				\$ 1,612,475.00	\$ 640,215.56	\$ -
<i>Teacher/Admin Computing Devices</i>				\$ 148,848.50	\$ 65,222.90	\$ -
<i>Specialized Areas</i>				\$ 447,448.20	\$ 177,612.25	\$ 253,278.90
<i>Printers</i>				\$ 41,800.00		\$ -
<i>Serverry</i>				\$ 6,750.00	\$ -	\$ -
Final Programming, Testing, Documentation and Closeout				\$ 74,200.47	\$ -	\$ -
Contingency (5%)				\$ 148,400.94	\$ 54,215.00	\$ 18,281.45
Total Tech Estimate				\$ 3,190,620.10	\$ 1,138,515.08	\$ 383,910.35
Project Technology Budget				\$ 3,322,500.00		
Transfer to FFE				\$ 50,000.00		
Total (Under Budget)				\$ 81,879.90		

Building Committee Presentation

Budget Summary

3. Overall

EDUCATIONAL TECHNOLOGY EQUIPMENT					ESTIMATES	APPROVED 4-9-21	PHASE 1A	PHASE 2
Core Equipment					\$ 710,697.00	\$ 201,249.37	\$ 112,350.00	\$ 195,000.00
<i>Server</i>					\$ 6,500.00	\$ 8,011.20		
<i>District Fiber</i>					\$ 70,000.00			\$ 70,000.00
<i>Professional Services (Network)</i>					\$ 50,000.00		\$ 112,350.00	\$ -
<i>VoIP Hardware, Handsets</i>					\$ 200,000.00	\$ 76,197.01		\$ 75,000.00
<i>Wireless Network</i>					\$ 384,197.00	\$ 117,041.16	\$ -	\$ 50,000.00
Staff, Classroom and Specialized Technology					\$ 2,257,321.70	\$ 883,050.71	\$ 253,278.90	\$ 735,600.00
<i>SMART Display Technology + Projectors</i>					\$ 1,612,475.00	\$ 640,215.56	\$ -	\$ 550,000.00
<i>Teacher/Admin Computing Devices</i>					\$ 148,848.50	\$ 65,222.90	\$ -	\$ 40,000.00
<i>Specialized Areas</i>					\$ 447,448.20	\$ 177,612.25	\$ 253,278.90	\$ 130,000.00
<i>Printers</i>					\$ 41,800.00		\$ -	\$ 15,600.00
<i>Serverry</i>					\$ 6,750.00	\$ -	\$ -	\$ -
Final Programming, Testing, Documentation and Closeout					\$ 74,200.47	\$ -	\$ -	\$ 60,000.00
Contingency (5%)					\$ 148,400.94	\$ 54,215.00	\$ 18,281.45	\$ 49,530.00
Total Tech Estimate					\$ 3,190,620.10	\$ 1,138,515.08	\$ 383,910.35	\$ 1,040,130.00
Project Technology Budget					\$ 3,322,500.00			\$ 3,322,500.00
Transfer to FFE					\$ 50,000.00			\$ 50,000.00
Total (Under Budget)					\$ 81,879.90			\$ 709,944.57

Building Committee Presentation

Schedule

