

Street Name	From	To
LEXINGTON STREET	SYCAMORE STREET	SYCAMORE STREET

Category	Item	Start Date	Completion Date
Utility Work			
	Gas	N/A	
	Water	N/A	
	Sewer/Drain	N/A	
Road Reconstruction		TBD	
	Lower Structures	N/A	
	Reclamation	N/A	
	Asphalt Binder		
	Curbing Installation	complete	
	Construct Accessible Ramps	complete	
	Driveway Aprons	N/A	
	Sidewalk Construction	6/27/2016	7/8/2016
	Reset Utility Structures	complete	
	Final Paving		
	Pavement Markings		

Notes: Work is to construct a raised intersection at Lexington Street and Sycamore Street