

Belmont Middle & High School**Updated, 4/9/24****Construction Activities beyond Skanska's scope of work.**

Item of Work	Current Value	Schedule	Comments
Dugouts Canopies at Baseball & Softball	\$ 66,218	Complete	Dugouts Installed
Added Ladder to Connect Roofs	\$ 20,000	Summer 2024	CHA to coordinate procurement, F&I
Barrel Washer Exhaust	\$ 25,000	Summer 2024	CHA to coordinate procurement, F&I
Add Power Outlets to Softball Stands	\$ 15,000	Summer 2024	CHA to coordinate procurement, F&I
Tree Trimming along MBTA Tracks	\$ 6,000	Spring 2024	CHA to coordinating with DPW
Field Coupler/ Hose/ Nozel	\$ 1,000	Spring 2024	CHA to coordinate procurement, F&I
Added Visual Display Boards at MS	\$ 19,150	Summer 2024	School Department to Procure & Install
Projected Cost Totals	\$ 152,368		