

Town of Belmont FY12 Capital Projects

Monthly Status Report

Board of Selectmen's Meeting

September 26, 2011

Capital Projects Updates & Status

- Public Works Projects
- Public Safety Equipment
- Community Development
- Building Services
- Miscellaneous Town Projects
- Water/Sewer Infrastructure Projects
- Belmont Public Schools
- Completed Projects
- Next Steps

Public Works Capital Projects

Division	Project	Year	Budget	Available	Status
Parks	Tennis Courts Resurfacing PQ	FY12	\$21,775	\$21,775 \$2,940	■ Project Complete ■ Utilizes remaining \$2,940 from WB
Parks	Resurface WB Tennis & Repair	FY11	\$24,100 Final: \$21,160	\$0	 PROJECT COMPLETE (AUG 2011) Contractor bid BELOW estimate Remaining funds reallocated to PQ Project
Parks	Chain link fence replacement	FY11	\$29,800	\$29,800	■ Specifications being drafted
Cemetery	Cemetery Riding Mower Replacement	FY12	\$13,000	\$1,962	 Machine delivered to Cemetery Division Cost was \$11,038 Confirm remaining funds for FY13 Capital
Highway	Snow Fighter Conversion	FY12	\$40,750	\$5,980	 Equipment Ordered Purchase Order issued for \$34,770 Confirm remaining funds for FY13 Capital
Highway	Material Spreader/Truck Rehab	FY12	\$25,000	\$825	 Equipment Ordered Purchase Order issued for \$24,175 Remaining funds for vehicle painting, etc
Highway	Snow Plow Replacement	FY12	\$16,600	\$100	Equipment OrderedPurchase Order issued for \$16,500
Highway	Sidewalks	FY12	\$144,000	\$144,000	Specifications being draftedWinter RFP for Spring Construction




- Pequossette Park Tennis Courts
- Court resurfacing started 9/9/11
- Project completed 9/20/11

























Public Safety FY12 Capital Equipment - Police

Dept	Project	Capital Request	Amount Voted	Notes
Police	Network Switches Replacement	\$19,500	\$19,500	 IT Consultant Review to be completed by November Determine compatibility with town infrastructure & future information technology needs
Police	Replace 4 Motorola mobile radios & receivers	\$23,000	5 Yr Lease	 Units received – Installed by early Spring Radio re-programming & installation being coordinated with CyberComm

Public Safety FY12 Capital Equipment - Fire

Project	Capital Request	Amount Voted	Notes
SCBA Self Contained Breathing Apparatus	\$288,000	5 Yr Lease	 In progress – Met w/multiple vendors to evaluate fill station & air packs Order via timing with Ambulance delivery
Rescue ambulance	\$230,000	5 Yr Lease	 In progress – Specifications developed Reviewing manufacturers & equipment Inspected chassis & module vendors Tested one model already Anticipate bid by late Fall for Spring delivery
Portable Radios	\$55,000	5 Yr Lease	 Radios received 9/21 Awaiting accessories Operational in 30 days Coordination with BEMA

Community Development Capital Projects

Project	Year Voted	Initial Budget	Available	Status
Sidewalk & Pavement Management	2006	\$300,000	\$0	 Project Complete & Closed out with \$0 balance Represents disencumbered funds from prior PO
FY10 Pavement Management	2009	\$1,077,275	\$0	■ Final project funding expended this month
FY11 Pavement Management	2010	\$1,104,207	\$619,305	 In progress - On-going road construction projects 2012 Roadway Evaluation, design & contract (\$85K) 2011 Crack seal and Patch Program (\$100K) Belmont Center Design Study (\$200K) Coordinated with Water & Sewer Improvements
FY12 Pavement Management	2011	\$1,132,000	\$1,132,000	 In progress - On-going construction projects Coordinated with Water & Sewer improvements
Chapter 90 Pavement Work (State Funded)	2012	\$400,000	\$531,147	 In progress – Ongoing 2012 road construction projects Increase of funds from one time state funding
Ash Landfill Engineering	2007	\$150,000	\$64,003	■ On-going - environmental monitoring services
Rock Meadow Community Preservation Match Program	2008	\$30,000	\$7,904	 On-going CPA State Match Program \$22,096 of improvements completed to date

Building Services Capital Projects

Project	Year	Budget	Available	Notes	
Re-point Brick Walls Police Station	2012	\$60,000	\$60,000	 Met with consultant & awaiting proposal Bid specifications finalized by Oct/Nov Police building work scheduled for April/May Project & bid being coordinated with Schools 	
Attic Insulation Town Hall	2011	\$32,000	\$29,710	 Project specifications & plans finalized Awaiting vendor estimates for review 	
Stained Glass Windows Town Hall Auditorium	2011	\$75,000	\$74,400	 Project plans finalized with consultant Received vendor estimate - Initial bid too costly Meeting with additional vendors 	

Town Departments Various Capital Projects



Dept	Project	Year	Budget	Available	Notes
Council on Aging	Belder Bus (Matching State Grant)	2012	\$13,000	\$0	■ Grant awarded by State ■ Expect delivery in Spring 2012
Library	Replacement of digital microfilm reader	2012	\$11,135	\$11,135	■ Replaces 15 yr old equipment
Finance	ERP Financial Software	2006	\$1,107,580	\$272,122	75% completeReserve for final modules
Finance	ERP Financial Software Consultant	2006	\$50,000	\$8,816	■ Reserved for final implementation of additional modules & training

Water & Sewer FY12 Capital Projects

Dept	Project	FY12 Budget	Status
Sewer Enterprise	Vactor Equipment/Vehicle	\$29,885	■ Final payment on \$250K lease arrangement (1 of 3)
Water Enterprise	(3 year Lease/Purchase)	\$29,885	 Vehicle currently in operation (3rd year of service) Coordinated purchase between Sewer and Water
Sewer Enterprise	Sewer & Drain Repair (Community Development)	\$360,000	 Design, planning, bidding in progress for various stages of multiple projects and associated construction costs Funds DEP mandated sewer repairs as mandated
Sewer Enterprise	New Sewer Bond MWRA	\$559,406	 Debt Service Payment FY12 Sewer & Drain Repair MWRA Local Pipeline Assistance Program
Sewer Enterprise	Replace Dump Truck	\$107,000	■ Vehicle Ordered – Expected delivery this Fall
Water Enterprise (Public Works)	Water Main Replacement Program	\$300,000	 Ongoing 30yr capital project – In progress All funds to be expended this fall Replaces & upgrades 8,300 linear feet of water main RFP process completed & Contractor awarded bid
Water Enterprise	New Water Bond MWRA 10yrs loan	\$421,358	 Debt Service Payment FY12 Water Main Replacement Program MWRA Local Pipeline Assistance Program (LPAP)

Schools FY12 Capital Projects

- Town works with School on capital projects as needed
- Projects to be coordinated when feasible

Project	FY12 Vote	Available	Notes
Burner replacement (High School)	\$100,000	\$100,000	■ FY12 General Fund
Air duct cleaning (All Schools)	\$130,000	\$130,000	■ Using turn-back funds
Rebuilding 2 heating units (HS Field House & Gym)	\$15,000	\$15,000	■ FY12 General Fund
Replace main exterior entry way doors (BK, BT)	\$24,464	\$24,464	■ Using turn-back funds
Replacement of exterior stairs & Bur (White Field House)	\$39,000	\$39,000	■ FY12 General Fund
Building envelope (High School)	\$250,000	\$250,000	■ FY12 General Fund
Network switching equipment (Phase II of III)	\$60,000	\$60,000	■ FY12 General Fund

Completed Projects Available Funds for FY13 Capital

Project	Year	Initial Vote	Funds Available	Status & Next Steps
DPW Parks WB Tennis Courts	2011	\$24,100	\$0	■ Remaining \$2,940 to PQ improvements
DPW Replace riding lawn mower	2011	\$12,600	\$96	■ Transfer \$96.72 to FY13 Capital
DPW Material spreader	2011	\$23,000	\$115	■ Transfer \$115.25 to FY13 Capital
DPW Highway radio conversion	2011	\$27,125	\$43	■ Transfer \$43.20 to FY13 Capital
Police Communications Tower	2002	\$126,000	\$2.68	■ Transfer \$2.68 to FY13 Capital
Library Parking Lot Repaving	2011	\$41,376	\$5,276	■ Released for transfer to FY13 Capital
Library Furnishings (Phase I)	1999	\$25,000	\$57.03	■ Released for transfer to FY13 Capital

Estimate for FY13 Capital

\$5,590

Capital Projects Status & Next Steps

- Departments preparing FY13 Capital requests and budget projections
 - Budgets due November 18th
- Compiling capital assets lists & inventories from various departments, committees, feasibility studies, RFP's, etc.
- Creating master inventory of Capital assets
- Developing FY13 Capital Budget & 5 year capital improvement plan