

Belmont Middle High School - 26May21 Schedule Update - BEL-57					Small Format Summary		Data Date: 26-May-21 / Run Date: 04-Jun-21 08:26		
Activity ID	Activity Name	Remaining Duration	Start	Finish	2021 ay Jun Jul Aug Sep Oct Nov Dec	2022 Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov D	2023 ec Jan Feb Mar Apr May Jun Ju	Il Aug Sep Oct Nov Dec Jan	
SUM-3070	Exterior Facade	173	09-Jun-22	15-Feb-23			Exterior Facade		
SUM-3330	Complete Slabs on Deck	0		06-Jul-22		◆ Complete Slabs on Dec			
SUM-3080	Overhead MEP Installation	109	22-Jul-22	28-Dec-22			Overhead MEP Installation		
SUM-3340	Complete Spray Fireproofing	0		19-Aug-22		◆ Complete Spray	Fireproofing		
MILE-3300	Building Tight - Area D	0		13-Sep-22		◆ Building Tigh	nt - Area D		
SUM-3090	Interior Drywall & Finishes	192	17-Oct-22	21-Jul-23				Interior Drywall & Finishes	
MILE-3320	Building Tight - Area F	0		07-Nov-22		♦ Bµil	ding Tight - Area F		
MILE-3310	Receive Certificate Of Occupancy	0		21-Jul-23				Receive Certificate Of Occup	





TASK filter: Summary.